ANNUAL REPORT

On the Operations of the Calcutta Improvement Trust for the year 1934-35.

CALCUTTA IMPROVEMENT TRUST.

1935.

Price—Re. 1/- (with plan Rs. 2/-).

ANNUAL REPORT

On the Operations of the Calcutta Improvement Trust for the year 1934-35.

CALCUTTA IMPROVEMENT TRUST.

1935.

Price—Re. 1/- (with plan Rs. 2/-).

ACCOUNTS.

MAP INSIDE COVER.



Bathing in Lake.

T. P. Sen, Calcutta.



View of Chowringhee Square in 1935.

T. P. Sen, Calcutta.



The same view in 1926.

T. P. Sen, Calcutta.



Scheme VII-F—(Chittaranjan Avenue to Upper Chitpore Road)
View showing new buildings and concrete roadway.


T. P. Sen, Calcutta.



Scheme XXXVII—(Central Avenue to Shambazar)

T. P. Sen, Calcutta.

View showing work in progress north of Shambazar Street.



Tollygunge Bridge—View of Temporary Bridge with site of new bridge in progress.

T. P. Sen, Calcutta.

Constitution of the Board of Trustees for the Improvement of Calcutta on 31st March, 1935.

Principal Officers of the Board on 31st March, 1935.

	Date of Original Appointment.
Mr. M. R. Atkins, B.Sc., M.Inst.C.E., M.T.P.I., M.I.E.(Ind.), Chief Engineer	19th March, 1920
Mr. J. A. Stewart, M.Inst.C.E., Deputy Engineer (on leave)	15th April, 1916
Mr. J. N. Das Gupta, B.A., B.E., M.R.S.I., Deputy Engineer (Offg.)	1st April, 1913
Mr. P. C. Chatterjee, Assistant Engineer	15th July, 1915
Mr. Atulpada Chatterjee, Assistant Engineer (Offg.)	21st June, 1915
Mr. B. C. K. Stone, Superintendent, Drawing Office (on leave)	2nd Dec., 1912
Mr. C. V. Hingston, F.S.I., Chief Valuer (on leave)	24th Oct., 1913
Mr. H. E. Barber, F.S.I., Chief Valuer (Offg.)	1st Aug., 1913
Mr. Subodh Kumar Sen Gupta, B.A., B.E., Deputy Valuer (Offg.)	7th April, 1914
Mr. Durgagati Mukherjee, Senior Assistant Valuer (on leave)	3rd March, 1913
Mr. Satya Prokash Sarkar, Senior Assistant Valuer (Offg.)	4th March, 1913
Mr. Phanindra Kumar Nundy, Senior Assistant Valuer (Offg.)	1st June, 1913
Rai Mallinath Roy Bahadur, B.Sc., M.R.A.S. (London), Bengal Civil Service, Estates Manager	8th April, 1914
Mr. A. J. Smail, C.A., Secretary and Chief Accountant	6th April, 1914
Mr. T. K. Roy Chaudhuri, B.Sc., LL.B., (Belfast), A.C.A., Superintendent and Accountant	19th Feb., 1931

General Summary.

Schemes in Progress.—During the year 1934-35 the main centres of activities of the Improvement Trust were at the extreme North and extreme South of Calcutta. In the North the Central Avenue is being taken out through Shambazar to the junction of Cornwallis Street and Circular Road; and Central Avenue was completed as far as Shambazar Street, which provides a way out to the junction, soon to be superseded by the new road. In the South the Lansdowne Road extension was carried up to its meeting point with the new Southern Avenue just to the North of the Dhakuria Lake; but development of the adjacent area by subsidiary streets had not progressed far. The old Mudiali dumping ground has completely disappeared in process of conversion to a park; and excavation of the extension of the lake went on so long as tanks remained to be filled up, but when these were exhausted, came somewhat to a standstill. In the centre of the town rapid progress was made in the latter part of the year with a cross road from the Currency Office in Dalhousie Square to Chittaranjan Avenue, which will make a useful new outlet for traffic from Dalhousie Square to the East. On the outskirts of the town a certain amount of work was still being done in rounding off the approaches to the canal bridges at Maniktala and Beliaghata, but delays over land acquisition prevented a start with the scheme for improving the approaches to the Narkeldanga Bridge.

Land Acquisition.—Land to the value of approximately Rs. 75 lakhs was acquired during the year. One-third of this expenditure was incurred on the new scheme for the road from Dalhousie Square to Chittaranjan Avenue: while the greater part of the balance was divided between the extension of Central Avenue to Shambazar and the scheme for widening Kalakar Street to form a 60 feet road through Barabazar. A certain amount of acquisition was still going on for the operations round the new Southern Avenue referred to above. At the same time a beginning was made with land acquisition for rounding off the Eastern Park, a scheme which forms the first step towards the improvement of Entally, and for the improvement of the approaches to the Narkeldanga Bridge in Maniktala consequent on the reconstruction of the bridge.

Schemes under Preparation.—The picture changes when we come to schemes under preparation, the most important of which are two projects leading ultimately towards Howrah Bridge, one from the North and the other from the South. The former, a diagonal road from Grey Street to Nimtala Ghat Street takes off from a junction in Central Avenue between Grey Street and Shambazar Street and proceeds South-West as an 84 feet road, throwing off a 60 feet branch direct South, which will link up eventually with the widened Kalakar Street in Barabazar. This scheme was submitted to and sanctioned by Government after the end of the financial year. The other scheme known as the Howrah Bridge Approach proceeds North-West from St. Andrew's Church; but land here is so valuable that the first section, which has recently been submitted to Government for sanction, does not go beyond Canning Street. Preparatory work was also in progress on a scheme for an 84 feet road from Chittaranjan Avenue to Wellington Street which will relieve the pressure of traffic East to West, and on the widening of Chandni Chawk Street to 40 feet, a small improvement consequential on the development of the area adjacent to Chittaranjan Avenue.

Future Programme.—The completion of Southern Avenue and the widening of the Gariahat Road, the approach road to Howrah Bridge from the South, and the improvement of Entally are the most important elements in the programme of the Trust for the next few years; while the improvement of Maniktala has also to be faced as soon as a pumping station for sewage has been constructed at Dhappa.

Open Spaces.—The provision of squares has been a feature of growing importance in recent schemes, and it is difficult sometimes to assess the point at which the cost of additional open space means a disproportionate financial burden on a scheme. Certain small plots of land left on the hands of the Trust for one reason or another have been laid out as temporary parks, but that in Entally, never much of a success, had unfortunately to be resumed for storage purposes. The Dhakuria Lake and adjoining park retained its popularity and the swimming pool near the main lake is offering the same opportunities for swimming to youths in the South of Calcutta as are to be found in city squares in the North of the town. The Indian Life Saving Society has been given permission to erect a Club House on its banks.

Finance.—Receipts and expenditure were Rs. 50.51 lakhs and Rs. 32.77 lakhs, respectively, in the Revenue Account and Rs. 76.57 lakhs and Rs. 86.91 lakhs, respectively, in the Capital Account, exclusive of the loan of Rs. 50 lakhs raised during the year and repayment of the loan of Rs. 16 lakhs in March, 1935. Since the year 1930-31 the Trust have been able to follow the policy of financing the year's work by advance from Revenue Account; but repayment of this loan, together with the increasing cost of land acquisition as the Barabazar area was taken in hand, necessitated raising a loan of Rs. 50 lakhs in 1934-35. In addition to this the Revenue Fund contributed an advance of Rs. 10.34 lakhs to capital expenditure and will continue for the next few years to show a diminishing surplus, until it is finally absorbed in financing the loans policy which is the natural basis of city improvement. The continued buoyancy of receipts from sales of land (Rs. 37.68 lakhs) and stability of receipts from the Municipal contribution (Rs. 20.11 lakhs) and the Jute tax (Rs. 9.98 lakhs) were the main features of the receipts. The efficiency of the Estates Department which realised on an average 95.6 per cent. out of the dues for the year, and was successful in all but one case, in the few suits for recovery of dues which it was compelled to undertake, remains a factor of the utmost value in the Trust's affairs.

Bridge.—The Tollygunge Bridge was under construction by the Trust on behalf of Government at the joint cost of Government, the Corporation and the Trust, and it may be ascribed to the agency of the Trust that the inconvenience to the public was minimised by provision of a temporary bridge for road traffic.

Report for the year 1934-35.

I—ADMINISTRATION.

1. **The Board.**—Mr. J. A. L. Swan, C.S.I., C.I.E., I.C.S., Chairman to the Board of Trustees for the Improvement of Calcutta, proceeded to join the Office of a Member of the Executive Council of the Governor of Bengal from the 5th April, 1934, under Government letter No. 1365-M., dated the 23rd March, 1934. His term of deputation was extended for a further period of 4 months with effect from the 5th August, 1934, under Government letter No. 3227-M., dated the 15th July, 1934.

In exercise of the power conferred by Sub-section (1) of Section 13 of the Calcutta Improvement Act (Bengal Act V of 1911), Government in letter No. 1438-M., dated the 5th April, 1934, appointed Mr. C. V. Hingston, Chief Valuer to the Trust, to act as Chairman of the Board with effect from the 5th April, 1934, *vice* Mr. J. A. L. Swan, C.S.I., C.I.E., I.C.S.

Mr. Hingston took over charge of his duties as Chairman of the Calcutta Improvement Trust on the afternoon of the 5th April, 1934.

Mr. J. A. L. Swan was granted leave under Section 12 (1) of the Act for the period from the 23rd November, 1934, to the 30th September, 1935, *vide* Government letter No. 5682-M., dated the 7th December, 1934.

Mr. C. W. Gurner, I.C.S., was appointed under Government Notification No. 5686-M., dated the 7th December, 1934, to act as Chairman of the Board during the absence on leave of Mr. Swan, or until further orders and took over charge of his duties on the forenoon of the 10th December, 1934.

At their Meeting held on the 16th February, 1935, the Board recorded their deep regret at the death of Mr. S. W. Goode, C.I.E., I.C.S. (Retired), who twice acted as Chairman of the Board and desired that an expression of their condolence be communicated to his relatives.

Mr. W. H. Thompson was granted 6 months' leave with effect from 3rd May, 1934. Mr. A. L. B. Tucker was elected by the Bengal Chamber of Commerce as their representative on the Board during the temporary absence of Mr. W. H. Thompson. Mr. Thompson's term of office expired on the 27th November, 1934, and he was re-elected by the Bengal Chamber of Commerce as their representative on the Board of Trustees for the Improvement of Calcutta, with effect from the 21st December, 1934.

Government, in Notification No. 2868-M., dated the 29th June, 1934, appointed, under Section 5 of the Calcutta Improvement Act, Khan Bahadur Muhammad Abdul Momin as a Member of the Board of Trustees for the Improvement of Calcutta, with effect from the 27th June, 1934. At their Meeting held on 12th January, 1935, the Board congratulated Khan Bahadur Muhammad Abdul Momin on his appointment to be a Companion of the Order of the Indian Empire.

The Corporation of Calcutta elected, under Section 7 (1) (a) of the Calcutta Improvement Act, Mr. D. J. Cohen as a Member

of the Board, in place of Mr. Satish Chandra Ghose, whose term of office expired on the 24th April, 1934.

2. **Meetings.**—The Board held 39 Ordinary Meetings and one Special Meeting during the year. The Standing Committees for (1) Land, (2) Establishment, (3) Works, (4) Lake Sites, (5) Loans and (6) Law met during the year.

3. **Officers of the Board.**—Mr. M. R. Atkins, Chief Engineer, who proceeded on leave for 9 months and 9 days from the 24th February, 1934, returned to duty on 2nd December, 1934. Mr. J. A. Stewart, Deputy Chief Engineer, acted as Chief Engineer, and Mr. J. N. Das Gupta, Assistant Engineer, acted as Deputy Engineer in place of Mr. J. A. Stewart.

Mr. A. J. Smail, Secretary and Chief Accountant, who proceeded on leave for 5 months and 26 days with effect from 16th April, 1934, resumed his duties on 24th October, 1934. Mr. T. K. Roy Chaudhuri, Superintendent and Accountant, acted as Secretary and Chief Accountant during the absence of Mr. A. J. Smail.

Mr. J. A. Stewart, Deputy Chief Engineer, proceeded on leave for 6 months and 13 days with effect from the 18th March, 1935. Mr. J. N. Das Gupta, Assistant Engineer, was appointed to act as Deputy Chief Engineer. Mr. A. P. Chatterjee, Clerk of Works, was appointed to act as an Assistant Engineer.

Mr. C. V. Hingston, Chief Valuer, officiated as Chairman from 5th April, 1934, to 9th December, 1934, and proceeded on leave for 9 months with effect from the 22nd March, 1935. Mr. H. E. Barber, Deputy Valuer, was appointed as Chief Valuer during both these periods. During the first period Mr. N. N. Ganguli, Senior Assistant Valuer, acted as Deputy Valuer, and Mr. D. Mukherjee, Assistant Valuer, acted as Senior Assistant Valuer, and for the latter period Mr. S. K. Sen Gupta, Senior Assistant Valuer, was appointed to act as Deputy Valuer, and Mr. S. P. Sarkar, Assistant Valuer, to act as Senior Assistant Valuer.

Mr. Nagendra Nath Ganguly, B.A., Senior Assistant Valuer, who had on several occasions acted as Deputy Valuer, retired from the service of the Trust on 1st February, 1935, after having rendered continuous good service of about 21 years. In consequence of his retirement Mr. Durgagti Mukherjee, Assistant Valuer, was promoted to the grade of a Senior Assistant Valuer.

4. **Land Acquisition Office.**—Mr. H. C. Stork, I.C.S., 1st Land Acquisition Collector, and Rai M. N. Gupta Bahadur, M.A., B.L., B.C.S., 2nd Land Acquisition Collector, held office during the year.

5. **Tribunal.**—Government in Notification No. 655T.M., dated the 20th September, 1934, re-appointed Mr. D. C. Ghose, Bar-at-Law to be the President of the Tribunal, with effect from 21st September, 1934

Mr. Razaur Rahman Khan, M.A., B.L., was re-appointed as an Assessor of the Tribunal, with effect from 21st September, 1934, *vide* Government Notification No. 651T.M., dated the 20th September, 1934.

Mr. Amrita Lal Chatterjee, B.L., continued in office as an Assessor up to 17th November, 1934. Mr. Ranendra Mohon Sen

Gupta, B.A. (Cantab), was appointed to be Assessor in his place with effect from 18th November, 1934, *vide* Government Notification No. 5027-M., dated the 1st November, 1934.

6. **General Establishment.**—*Revised Clerical Grades.*—The Board in their Meeting, dated the 23rd March, 1935, revised the grade pay of clerical posts in the case of new appointments from Rs. 40 (probation) -45-3-75-5-100-bar-10-150 to Rs. 40 (fixed for one year of the probationary period) -45-3-75-bar-5-125. This was also to apply to probationers already in service.

Workmen's Compensation Insurance.—In view of the scope of the Workmen's Compensation Act having been extended to motor drivers by the Amendment Act of 1933, the Board in their Meeting, dated 21st July, 1934, decided to cover themselves with an Employers Indemnity Policy for their liability with regard to lorry drivers employed by the Trust.

Revision of Provident Fund Rules.—With a view to incorporation of the Provident Fund Rules of the Trust under the Provident Funds Act of 1925 and to have the provisions of the Act extended to the Trust Provident Fund Rules particularly with regard to disposal of the sum standing to the credit of a deceased contributor at the time of his death, a revised set of Rules comprehensive of many other amendments were framed which are now pending Government sanction.

The Board in their Meeting, dated 2nd February, 1935, approved of the rate of interest on Provident Fund deposits being reduced from $5\frac{1}{2}$ per cent. to 5 per cent. with effect from 1st April, 1935, subject to annual review in January each year.

The Board also accepted the principle of establishing a Sterling branch of the Provident Fund on the lines of that adopted by the Commissioners for the Port of Calcutta and submitted to Government for sanction a set of Rules to take effect from 1st April, 1935.

Renewal of Lease of Office Building.—Government in letter No. 644-M., dated the 25th January, 1935, had accorded their sanction to the renewal of the lease of the office premises at No. 5, Clive Street, Calcutta, for a further period of 5 years from the 1st April, 1935, at the reduced rent of Rs. 2,500 per mensem *plus* the occupier's share of municipal taxes.

The lease of the Tribunal Office premises at No. 6, Hastings Street, Calcutta, was renewed for five years from the 1st January, 1935, at the reduced rent of Rs. 500 per mensem in spite of the area occupied being increased.

II—FINANCE.

1. **Accounts.**—A summary of the year's accounts and a balance sheet showing the position of the Trust finances on 31st March, 1935, appear on pages 51 to 85.

No value is included in the Asset side of the balance sheet (shown on page 51) in respect of Surplus Land in possession of the Trust, nor in respect of Mortgages and Rent Charges executed by the purchasers.

These, at the 31st March, 1935, were estimated to be as follows:—

Surplus Land available for sale	...	Rs.	1,67,98,644
Mortgages, Rent Charges, etc.	...	,,	80,90,246
		Total Rs.	2,48,88,890

In addition to the above the Trust was in possession of the following properties the expenditure on which up to the 31st March, 1935, were as follows:—

Rehousing Schemes	...	...	Rs.	31,61,100
Excavation Area	...	...	,,	13,68,400
Store Yard	...	...	,,	1,13,000
			Total Rs.	46,42,500

The securities held by the Trust representing the surplus revenues not expended on Capital Works were revalued at 31st March, 1935, and amounted to Rs. 36,35,711, showing an appreciation of Rs. 25,349. The gross interest received on investments was Rs. 1,46,936 being a return of 4 per cent. per annum on a valuation of the securities at 31st March, 1935.

2. **Loan and Temporary Overdraft.**—The authorised overdraft account of Rs. 25 lakhs against securities held by the bank in safe custody was fairly resorted to in the first half of the financial year and for a considerable period the amount of overdraft remained at Rs. 20 lakhs. This was finally wiped off on 15th August, 1934, with the proceeds of the 4 per cent. Debenture Loan for Rs. 50 lakhs. The Debenture Loan proved to be a very successful issue being oversubscribed by more than five times the amount of the loan. The average rate obtained was Rs. 102-1/3 per cent. resulting in a premium income of Rs. 1,16,578-8 to the Trust.

The financial position of the Trust improved generally during the year chiefly through increased receipts from Sale of Land and Buildings as well as increased Revenue Income and also through large savings in the Engineering Works with the result that at 31st March, 1935, the Trust was financially better off by Rs. 17 lakhs than was estimated and had Rs. 4 lakhs invested in short term deposits instead of being overdrawn to the extent of Rs. 24 lakhs as anticipated.

The 6 per cent. Debenture Loan of 1924-25 for Rs. 16 lakhs was repaid on maturity on the 28th February, 1935.

3. **Income.**—*Revenue Receipts.*—The total receipts for the year amounted to Rs. 50.51 lakhs which included a sum of Rs. 1.17 lakhs on account of premium on 1934 Debenture Loan and Rs. 0.25 lakhs for Appreciation on Securities.

The receipts from the special taxation at the disposal of the Trust were as follows:—

	Actuals for 1933-34.	Estimate for 1934-35.	Quarter ended 30th June, 1934.	Quarter ended 30th Sept., 1934.	Quarter ended 31st Dec., 1934.	Quarter ended 31st March, 1935.	Total Actuals.
	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs
Duty on Transfer of Property ...	3,75,359	4 50,000	2,60,262*	1,42,695	1,60,210	1,22,527	6,85,694
Terminal Tax ...	2,13,668	2,00,000	40,563	56,497	51,263	71,708	2,20,031
Duty on Jute	10,55,231	10,50,000	2,43,066	2,35,445	2,45,952	2,73,651	9,98,114
Total ...	16,44,258	17,00,000	5,43,891	4,34,637	4,57,425	4,67,886	19,03,839

* Includes Rs. 89,510 being the amount due for the last quarter of 1933-34.

Duty on Transfer of Property.—The total receipts from the duty on transfer of property amounting to Rs. 6,85,694 included a sum of Rs. 89,510 being the amount due for the last quarter of 1933-34. If this sum is adjusted in the previous year's figure the total for 1933-34 would go up to Rs. 4,64,869 bringing down the total for 1934-35 to Rs. 5,96,184.

The amounts realised in previous years from the duty on transfer of property were as follows:—

Year.	Amount.	Year.	Amount.
	Rs.		Rs.
1912-13	1,69,147	1923-24	4,49,564
1913-14	2,78,744	1924-25	5,13,151
1914-15	2,77,192	1925-26	4,74,522
1915-16	2,65,115	1926-27	5,15,148
1916-17	3,95,781	1927-28	4,86,471
1917-18	3,96,598	1928-29	5,91,247
1918-19	8,58,132	1929-30	5,25,865
1919-20	12,56,258	1930-31	5,03,439
1920-21	12,98,437	1931-32	4,33,461
1921-22	6,53,821	1932-33	4,18,953
1922-23	8,42,536	1933-34	3,75,359

Terminal Tax and Duty on Jute.—The receipts from the terminal tax were Rs. 6,363 more than the previous year.

The receipts from duty on jute amounted to Rs. 9,98,114 as compared with Rs. 10,55,231 for the previous year.

Municipal Contribution.—The municipal contribution amounted to Rs. 20,10,864 as against Rs. 19,93,526 in the previous year. The following figures show a gross increase of Rs. 12,73,864 since the inception of the Trust:—

Year.	Amount.	Year.	Amount.	Year.	Amount.
	Rs.		Rs.		Rs.
1912-13	7,37,000	1920-21	10,32,698	1928-29	18,04,286
1913-14	7,74,700	1921-22	11,12,833	1929-30	18,66,083
1914-15	8,12,140	1922-23	12,08,804	1930-31	19,24,133
1915-16	8,42,011	1923-24	13,15,860	1931-32	19,73,733
1916-17	8,69,576	1924-25	14,94,250	1932-33	19,92,962
1917-18	9,04,029	1925-26	16,05,106	1933-34	19,93,526
1918-19	9,31,132	1926-27	17,02,288	1934-35	20,10,864
1919-20	9,83,035	1927-28	17,53,595		

Capital Receipts.—The receipts for the year amounted to Rs. 6.47 lakhs in excess of the budget estimate excluding the 4 per cent. Debenture Loan of Rs. 50 lakhs which was floated during the period. The actuals and the estimates of the different sources of receipts compare as follows:—

	Budget	Actuals	Difference
	Rs.	Rs.	Rs.
Fees under Section 78 ...	1.00	0.95	− 0.05
Sale of Land	30.00	37.68	+ 7.68
Sale of Buildings ...	0.50	2.75	+ 2.25
Sale of Old Materials, etc.	0.06	0.01	− 0.05
Contribution for Engineering Works (Corporation) ...	0.79	0.52	− 0.27
Contribution for Bridges (Corporation) ...	3.00	...	− 3.00
Contribution for Bridges (Government) ...	0.75	0.66	− 0.09
Total Rs. in Lakhs ...	36.10	42.57	+ 6.47

No payment was made by the Corporation during the year towards their contribution to the cost of construction of the bridges.

4. **Expenditure.**—*Revenue Account.*—The expenditure for the year was 32.77 lakhs of which Rs. 19.38 lakhs was on account of loan charges.

Capital Account.—The expenditure under Capital Account during the year amounted to Rs. 86.91 lakhs against a Budget provision of Rs. 91.36 lakhs exclusive of the repayment of the 6 per cent. Debenture Loan of 1924-25 for Rs. 16 lakhs. Of the total Capital Expenditure a sum of Rs. 77.95 lakhs was spent on Land Acquisition against a Budget provision of Rs. 78 lakhs and a sum of Rs. 6.74 lakhs on Engineering Expenditure against a Budget provision of Rs. 11.07 lakhs. The remaining Rs. 2.22 lakhs were spent on the cost of the Land Acquisition Office, Tools and Plants, Conservancy, Lighting, etc., against a Budget provision of Rs. 2.29 lakhs.

Land Acquisition.—The expenditure under this head was divided as follows:—

Names of Schemes.	Amount.			Budget Provision.
	Rs.	As.	P.	Rs.
No. I (Surtibagan)	32	0	0	
,, IC (Ismail Madan Lane Area)	522	8	0	
,, II (Shambazar Bridge Road)	84	0	0	
,, III (Wards Institution Lane)	4	0	0	
,, IV (Russa Road Widening)	24	0	0	
,, IVA (Russa Road Extension)	134	0	0	
,, V (Bhowanipore) ...	92	0	0	
,, VIICS (Chitpore Spur) ...	72	3	0	
,, VII (Chittaranjan Avenue—Mechuabazar Street to Beadon Street) ...	223	7	2	
,, VIIA (Chittaranjan Avenue—Halliday Street Widening) ...	36	0	0	
Carried over ...	1,224	2	2	......

Names of Schemes.	Amount. Rs. As. P.	Budget Provision. Rs.
Brought forward ...	1,224 2 2	......
No. VIIB (Chittaranjan Avenue—Colootola Street to Bowbazar Street) ...	137 0 0	
,, VIIC (Maniktala Spur) ...	397 0 0	
,, VIID (Chittaranjan Avenue—Bowbazar Street to Prinsep Street) ...	153 0 0	
,, VIIE (Chittaranjan Avenue—Prinsep Street to Chowringhee) ...	1,019 8 0	
,, VIIF (Chittaranjan Avenue to Upper Chitpore Road)	134 4 0	
,, VIIG (Jagannath Ghat Road—from Chitpore Road to Strand Road) ...	2,511 14 0	
,, VIIH (Central Avenue—Beadon Street to Grey Street) ...	6,647 8 5	
,, VIIJ (Central Avenue—Grey Street to Shambazar Street)	54,571 6 2	
,, VIII (Park Street Extension)	1,448 0 0	
,, VIIIA (Outer Park Street) ...	80 8 0	
,, VIIIC (Syed Amir Ali Avenue) ...	76 0 0	2,00,000
,, X (Ripon Street Triangle) ...	1,142 0 0	
,, XI (St. James Square) ...	24 0 0	
,, XVA (Tolly's Nullah to Russa Road)	28 0 0	
,, XVB (Rash Behary Avenue)	61 0 0	
,, XVC (Gariahat Road to Ballygunge Station)	28 0 0	
,, XVD (Lansdowne Road Extension) ...	28,436 1 2	
,, XVI (Diamond Harbour Road Widening—Kidderpore Bridge to Sterndale Road) ...	347 0 0	
,, XVIA (Diamond Harbour Road Widening—Sterndale Road to 42, Diamond Harbour Road) ...	311 4 0	
,, XVII (Chatawala Gullee) ...	57 0 0	
,, XX (Dharamtala Street to Corporation Street) ...	52 0 0	
,, XXII (Sashi Bhusan Dey Street Widening) ...	811 0 0	
Carried over ...	99,697 7 11	2,00,000

Names of Schemes.	Amount.	Budget Provision.
	Rs. As. P.	Rs.
Brought forward ...	99,697 7 11	2,00,000
No. XXVI (Darpanarayan Tagore Street to Pathuriaghat Street) ...	311 0 0	
,, XXVII (Burrabazar—Maydapati Area) ...	276 0 0	
,, XXIX (Road connecting Cossipore-Chitpore Open Space with Belgachia Road)	75 0 0	
,, XXXI (Mati Sil Street Widening and Extension—Chowringhee Place to Dharamtala Street)	42 0 0	
,, XXXIII (Southern Avenue—1st Section) ...	4,71,622 7 8	3,00,000
,, XXXV (Eastern Park to Gorachand Road) ...	......	2,00,000
,, XXXVII (Central Avenue to Shambazar) ...	20,32,056 13 6	25,00,000
,, XXXVIII (Mission Row to Chittaranjan Avenue)	24,96,416 1 5	20,00,000
,, XLII (Kalakar Street, etc., Widening) ..	18,10,997 3 5	10,00,000
,, XLIII (Darmahatta Street Widening—Portion) ..	1,54,171 15 5	3,00,000
Bow Street Rehousing	69 0 0	......
Paikpara Rehousing	32 0 0	......
Bustee Rehousing	1,60,707 3 4	......
Cossipore-Chitpore Open Space ...	249 5 6	.....
No. I Maniktala (Maniktala Bridge Approaches) ...	30,103 3 9	......
,, II Maniktala (Beliaghata Bridge Approaches) ...	35,424 6 7	......
,, III Maniktala (Narkeldanga Bridge Approaches) ...	4,47,095 9 1	10,00,000
Street Alignment No. II ...	28,103 13 1	3,00,000
,, ,, VII ...	2 7 7	
,, ,, VIII ...	595 7 6	
,, ,, IX ...	49 6 2	
,, ,, X ...	5 6 3	
,, ,, XIII ...	8 0 0	
,, ,, XXVI ...	8 0 0	
,, ,, XLI ...	27,080 12 6	
Total Rs. ...	77,95,200 2 8	78,00,000

Engineering Works.—The expenditure under this head includes cost of stores and adjustment of advances to the Corporation :—

Names of Schemes.	Amount. Rs. As. P.	Budget Provision. Rs.
No. I (Surtibagan)	263 5 0	......
,, IVA (Russa Road Extension)	14,357 11 0	*12,316*
,, V (Bhowanipore) ...	42 11 3	......
,, VII (Chittaranjan Avenue—Mechuabazar Street to Beadon Street) ...	14 0 0	*5,000*
,, VIIC (Maniktala Spur) ...	1,751 5 9	*5,000*
,, VIID (Chittaranjan Avenue—Bowbazar Street to Prinsep Street) ...	515 7 1	*5,000*
,, VIIE (Chittaranjan Avenue—Prinsep Street to Chowringhee) ...	2,259 10 6	*5,000*
,, VIIF (Chittaranjan Avenue to Upper Chitpore Road) ...	60,967 6 7	*50,000*
,, VIIG (Jagannath Ghat Road—Chitpore Road to Strand Road) ...	12,011 12 6	*10,000*
,, VIIH (Central Avenue—Beadon Street to Grey Street) ...	37,934 7 1	*75,000*
,, VIIJ (Central Avenue—Grey Street to Shambazar Street) ...	52,826 3 2	*1,75,000*
,, VIII (Park Street Extension)	22,002 13 10	*5,000*
,, VIIIA (Outer Park Street) ...	7,888 10 11	*5,000*
,, VIIIC (Syed Amir Ali Avenue) ...	8,504 0 5	*10,000*
,, XI (St. James Square) ..	239 12 9	.....
,, XIIA (Park Street Widening—Wood Street to Loudon Street) ...	......	*5,000*
,, XVA (Tolly's Nullah to Russa Road)	1,771 3 3	*1,000*
,, XVB (Rash Behary Avenue)	37,956 5 4	*20,000*
,, XVC (Gariahat Road to Ballygunge Station)	4,577 3 1	*5,000*
,, XVD (Lansdowne Road Extension) ...	8,244 9 9	*20,000*
,, XVI (Diamond Harbour Road Widening—Kidderpore Bridge to Sterndale Road) ...	333 2 6	*1,000*
,, XVIA (Diamond Harbour Road Widening—Sterndale Road to 42, Diamond Harbour Road) ...	1,300 12 9	*5,000*
,, XVII (Chatawala Gullee) ...	16 13 6	*222*
,, XX (Dharamtala Street to Corporation Street)	658 5 2	*500*
Carried over ...	2,76,437 13 2	*4,20,038*

Names of Schemes.	Amount.	Budget Provision.
	Rs. As. P.	Rs.
Brought forward ...	2,76,437 13 2	*4,20,038*
No. XXII (Sashi Bhusan Dey Street Widening) ...	277 8 7	*2,000*
,, XXV (Kapalitola Lane Widening—from Nalanda Square to Sch. VIID)	273 14 0	......
,, XXVI (Darpanarayan Tagore Street to Pathuriaghat Street) ...	4,111 1 5	*10,000*
,, XXVII (Burrabazar—Maydapati Area) ...	1,558 4 10	*10,000*
,, XXVIIIA (Strand Road Widening) ...	1,492 9 10	*5,000*
,, XXIX (Connecting Road—Cossipore-Chitpore Open Space) ...	71 1 10	*500*
,, XXXI (Mati Sil Street Widening and Extension)	183 6 11	*2,000*
,, XXXII (Widening of a portion of Banstala Street) ...	......	*1,000*
,, XXXIII (Southern Avenue—1st Section) ...	2,17,165 4 1	*2,00,000*
,, XXXV (Eastern Park to Gorachand Road) ...	701 3 8	*1,000*
,, XXXVII (Central Avenue to Shambazar) ...	7,160 1 5	*30,000*
,, XXXVIII (Mission Row to Chittaranjan Avenue)	6,549 12 10	*20,000*
,, XLII (Kalakar Street Widening and Extension) ...	......	*1,000*
,, XLIII (Darmahatta Street Widening) ...	......	*10,000*
,, I Maniktala (Maniktala Bridge Approaches) ...	20,639 1 1	*22,918*
,, II Maniktala (Beliaghata Bridge Approaches) ...	18,050 3 6	*25,000*
,, III Maniktala (Narkeldanga Bridge Approaches) ...	54 4 1	*75,000*
Excavation Area	9,171 15 0	*10,000*
Bustee Rehousing at Chitpore Road	8,364 12 9	*75,000*
Store Yard, Entally	711 7 11	*500*
Store Yard, South Calcutta ...	503 14 3	*500*
Cossipore-Chitpore Open Space ...	7,451 8 10	*26,995*
Completed Schemes and Sanctioned Alignments	......	*3,000*
Bridge, Dum-Dum	......	*4,768*
,, Chitpore	36,735 8 5	*90,000*
,, Maniktala	......	*1,000*
,, Alipore	6,592 1 5	*20,800*
,, Beliaghata	......	*2,000*
,, Narkeldanga	4,236 7 6	*2,000*
,, Tollygunge	45,602 15 10	*35,000*
Total Rs. ...	6,74,096 7 2	*11,07,019*

5. **Closing Balance.**—The closing balance at credit of Revenue Account is Rs. 512.91 lakhs of which a sum of Rs. 477.33

lakhs has been advanced to Capital Account to meet payments in excess of Capital Receipts. The nett balance of Rs. 35.58 lakhs was held as follows:—

		Rs.
G. P. Notes and other Securities ...		35.35 lakhs
Cash in hand		0.06 ,,
Current Account with Imperial Bank ...		1.51 ,,
	Total Rs.	36.92 lakhs
Fixed Deposit		4.00 ,,
	Total Rs.	40.92 lakhs
Deduct:—	Rs.	
Moneys held by Trust	8.65 lakhs	
Less advances	3.31 ,,	5.34 ,,
	Nett Rs.	35.58 lakhs

III.—LAND.

1. **Land Acquisition.**—The following figures show the amount of work performed by the Land Acquisition Collectors during the year :—

Number of cases disposed of 260

Area acquired:—63 bighas, 1 kottah, 11 chittacks and 20 square feet.

	Rs.	A.	P.
Awards including costs	65,10,896	3	11
Cheques issued	77,74,988	15	1

The result of the references to the Tribunal was as follows :—

Twenty-six references were made during the year; these, with 92 cases outstanding on 1st April, 1934, made a total of 118 cases.

Sixty-six cases were disposed of leaving 52 cases pending on 31st March, 1935.

The results were as follows :—

Twelve cases were dismissed, 35 cases were withdrawn and 6 cases were compromised. In 13 cases judgment was delivered. The Collectors' award was enhanced in 9 cases and confirmed in 4 cases.

The figures for the 9 cases where the Collector's award was enhanced were :—

Collector's Award.	Additional amount claimed.	Additional amount awarded.
Rs.	Rs.	Rs.
3,07,138	4,12,251	1,16,720

The figures for the 6 compromised cases were:—

Collector's Award.	Additional amount claimed.	Additional amount awarded.
Rs.	Rs.	Rs.
3,09,870	3,04,654	1,10,449

The figures for the 4 cases confirmed were :—

Collector's Award.	Additional amount claimed.	Additional amount awarded.
Rs.	Rs.	Rs.
9,550	26,703	*Nil*

9 bighas, 6 kottahs, 8 chittacks and 28 square feet of land was taken over from the Corporation under the provision of Section 54, Act V (B.C.) of 1911, as amended.

13 kottahs, 10 chittacks and 36 square feet of land was acquired from Government during the year by the Land Acquisition Collectors as tenants' interests were involved: Government have subsequently refunded the statutory allowance.

2. **Management of Property.**—*Temporary Lettings.*—The number of lettable buildings in charge of the Trust at the beginning of the year was 75. During the year the Trust acquired 266 properties in different Schemes and Alignments of which 68 were lettable. The total number of such properties during the year thus amounted to 143. Out of these, 49 buildings were demolished leaving 94 at the end of the year.

The income derived from these properties during the year was Rs. 66,289 as against Rs. 60,440 in the last year.

The income from the two Rehousing Schemes was Rs. 43,049.

Besides the above, a sum of Rs. 10,400 was obtained by letting out certain vacant lands in Schemes Nos. VIID and VIIE, to Circus troupes in the winter months. Rent derived from the vacant lands in Cossipore-Chitpore Open Space and Excavation Area amounted to Rs. 3,096. Fees realised on account of temporary occupation of Trust lands for scaffoldings and stacking building materials amounted to Rs. 5,366, and Rs. 798 was obtained by leasing Jalkar and Falkar.

The total collection during the year thus amounted to Rs. 1,28,999.

Bow Street Rehousing Scheme.—There are 132 suites for letting in this Scheme. These are meant for Anglo-Indians. The monthly rental of these suites is Rs. 4,294. The rent received from these suites during the year under review was Rs. 29,010 as against Rs. 32,666 in the last year. The decrease is due to economic distress and unemployment. The amount outstanding at the close of the year was Rs. 2,852 of which Rs. 551 was covered by rent decrees. The health of the inmates was good and there was no case of serious illness amongst the tenants.

Rehousing Scheme No. I (in Wards Institution Street, Maniktala).—These dwellings consist of three blocks of three-storeyed tenement buildings containing 252 lettable rooms, the monthly rental of which is Rs. 1,360. The total collection of rent during the year was Rs. 14,039 as against Rs. 14,243 in the last year. A sum of Rs. 889-6-0 was outstanding at the close of the year. The health of the inmates was good throughout the year.

3. **Disposal of Land.**—During the year the Board continued the system of sale by private treaty and the demand for land was well maintained in spite of the continuance of the general trade depression.

The following is a list of sales under different heads:—

(*i*) *By private treaty*:—

(*a*) Where full payment has been made.

Scheme No.	No. of Plots Sold.	Area. B.	K.	Ch.	Sq. ft.	Amount. Rs.
IVA	7	0	15	7	4	21,614
VIIC	7	1	10	4	9	1,69,924
VIID	1	0	6	12	39	42,355
VIIE	7	2	5	1	12	2,78,969
VIIF	4	1	8	2	27	2,10,299
VIIG	4	1	3	12	0	2,44,653
VIIH	15	2	9	1	13	2,51,697
VIIJ	8	1	18	8	9	2,11,940
VIII	2	0	15	12	44	20,298
VIIIA	1	0	11	9	0	17,690
VIIIC	12	3	7	15	11	1,06,872
XVA	9	2	2	7	9	88,928
XVB	17	6	7	8	42	2,00,854
XVD	6	1	14	13	5	1,01,544
XVIA	3	0	17	15	8	28,505
XX	3	0	11	0	38	60,315
XXII	1	0	3	9	4	16,055
XXVI	3	0	14	9	39	1,05,628
XXVII	2	0	11	14	5	1,65,008
XXIX	2	0	10	5	5	18,281
IM	7	1	0	2	11	77,950
P.R.S.	1	0	6	6	12	5,433
Totals	122	31	13	2	31	24,44,812

(*b*) Where a portion of the consideration money, generally 50 per cent., has been left outstanding as a charge on the property at 7 per cent. interest for 12 years.

Scheme No.	No. of Plots.	Area. B.	K.	Ch.	Sq. ft.	Amount Paid. Rs.	A.	Amount Outstanding. Rs.	A.
IVA	3	0	8	1	20	6,152	8	5,983	8
VIIC	2	0	7	12	15	27,421	0	14,284	0
VIIE	2	0	12	9	7	45,000	0	45,000	0
VIIF	1	0	4	9	28	14,264	0	14,264	0
VIIG	1	0	4	11	25	28,333	8	28,333	8
VIIH	11	1	11	2	19	79,730	4	79,661	4
VIIJ	6	0	18	10	22	41,214	8	39,181	8
VIII	1	0	5	12	25	12,000	0	3,620	0
VIIIA	6	1	18	0	12	32,391	8	32,054	8
VIIIC	17	5	16	5	11	85,263	8	84,838	8
XVA	5	1	17	14	25	34,014	0	34,014	0
XVB	27	11	3	12	34	1,86,196	8	1,60,225	8
XVC	1	0	5	13	21	9,268	0	3,000	0
XVD	7	1	13	12	12	33,801	0	33,799	0
XVI	4	0	14	11	37	14,265	0	14,265	0
XVIA	3	1	1	3	22	14,360	0	14,360	0
XXVI	1	0	2	6	24	9,950	0	9,495	0
XXIX	1	0	6	7	5	4,350	0	4,350	0
IM	5	0	18	9	26	28,937	0	17,009	0
IIM	1	0	5	2	27	2,516	8	2,516	8
Totals	105	30	17	9	12	7,09,428	12	6,40,254	12

(*ii*) *Under a right of Pre-emption:—*

Cases.	Scheme No.	Area. B.	K.	Ch.	Sq. ft.	Amount. Rs.
2	VIIH	0	5	3	37	26,026
2	VIIJ	0	7	0	28	41,469
1	XVD	0	4	14	20	10,072
Totals 5		0	17	2	40	77,567

(*iii*) *As part of an Exemption Arrangement:—*

Cases.	Scheme No.	Area. B.	K.	Ch.	Sq. ft.	Amount. Rs.
7	VIIH	1	0	4	18	1,14,512
2	VIIJ	0	4	14	38	25,958
1	VIIIC	0	0	5	42	...
3	XVD	0	7	5	42	17,250
2	XXII	0	7	0	43	36,820
11	XXXIII	1	18	12	31	49,079
Totals 26		3	18	12	34	2,43,619

(*iv*) *By way of Reinstatement:—*

Cases.	Scheme No.	Area. B.	K.	Ch.	Sq. ft.	Amount. Rs.
4	IVA	0	17	11	4	20,531
1	XVD	0	2	0	0	2,300
1	P.R.S.	0	4	10	39	3,276
Totals 6		1	4	5	43	26,107

In 22 out of the 26 exemption cases the purchase money amounting to Rs. 2,07,374 was paid in full and in one case there was no purchase consideration being a free gift to a mosque. Of the remaining 3 in 2 cases the purchasers left the whole purchase price amounting to Rs. 23,245 outstanding as a charge on the property and in one Rs. 8,000 was paid leaving Rs. 5,000 charged. In 4 out of the 5 Pre-emption cases the purchase price totalling Rs. 67,495 was paid in full while in the other a charge deed was created only on the 20 per cent. of the value of the sale. Rs. 8,554 out of Rs. 16,423, the total value of lands sold for 3 cases of reinstatement was left outstanding under charge and in the other 3 cases, the purchase price amounting to Rs. 9,684 was paid in full.

4. **Conveyances.**—Conveyances and other legal documents in connection with the disposal of land were all drafted by the Estates Manager. This arrangement results in a very considerable saving of time and of the legal charges which would otherwise have to be borne by the Trust. The number of documents prepared and executed during the past three years is as follows:—

	Conveyances.	Charge Deeds.	Exemption Agreements.	Other Deeds.	Total.
1932-33	165	79	...	22	266
1933-34	163	113	...	21	297
1934-35	223	109	2	28	362

The total number of Security Deeds held by the Trust as security for exemption fees, sales of land and fees for footings, etc., at 31st March, 1935, was 1,413. In 117 cases parties redeemed their charge as compared with 108 cases in the previous year.

IV.—IMPROVEMENT SCHEMES.

The progress made with Improvement Schemes which were in hand during the year is noted below:—

Improvement Scheme No. VIIF.—(Jagannath Ghat Road—Central Avenue to Upper Chitpore Road).

The main roadway was paved with concrete.

Improvement Scheme No. VIIG.—(Jagannath Ghat Road—Upper Chitpore Road to Strand Road).

The conditions laid down by the Corporation for taking over the roads were accepted with modifications of minor importance.

It was decided to frame a scheme for extending the main road westwards at a width of 65 feet across the Port Commissioners' land between Strand Road and Strand Bank Road, in order that the storm-water sewer may be extended to the river.

Improvement Scheme No. VIIH.—(Central Avenue—Beadon Street to Grey Street).

The lighting of the main roads with electricity and the side roads with gas was completed.

A contract was placed for erecting a reinforced concrete shelter with coloured mosaic decoration in the park near Durga Charan Mitter Street.

Arrangements are being made to hand over the roads within the scheme to the Corporation.

Improvement Scheme No. VIIJ.—(Central Avenue—Grey Street to Shambazar Street).

All the engineering works mentioned in last year's report have been completed, including the layout of the park at the junction of the main road and the diagonal road, and the street lighting installation.

Arrangements are being made to hand over the roads to the Corporation.

Improvement Scheme No. VIIIC.—(Park Circus to Old Ballygunge Road).

Some further paving of the footpaths opposite completed buildings was done during the year.

Improvement Schemes Nos. XVB and XVC.—(Rash Behari Avenue and side roads).

Further progress was made with the paving of footpaths opposite built-up plots.

The conditions laid down by the Corporation for taking over the 20 feet and 12 feet roads in place of the nikashi drain alongside premises No. 35, Panditia Road, in Scheme No. XVB, and the Ekdalia Road bus stand in Scheme No. XVC were accepted.

Improvement Scheme No. XVD.—(Lansdowne Road Extension).

The conditions laid down by the Corporation for taking over the roads were accepted with certain modifications.

The popularity of this scheme is shown by the rapid progress which is being made with the erection of new buildings. Most of the houses are of a good type, and some show considerable originality in design.

Improvement Scheme No. XVIA.—(Diamond Harbour Road Widening, South of Sterndale Road).

The roads within the scheme were taken over by the Corporation in August, 1934.

Improvement Scheme No. XXVI.—(Darpanarayan Tagore Street to Pathuriaghat Street).

All the roads within the scheme, with the exception of Ganganarayan Dutt Lane, were taken over by the Corporation in August, 1934. The last named street was taken over in March, 1935.

Improvement Schemes Nos. XXVII and XXXII.—(Maydapati Area).

The roads within the schemes were taken over by the Corporation in August, 1934.

Improvement Scheme No. XXXIII.—(Southern Avenue—First Section).

Several roads in this scheme were completed during the year including the northern half of the main avenue, the 60 feet road which divides the residential area from the lake area, some of the side roads off Lansdowne Road extension, and other side roads between Mudiali Road and the 60 feet road already mentioned.

Tank filling was practically completed throughout the scheme, though further earth filling will be necessary for raising the level of low-lying plots and making up sinkages over filled-in tanks.

In the lake area a park road was constructed along the north side of the lake, and the filling of the railway borrow pits was completed. Surplus refuse from the Corporation dumping ground which was not required for this purpose was utilised in forming a grass-covered mound which will be an attractive feature of the park.

In order to reduce supervision charges it was decided by the Board that the maintenance of the electric street lighting in this scheme should be kept in the hands of the Trust until the roads are ready for transfer to the Corporation.

Improvement Scheme No. XXXV.—(Eastern Park to Gorachand Road).

The Land Acquisition Collector's draft notification and estimate of the probable cost of acquisition of land for this scheme was approved by the Board in July, 1934. The land acquired at Christopher Road for rehousing the bustee population is being made ready for this purpose, and negotiations are proceeding with the Corporation regarding the relaying of certain sewers which is rendered necessary by our proposals.

Improvement Scheme No. XXXVII.—(Central Avenue to Shambazar).

Work on the first section of the main road was commenced in January, 1935, and was making good progress at the end of the year under review.

Improvement Scheme No. XXXVIII.—(Mission Row to Chittaranjan Avenue).

Work on the length between Bentinck Street and Chittaranjan Avenue was commenced in January, 1935, and made good progress.

Improvement Scheme No. XL.—(Chittaranjan Avenue to Wellington Street.)

The report of the Objection Committee was adopted in May, 1934. Government sanction to the scheme was received in August, 1934. The Land Acquisition Collector's estimate and draft notification under Section 4 was approved by the Board in February, 1935.

Improvement Scheme No. XLI.—(Chandney Chawk Street Widening).

The report of the Objection Committee was adopted in November, 1934, and the scheme was submitted to Government for sanction in January, 1935.

Improvement Scheme No. XLII.—(Kalakar Street Widening and extension).

Land Acquisition commenced in November, 1934, and was in progress throughout the remainder of the year.

Improvement Scheme No. XLIII.—(Darmahatta Street Widening).

Land Acquisition commenced in September, 1934, and was in progress throughout the remainder of the year.

Improvement Scheme No. XLIV.—*(Diagonal Road—Grey* Street to Nimtala Ghat Street).

The preliminary estimates for the scheme were approved by the Board in May, 1934. The scheme was subsequently published, and a Committee appointed in January, 1935, were busy hearing objections, during February and March, 1935.

Improvement Scheme No. XLV.—(Howrah Bridge Approach —Dalhousie Square North to Canning Street).

The preliminary estimates were approved in September, 1934, and the scheme was published under Section 43 in January, 1935.

Improvement Scheme No. 1 Maniktala.—(Approaches to Maniktala Bridge).

The scheme has been completed so far as is possible without acquiring some additional land which is required for inclusion in the canal-side roads.

Improvement Scheme No. II—Maniktala.—(Approaches to Beliaghata Bridge).

The work undertaken during the year included the installation of high power electric lighting in the main road, and the construction of a short length of development road on the south of the west approach.

Improvement Scheme No. III—Maniktala.—(Approaches to Narkeldanga Bridge).

Land acquisition made good progress. The demolition of acquired properties on the east side of the canal was well in hand by the end of the year.

V.—REHOUSING.

No further rehousing schemes have been undertaken by the Board but special facilities are offered to dishoused persons for purchasing land for reinstatement purposes.

Land has been acquired for bustee rehousing in Christopher Road but the lay-out has not yet been undertaken.

The following figures give the number of persons reinstated on these special terms—

Scheme from which displaced.	Number.	Scheme in which rehoused.
I	1	I
I	1	IB
I	5	V
IC	1	IVA
II	1	Paikpara
IV	1	IVA
IV	3	V
IVA	30	IVA
IVA	2	V
V	12	IVA
V	13	V
VII	5	IVA
VII	34	V
VII	4	VII
VII	1	VIID
VII	1	XIII
VII	1	Paikpara
VIIA	3	V
VIIA	2	VIIB
VIIB	3	V
VIIB	2	VIIB
VIIC	9	IVA
VIIC	15	V
VIIC	1	Paikpara
VIIC	1	VIIC
VIIC	1	XVB
VIICS	1	IA (Alt.)
VIICS	2	V
VIICS	5	VIICS
VIICS	2	VIIB
VIID	11	V
VIIF	1	IVA
VIIG	2	Paikpara
VIIG	2	XVB
VIIH	1	XVA
VIIH	3	XVB
VIII	1	V
VIIIA	8	VIIIA
XV	2	IVA
XV	2	V
XV	5	XV
XVB	1	XVB
XVD	1	IVA
XVD	5	XVB
XXVI	1	XVB
XXXIII	8	IVA
XXXIII	4	XVB
XXXVII	1	XVA
Ram Kissen Das Square	1	IVA
Ram Kissen Das Square	1	V
Total	224	

VI.—OPEN SPACES.

Cossipore-Chitpore.—The Low land round the Corporation Reservoir has been used for some years as a dumping ground for surplus earth from Improvement Schemes in north Calcutta. As the land has now been raised to the desired level, the ground is being properly surfaced in readiness for handing over to the Corporation.

The *kucha* drains along the south and west side of the reservoir were made *pucca* during the year.

Park in Scheme No. VII-H.—(Central Avenue).—This park was completed last year except for the construction of a reinforced concrete shelter for which tenders have been invited.

Park in Scheme No. VII-J.—(Central Avenue).—The park was completed during the year except for the construction of a shelter.

Playground in Scheme No. XXXVII.—(Maydapati Area).

The park was transferred to the Corporation in August, 1934.

Excavation Area.—Excavation was practically at a standstill in Section " C " of the Lake Area, east of Cockler Lane, but an area of about 11 acres of new ground was opened up in the extension of the Lake in Scheme No. XXXIII.

The facilities provided for swimming and diving in the completed portion of Section " C " of the Lake were much appreciated, and there was far less unauthorised swimming in the main Lake.

The Life Saving Society completed their building early in 1935, and the Marwari Club made good progress with their club house.

The old Corporation rubbish dump, south of Mudiali Road, has been converted into a grass-covered mound, which will form a convenient vantage point from which to view football matches and boat races.

A park road has been completed along the north side of the Lake Extension in Scheme No. XXXIII, and it is proposed to construct a similar road along the south side.

The maintenance of the electric lighting of the roads in the Lake Area was taken over by the Trust from the Calcutta Corporation at the end of the year under review.

The following statement shows the area excavated in the Excavation Area of the Trust and also in the extension of Lake Area in Scheme No. XXXIII up to 1934-35.

	B.	K.	Ch.		Acres.
Total area excavated in the Excavation Area up to 1933-34	151	10	10	or	50·10
Do. 1934-35— $230' \times 50' = 11,500$ Sft.	0	16	0	or	·26
Total area excavated in the Excavation Area up to 1934-35	152	6	10	or	50·36

	B.	K.	Ch.		Acres.
Area excavated in the extension of Lake Area in Scheme XXXIII up to 1933-34 ...	4	17	3	or	1·60
Do. during 1934-35—					

$$600' \times \frac{350 + 260 + 120}{3} = 1,46,000 \text{ Sft.}$$

$$540' \times \frac{120 + 144}{2} = 71,280 \text{ Sft.}$$

$$780' \times \frac{460 + 400 + 160}{3} = 2,65,200 \text{ Sft.}$$

4,82,480 Sft.

	B.	K.	Ch.		Acres.
	or 33	10	2	or	11·08
Total area excavated in the extension of Lake Area—Scheme No. XXXIII up to 1934-35	38	7	5	or	12·68
Total area excavated up to 1934-35	190	13	15	or	63·04

VII.—ROADS AND BRIDGES.

(1) **Progress of Road Work.**—At the end of the year 1933-34 the Trust had made over to the Corporation 48.26 miles of roads with an area of 15,30,856 square yards. At the beginning of the year 1934-35 15.91 miles of roads were in hand and during the year 1.89 miles of roads were commenced giving a total of 17.80 in hand of which 1.41 miles of roads were completed during the year and 1.54 miles with an area of 48,908 square yards were handed over to the Corporation.

The total mileage handed over to the Corporation was 49.80 miles with an area of 15,79,764 square yards. The length of roads remaining in hand at the end of the year is 16.26 miles of which 14.77 miles have been completed but not handed over to the Corporation and 1.49 miles are still under construction.

The total mileage which has been taken in hand is 66.06 miles.

The total is inclusive of roads in Open Spaces, etc., which are not shown in the statement of new and widened roads in the sanctioned schemes.

(2) **Bridges.**—The position in connection with the reconstruction of the remaining bridges over the Circular Canal and Tolly's Nullah is as follows:—

Chitpore Bridge.—The bridge was opened to traffic in June, 1934, and handed over to the charge of the Irrigation Department in July. Cart traffic over the bridge proved to be so heavy that it was decided, in February, 1935, to replace the asphalt block paving of the slow traffic tracks by stone sett paving.

Tollygunge Bridge.—The temporary bridge with its approaches was completed and opened to traffic in November, 1934. In the meantime the old bridge was dismantled, and a contract was placed for constructing the foundations and abutments of the new bridge. This involves the driving of 122 " Vibro " concrete piles, work on which was in progress at the end of the year. The detailed estimate, specification, and plans prepared by Mr. D. H. Remfry, the Trust's Consulting Engineer, for the superstructure of the new bridge were forwarded to Government in August with a letter asking for authority to call for tenders.

Hastings Bridge.—The position is the same as at the date of the last annual report.

Barrackpore Bridge.—No developments occurred during the year under review. The bridge was closed to traffic by order of Government in April, 1935.

VIII.—LITIGATION.

Suits in the Small Causes Court.—Five rent suits were filed during the year all of which were decreed in favour of the Trust. There was an ejectment suit against the Indian Art School Association for eviction from Plot No. 58, Scheme No. VIID. This suit was decreed in favour of the Trust and possession of the land was received through Court on the 27th November, 1934. Of the aforesaid rent suits, the one against Ralaram Chopra was very hotly contested and it was decreed in full after a Full Bench hearing. The decretal rent was recovered in full.

Suits in the Alipore Courts.—Seven original suits were filed during the year all for recovery of amounts due under the charge deeds. Only two of these suits were decreed and the rest were pending at the close of the year. Of the old suits five were decreed in favour of the Trust.

The ejectment suit reported as pending in the last year's Annual Report was dismissed by the trial Munsiff following a Privy Council ruling published after the institution of the suit. Under this ruling it was held that in the matter of an ejectment of a monthly tenancy commencing from the 1st day of a calendar month, the notice of ejectment should expire on the 1st day of the following month; *i.e.*, the date of commencement of a month is to be excluded. The notice in our case was served in accordance with the law then in force, *i.e.*, the notice expired with the end of a month of tenancy. The Trust preferred an appeal against the Munsiff's decision which was allowed by the Additional District Judge on the 14th January, 1935. A second appeal was, however, preferred in the High Court by the lessee but it was summarily dismissed. Possession of the land was received through Court with Police help on 3rd April, 1935.

Suits in the Sealdah Court.—Only one rent suit was filed for recovery of damages for use and occupation of certain land in Scheme XVA. The suit was pending at the close of the year.

The suit for removal of certain encroachment upon Trust land in connection with Alignment No. II, referred to in the last Annual Report, as pending in the Munsiff's Court, was not proceeded with, the property of the Encroacher having been acquired by the Trust during the current year.

Suits in the High Court.—There was only one appeal to set aside the sale held in execution of the decree obtained by the Trust in a mortgage suit at Alipore. The appeal was filed in February, 1934, but was not ready for hearing at the close of the year, the Paper Book having not been completed.

The suit for recovery of possession of certain property in Scheme XXVI and for recovery of rents and mesne profits reported as pending in the last year's Annual Report, also remained pending at the close of this year.

C. W. GURNER,

Chairman.

Dated the 30th August, 1935.

Statements.

A.—Income and Expenditure of the Trust year by year.

B.—List of Schemes framed by the Board.

C.—List of Plans of Proposed Public Streets published by the Board.

D.—Progress of Schemes on 31st March, 1935.

E.—Lengths in yards of proposed new and widened Roads within the sanctioned Schemes.

F.—List of Rehousing Schemes.

G.—List of Open Spaces.

H.—List of Parks in Calcutta and Suburbs.

I.—List of Roads taken over by the Corporation during 1934-35.

J.—Applications under Section 78.

STATE-

Income and Expenditure.—The year under review was the twenty-third year of the Trust, are shown in the

CAPITAL

	1912 1912-13	1913-14	1914-15	1915-16	1916-17	1917-18	1918-19	1919-20	1920-21	1921-22
RECEIPTS.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.
Sale of Land including Premia on Leases ...	...	6,000	86,550	10,55,166	4,46,005	26,19,471	45,56,033	50,29,762	38,08,626	26,19,717
Sale of Buildings ...	540	286	1,70,625	1,36,791	2,05,364	2,90,817	3,45,996	3,34,443	2,97,508	3,26,753
Receipts under Section 78	...	17,050	19,902	24,308	14,955	47,315	3,49,627	2,36,932	5,92,716	4,18,799
Government Grant ...	20,00,000	10,00,000	10,00,000	10,00,000	...	...	...	...	...	...
Other Receipts ...	...	1,014	...	*Dr.* 1,014	...	881	*Dr.* 316	2,805	947	15,731
Debenture Loans ...	...	...	...	...	...	...	...	...	...	33,00,000
Contributions for Bridges ...	...	...	...	...	...	...	...	...	...	...
Contribution for Engineering Works	...	...	...	...	...	...	...	...	...	...
TOTAL ...	20,00,540	10,24,350	12,77,077	22,15,251	6,66,324	29,58,484	52,51,340	56,03,942	46,99,797	66,81,000
EXPENDITURE.										
Land Acquisition ...	57,900	16,91,429	30,55,390	34,01,446	33,75,122	27,89,321	54,20,459	79,52,442	84,98,915	82,48,084
Engineering Works including Stores issued	...	1,46,830	84,911	1,72,881	5,82,705	8,54,080	8,78,206	9,76,529	14,73,919	22,43,215
Surveys	228	142	...	1,91,709	862	...	...	...	...	...
Land Acquisition Office	...	45,044	59,346	8,954	90,376	73,714	51,061	621	1,42,768	...
Tools and Plant, etc....	1,203	2,579	37,492	1,07,930	*Cr.* 36,420	1,33,273	1,02,568	14,928	3,01,700	*Cr.*1,67,028
TOTAL ...	59,331	18,86,024	32,37,139	38,82,920	40,12,645	38,50,388	64,52,294	89,44,520	1,04,17,302	1,03,24,271

REVENUE

	1912 1912-13	1913-14	1914-15	1915-16	1916-17	1917-18	1918-19	1919-20	1920-21	1921-22
	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.
Receipts	22,51,271	26,94,746	25,50,383	28,51,332	29,82,637	27,28,582	34,15,321	39,95,650	42,80,326	35,66,560
Appreciation in Securities	...	...	...	...	...	...	1,47,500	...	...	...
Expenditure ...	1,59,115	2,36,686	3,66,244	4,47,934	4,81,469	4,90,412	4,87,439	5,92,308	8,35,194	11,42,135
Depreciation of Securities	...	...	...	...	8,09,813	...	...	3,91,130	2,22,037	...

MENT A.

working of the Trust. The income and expenditure, year by year, since the creation of the accompanying statement:—

ACCOUNT.

1922-23	1923-24	1924-25	1925-26	1926-27	1927-28	1928-29	1929-30	1930-31	1931-32	1932-33	1933-34	1934-35	TOTAL
Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.
22,72,869	25,14,030	23,32,556	19,16,383	26,50,651	27,15,196	32,75,096	38,14,731	38,67,164	24,71,058	29,20,185	37,18,259	37,67,675	5,84,63,183
3,33,740	2,53,131	1,33,156	1,76,263	1,25,495	1,25,992	1,27,560	1,75,272	1,34,811	1,89,155	1,17,176	66,679	2,74,782	43,42,335
4,21,616	5,30,476	1,81,149	3,03,469	2,14,076	1,47,949	1,27,817	5,48,046	3,51,011	1,04,305	1,14,263	1,74,590	94,912	50,35,283
...	...	...	...	...	...	...	...	...	...	...	...	...	50,00,000
13,750	23,740	14,936	580	*Dr.* 30,132	9,972	7,154	9,135	8,104	8,096	3,406	10,076	1,359	1,00,224
1,74,50,000	...	16,00,000	50,00,000	...	...	..	25,00,000	*Dr.* 50,00,000	...	...	...	34,00,000	2,82,50,000
...	...	...	...	...	...	...	11,43,858	2,93,694	1,21,933	97,293	61,097	66,289	17,84,164
...	...	...	...	...	...	...	...	...	...	...	...	51,961	51,961
2,04,91,975	33,21,377	42,61,797	73,96,695	29,60,090	29,99,109	35,37,627	81,91,042	*Dr.* 3,45,216	28,94,547	32,52,323	40,30,701	76,56,978	10,30,27,150
1,18,25,596	61,56,321	59,19,116	46,99,690	39,94,176	39,99,995	46,85,918	65,31,971	33,19,082	66,28,762	51,02,115	50,50,182	77,95,200	12,01,98,632
28,06,454	20,16,540	18,19,580	15,09,853	13,55,651	14,48,193	14,80,411	21,65,036	8,36,528	10,08,615	7,59,511	8,96,828	6,74,096	2,61,90,572
1,15,312	...	...	*Cr.* 182	...	...	...	24,000	3,700	...	1,318	2,833	...	3,39,922
95,273	2,39,776	1,03,841	65,444	85,067	96,187	98,295	1,11,266	1,13,542	1,00,093	1,20,183	96,459	1,19,332	19,16,642
1,70,652	1,53,379	1,49,401	1,68,111	1,41,451	1,17,606	1,05,717	1,16,677	99,738	1,18,921	83,989	87,895	1,02,545	21,14,307
1,50,13,287	85,66,016	79,91,938	64,42,916	55,76,345	56,61,981	63,70,341	89,48,950	43,72,590	78,56,391	60,67,116	61,34,197	86,91,173	15,07,60,075

ACCOUNT.

1922-23	1923-24	1924-25	1925-26	1926-27	1927-28	1928-29	1929-30	1930-31	1931-32	1932-33	1933-34	1934-35	TOTAL
Rs.	Rs.	Rs.	Rs.	Rs.	Rs	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.
39,34,410	40,56,626	43,79,323	45,66,123	47,24,253	48,81,144	51,82,182	54,97,167	51,12,081	46,82,279	45,46,369	46,44,854	50,25,621	9,25,49,240
61,320	1,89,232	...	...	...	2,91,968	...	5,450	...	...	9,98,603	51,238	25,349	17,70,660
24,54,112	21,28,443	23,73,154	25,88,361	28,36,587	28,40,932	29,30,101	30,85,236	28,79,182	27,82,900	27,38,760	29,25,171	32,77,392	4,10,79,267
...	...	...	...	...	...	1,31,015	1,34,088	1,82,623	79,228	...	...	...	19,49,934

Statement B.

List of Schemes framed by the Board.

Scheme No.	NAME.	Area of Land to be acquired in Acres.	Estimated Cost of Land.		Estimated Cost of Engineering Works.	Date of Publication.	Date of Submission to Government.	Date of Sanction by Government.	Date of Issue of Land Acquisition Notification.	REMARKS.
			Gross.	Net.						
			Rs.	Rs.	Rs.					
I	Surtibagan	14·4	40,00,000	18,00,000	2,08,598	10-7-12	31-3-13	9-6-13	30-6-13	
IA. I-Alt. & IA-Alt.	,, ...	2·37	16,05,595	1,25,000	38,770	13-9-16	18-5-17	23-3-18	28-5-18	
IB	,, (South)	1·1	6,80,000	3,00,000	16,871	27-5-14	11-11-14	28-11-14	6-4-15	
IC	Ismail Madan Lane Area	3·56	18,50,000	2,00,000	66,600	6-9-16	2-7-17	18-9-17	19-11-17	
II	Shambazar Bridge Road	22·48	14,00,000	4,50,000	2,85,780	21-8-12	22-5-13	17-7-13	20-1-14	
IIA	Cornwallis Street Widening ..	2·1	1,65,000	50,000	39,657	21-5-13	16-1-14	24-4-14	10-10-14	
III	Wards Institution Lane	5·00	2,75,000	Nil	59,143	18-9-12	21-6-13	5-8-13	25-11-13	
IV	Russa Road Widening	31·00	24,00,000	7,50,000	6,75,158	6-11-12	17-6-13	20-1-14	1-5-14	
IVA	,, ,, Extension	129·5	32,50,000	1,00,000	19,46,000	17-6-14	21-8-15	22-1-16	21-2-16	
V	Bhowanipore	144·9	31,50,000	2,25,000	17,24,680	29-10-13	1-9-14	1-12-14	16-2-15	
..	,, (Alt.)	1k. 7chs.	...	15,500	......	22-8-17	14-2-18	4-7-18	9-4-19	
VI	New China Bazar	34·7	2,38,00,000	70,00,000	8,96,000	7-10-14	13-9-15	21-1-16	......	Abandoned.
VII	Chittaranjan Avenue (Machuabazar Street to Beadon Street)	26·00	44,00,000	13,50,000	6,84,023	11-11-14	14-2-16	30-3-16	13-2-17	
VIICS	Chitpore Spur ...	9·45	28,00,000	7,50,000	2,96,000	11-11-14	28-10-16	28-11-17	19-7-18	
VIIA	Chittaranjan Avenue (Halliday Street Widening)	11·00	24,50,000	2,50,000	1,86,000	11-11-14	25-6-15	27-8-15	11-1-16	
VIIB	,, ,, (Kalutola Street to Bowbazar Street)	12·2	24,85,386	7,25,000	2,98,000	2-12-14	25-6-15	27-8-15	4-1-16	
VIIC	Maniktala Spur	22·53	38,00,000	9,00,000	6,50,000	6-1-15	18-12-16	17-3-19	17-10-19	
VIID	Chittaranjan Avenue (Bowbazar Street to Prinsep Street)	28·6	37,50,000	Nil	5,36,000	15-3-16	2-6-19	7-8-19	11-11-19	
VIIE	Chittaranjan Avenue (Prinsep Street to Chowringhee—Revised) ...	45·9	1,43,00,000	22,00,000	9,22,500	18-6-19	26-8-20	15-3-21	27-5-21	
VIIF	Chittaranjan Avenue to Chitpore Road Upper	6·9	37,50,000	3,50,000	3,22,000	31-10-23	1-10-24	23-10-24	8-3-26	
VIIG	Jagannath Ghat Road—from Chitpore Road Upper to Strand Road North ...	15·72	91,00,000	20,00,000	5,84,000	10-9-25	4-9-26	15-9-26	5-9-27	
VIIH	Central Avenue (Beadon Street to Grey St.) ...	19·83	58,00,000	15,00,000	6,18,000	24-5-28	19-3-29	23-4-29	13-3-30	
VIIJ	Central Avenue (Grey St. to Shambazar St.) ...	15·81	41,00,000	14.25,000	4,27,000	20-12-28	9-12-29	14-1-30	12-2-31	
VIII	Park Street Extension	85·2	29,50,000	Nil	14,45,000	3-3-15	17-5-16	25-3-18	9-7-18	
VIIIA	Outer Park Street	43·86	16,00,000	Nil	8,01,000	2-6-15	17-5-16	25-3-18	9-7-18	
VIIIB*	Gorachand Area	17·2	13,00,000	3,00,000	3,58,000	28-9-21	24-7-22	4-10-22	.. ...	* Cancelled by Govt. in Notification No. 1031-M, D. 29-3-28.
VIIIC	Syed Amir Ali Avenue	44·3	36,00,000	Nil	8,35,000	19-9-23	24-9-24	21-11-24	25-11-26	
IX	Old Post Office Street Widening . ..	·51	2,72,021	76,600	6,000	3-2-15	4-6-15	21-6-15	9-10-15	
	Widening Chowringhee Road	·76	1,00,000	1,00,000	56,550	......	......	......	...	Acquired from Government by Private treaty.
X	Ripon Street Triangle	·2	56,000	56,000	15,841	17-5-16	26-6-17	19-11-17	27-3-18	
XI	St. James Square	5·53	5,75,000	3,00,000	78,686	17-5-16	1-6-17	10-11-17	29-5-18	
XII	Park Street Widening	35·4	31,00,000	10,00,000	5,45,578	29-9-15	17-7-16	31-5-18	10-1-19	
XIIA	,, ,, ,, —(from Wood Street to Loudon Street)	12·99	32,00,000	1,00,000	1,71,000	12-4-22	21-2-23	13-3-23	5-3-26	
XIII	Marcus Square Extension ...	2·12	2,90,000	1,55,000	67,000	19-7-16	6-6-17	18-1-18	27-5-19	
XIV	Desabandhu Park	19·12	8,40,000	8,40.000	96,000	9-8-16	25-4-17	28-3-19	5-8-19	
XIVA	Dhaniabagan Road Extension	1·82	1,00,000	Nil	22,500	23-5-17	31-1-18	......	.....	Abandoned.
XVA	Tolly's Nullah to Russa Road	15·55	5,00,000	Nil	4,57,517	18-9-18	5-12-19	19-4-20	16-11-20	
XVB	Rashbehary Avenue	151·28	37,00,000	Nil	30,57,360	30-10-18	5-12-19	19-4-20	16-11-20	
XVC	Gariahat Road to Ballygunge Station ..	35·68	7,00,000	Nil	8,19,527	30-10-18	5-12-19	19-4-20	16-11-20	
XVD	Lansdowne Road Extension	13·07	9,00,000	1,75 000	3,73,000	27-12-28	29-8-29	15-10-29	28-7-30	
	Carried over ...	1,089·64	12,30,94,002	2,55,68,100	2,06,86,339					

Statement B.—(*Concluded.*)

List of Schemes framed by the Board.

Scheme No.	NAME.	Area of Land to be acquired in Acres.	Estimated Cost of Land. Gross.	Estimated Cost of Land. Net.	Estimated Cost of Engineering Works.	Date of Publication.	Date of Submission to Government.	Date of Sanction by Government.	Date of Issue of Land Acquisition Notification.	REMARKS.
			Rs.	Rs.	Rs.					
	Brought forward ...	1089·64	12,30,94,002	2,55,68,100	2,06,86,339	......	......	......	......	
XVI	Diamond Harbour Road Widening—(Kidderpore Bridge to Sterndale Road)	23·05	32,00,000	8,50,000	8,66,000	3-11-20	6-6-21	26-7-21	16-11-21	
XVIA	Diamond Harbour Road Widening—(Sterndale Road to No. 42, Diamond Harbour Road) ..	10·81	6,32,000	1,46,000	2,98,570	26-8-26	27-5-27	13-7-27	6-10-28	
XVII	Chatawala Gullee	2·24	13,50,000	Nil	40,000	16-3-21	18-10-21	20-1-22	4-1-23	
XVIIA*	Eden Hospital Road	9·32	35,00,000	2,00,000	2,50,000	8-2-22	13-1-23	26-2-23	.....	*Cancelled by Govt. in Notification No. 1032-M., dated 29-3-28.
XVIII	Armenian Street to Harrison Road	2·41	36,00,000	4,00,000	48,500	4-5-21	......	......	.....	Abandoned.
XIX	Gariahat Road	5·09	47,000	1,000	41,000	4-5-21	21-10-21	6-1-22	19-5-22	
XX	Dharamtala Street to Corporation Street ...	5·79	14,00,000	3,00,000	1,75,000	21-9-21	10-6-22	11-7-22	10-6-26	
XXI	Dalhousie Square Improvement ...	3·00	*	*	1,48,658	......	2-4-21	11-8-21	......	*Acquired from Corporation.
XXII	Sashi Bhusan Dey Street Widening (St. James Square to Bowbazar Street) ...	5·30	15,50,000	2,00,000	1,18,200	*27-1-27	9-5-28	8-6-28	27-3-29	*Published *de novo*.
XXIII	In continuation of the Trust's 20 feet road on the north in the Kerbala Tank Lane Re-housing Scheme	·11	Nil	Nil	13,800	31-10-23	3-1-24	21-1-24	25-8-24	Abandoned.
XXIV	Lindsay Street Extension	2·45	5,50,000	Nil	74,500	25-7-24	......	......	......	Do.
XXV	Kapalitola Lane Widening—from Nalanda Square to Scheme No. VIII)	·38	1,75,000	50,000	4,700	19-3-25	2-9-25	15-9-25	12-8-26	
XXVI	Darpanarayan Tagore Street to Pathuriaghat Street—Portion of proposed Public Street No. XIV	5·80	21,50,000	4,50,000	1,30,100	*16-9-26	9-8-27	16-1-28	7-1-29	*Republished.
XXVII	Burrabazar-Maydapati Area ..	4·18	45,00,000	19,00,000	2,27,000	26-11-25	11-8-26	15-9-26	22-9-27	
XXVIIIA	Strand Road Widening—from Raja Woodmunt Street to Howrah Bridge Approach	1·20	7,00,000	7,00,000	82,000	17-12-25	3-9-26	22-10-26	*	*Acquired from Corporation & Port Commissioners by private treaty.
XXIX	Road connecting the Cossipore-Chitpore Open Space with Belgachia Road	3·27	3,00,000	1,25,000	64,000	11-2-26	3-9-26	15-9-26	1-8-27	
XXX	Almshouse Site Open Space	......	......	......	.....	......	......	.....	......	See Statement G.
XXXI	Mati Sil Street Widening and Extension—Chowringhee Place to Dharamtala Street ..	2·68	19,50,000	7,75,000	1,66,000	1-4-26	25-6-27	19-7-27	20-4-28	
XXXII	Widening of a portion of Banstala Street ...	·24	1,28,000	18,000	20,000	28-7-27	13-2-28	30-3-28	12-1-29	
XXXIII	Southern Avenue—1st Section	135·53	41,75,000	7,75,000	25,04,000	2-1-30	16-9-30	27-11-30	10-3-32	
XXXIV	Mission Row Widening	2·52	40,000	......	53,000	5-12-29	2-5-30	3-7-30	26-3-31	
XXXV	Eastern Park to Gorachand Road	22·49	13,25,000	3,00,000	4,01,000	19-11-31	20-11-33	26-2-34	5-1-35	
XXXVII	Central Avenue to Shambazar	20·46	61,50,000	19,75,000	7,40,000	5-3-31	23-2-32	11-5-32	4-9-33	
XXXVIII	Mission Row to Chittaranjan Avenue ...	14·28	89,75,000	35,25,000	4,22,000	2-7-31	30-4-32	27-5-32	4-9-33	
XXXIX	Humayun Place Widening and Extension and Bertram Street Widening	4·30	9,49,000	84,000	64,000	29-8-31	.. ...	......	......	
XL	Road Connecting Chittaranjan Avenue with Wellington Street	7·48	18,00,000	5,00,000	2,59,000	9-11-33	9-7-34	25-8-34	......	
XLI	Chandni Chawk Street Widening ...	3·15	17,00,000	8,50,000	92,000	8-3-34	21-1-35	......	......	
XLII	Kalakar Street, etc., Widening ...	7·87	78,00,000	42,50,000	3,31,000	24-11-32	14-7-33	9-10-33	22-11-34	
XLIII	Darmahatta Street Widening—(portion) ...	·83	6,25,000	2,00,000	40,000	12-5-32	17-2-33	16-3-33	3-9-34	
XLIV	Diagonal Road—Grey St. to Nimtala Ghat St ...	17·73	54,50,000	21,00,000	6,41,000	6-9-34	......	......	......	
XLV	Howrah Bridge Approach—Dalhousie Square North to Canning Street	16·68	1,44,00,000	63,00,000	6,80,000	24-1-35	......	... ..	......	
	*Improvement Scheme No. I (Burrabazar) ..	9·85	1,64,50,000	40,00,000	4,08,500	30-4-19	6-6-22	28-8-22	......	*Cancelled by Govt. in Notification No. 1030-M., dated 29-3-28.
	,, ,, ,, ,, (Maniktala) .	11·95	17,25,000	3,50,000	2,64,000	14-7-27	5-7-28	20-7-28	25-7-29	
	,, ,, ,, II ,, ...	7·04	5,25,000	3,25,000	1,95,000	20-9-28	17-5-29	21-6-29	15-12-30	
	,, ,, ,, III ,, ...	12·08	20,25,000	9,25,000	3,30,000	21-8-30	19-3-31	5-2-32	15-7-33	
	Totals ...	1,471·20	22,29,40,002	5,81,42,100	3,08,78,867	......	......	......	......	

Statement C.

List of Plans of Proposed Public Streets published by the Board showing the width and length of the main roads provided in the Plans.

Alignment No.	NAME.	Width in Feet.	LENGTH.	
			Yards.	Miles.
I	Central Avenue (Beadon Street to Shambazar)	100	1,010	·57
II	Dharamtala Street Extension	100	943	·53
,,	,, ,, ,, ...	60	100	·05
,,	,, ,, ,, ...	40	840	·47
,,	,, ,, ,, (Bridge Approach) ..	60	543	·31
,,	,, ,, ,, ,, ,, ...	40	227	·13
III	Gobra Main Road	100	823	·47
,,	,, ,, ,, (Bridge Approach)	40	627	·36
IV	Portuguese Church Diagonal	84	413	·23
V	Bowbazar Parallel	60	1,383	·79
,,	,, ,, ...	40	640	·36
,,	,, ,, ...	84	487	·28
VI	Ahiritola Diagonal	84	937	·53
VII	Inner Strand Road, North	60	720	·41
VIII	Ahiritola Street Widening	60	347	·20
IX	Central Avenue (Shambazar Street to Galiff Street) ..	100	1,060	·60
X	Bentinck Street Widening	84	370	·21
XI	Dharamtala Relief Road	84	1,680	·95
XII	Ballygunge Main Road	150	433	·25
,,	,, ,, ,, ...	120	427	·24
,,	,, ,, ,, ...	100	1,487	·84
XIII	Jagannath Ghat Road	84	1,167	·66
XIV	Inner Strand Road, South	60	663	·38
XV	Darmahatta Street Widening		Abandoned.	
XVI	Amherst Street Extension	84	599	·34
,,	,, ,, ,, ...	60	1,649	·94
XVII	Kyd Street Extension, Western Section	84	290	·16
,,	,, ,, ,, ,, ,, ...	60	427	·24
XVIII	,, ,, ,, Eastern ,, ...	84	838	·48
XIX	Taltala Diagonal		Abandoned.	
XX	Shambazar Street Widening (East of Central Avenue) ..	84	783	·44
XXI	Ahiritola Diagonal Extension	84	420	·24
XXII	Kumartoli Ghat Road	60	660	·37
XXIII	Outer Circular Road	100	973	·55
XXIV	Linton Street Area	100	140	·08
XXV	Gorachand Road Area	40	2,143	1·21
,,	,, ,, ,, ...	60	1,560	·88
XXVI	Entally Park Avenue	300	440	·25
,,	,, ,, ,, ...	100	93	·05
,,	,, ,, ,, ...	80	450	·26
,,	,, ,, ,, ...	60	170	·09
,,	,, ,, ,, ...	40	907	·51
XXVII	Tiljala Area	40	713	·41
XXVIII	Howrah Bridge Approach	120	654	·37
,,	,, ,, ,, ...	120	700	·39
,,	,, ,, ,, ...	60	1,041	·58
,,	,, ,, ,, ...	40	786	·44
XXIX	Strand Road, North, Widening	100	133	·07
,,	,, ,, ,, ,, ...	84	1,200	·68
XXX	Diamond Harbour Road Widening	100	167	·09
,,	,, ,, ,, ,, ...	84	2,033	1·15
XXXI	New Ultadingi Road	84	614	·35
,,	,, ,, ,, ...	60	447	·25
XXXII	Baitakhana Road Diversion	60	540	·30
,,	,, ,, ,, ...	40	240	·13
XXXIII	Park Street Widening	84	800	·45
XXXIV	Area between Lansdowne Road and Ballygunge Circular Road ..	40	3,627	2·06
,,	,, ,, ,, ,, ,, ,, ,, ,, ..	60	400	·23
,,	,, ,, ,, ,, ,, ,, ,, ,, ..	32	80	·04
,,	,, ,, ,, ,, ,, ,, ,, ,, ..	30	247	·14
,,	,, ,, ,, ,, ,, ,, ,, ,, ..	25	160	·09
XXXV	Diamond Harbour Road Widening, Southern Section ..	120	3,057	1·73

Statement C.—(*Concluded.*)

List of Plans of Proposed Public Streets published by the Board showing the width and length of the main roads provided in the Plans.

Alignment No.	NAME.	Width in Feet.	LENGTH. Yards.	LENGTH. Miles.
XXXVI	Russa Road, South, Extension	120	1,840	1·04
,,	,, ,, ,, ,, ...	100	260	·15
XXXVII	Armenian Street to Harrison Road		Abandoned.	
XXXVIII	Diamond Harbour Road Extension	120	1,290	·73
XXXIX	Halder Lane to Wellington Street	60	217	·12
XL	(Chowringhee Place—Mati Sil Street Widening and Extension)	60	203	·11
XLI	Southern Avenue	150	2,320	1·32
XLII	Chandni Chowk Street Widening	40	293	·16
,,	,, ,, ,, ,, ...	30	27	·01
XLIII	Beliaghata Road—(Sibtala Lane to Canal West Road) ..	100	720	·41
XLIV	From Alignment No. II to Alignment No. XXVI	100	773	·43
,,	,, ,, ,, ...	30	55	·03
XLV	Extension of Pathuriaghat Street to Strand Road	40	72	·04
XLVI	No. 114/A, Maniktala Street	84	38	·02
XLVII	60 feet Road connecting Ballygunge Avenue with Southern Avenue	60	500	·28
	BURRABAZAR.			
I	South-East Section	60	1,115	·63
,,	,, ,, ...	40	1,183	·67
,,	,, ,, ...	20	50	·03
II	North-East Section	60	282	·16
,,	,, ,, ...	40	662	·37
,,	,, ,, ...	30	203	·11
,,	,, ,, ...	20	123	·07
,,	,, ,, ...	15	132	·07
III	North-West Section	60	370	·21
,,	,, ,, ...	50	130	·07
,,	,, ,, ...	40	744	·42
	COSSIPORE-CHITPORE.			
I	Cossipore-Chitpore	60	105	·06
	MANIKTALA.			
I	Beliaghata Main Road	100	1,490	·85
II	Maniktala-Narikeldanga Main Road	100	2,606	1·48
III	Maniktala Main Road	100	2,291	1·30
,,	,, ,, ...	84	300	·17
,,	,, ,, ...	60	346	·20
IV	Ultadingi Main Road	100	1,316	·75
,,	,, ,, ...	84	450	·25
V	From Town High Level Sewer Road to New Canal Road ..	120	4,526	2·57
,,	,, ,, ,, ,, ,, ,, ,, ..	60	583	·33
VI	From Narikeldanga Main Road to proposed Alignment No. IX ..	120	230	·14
,,	,, ,, ,, ..	100	2,124	1·21
,,	,, ,, ,, ..	60	323	·18
,,	,, ,, ,, ..	40	28	·01
VII	From Alignment No. VI near Narikeldanga North Road to Canal Circular Road	100	2,593	1·47
VIII	From Beliaghata Main Road to Narikeldanga Main Road ..	60	983	·56
,,	,, ,, ,, (Alternative) ..		Abandoned.	
XIV	Beliaghata Canal to Maniktala Main Road	100	2,334	1·32
	Total Abstract showing lengths of roads of different widths in Published and Sanctioned Alignments.	300	440	·25
		150	2,753	1·56
		120	12,724	7·22
		100	23,336	13·25
		84	13,419	7·62
		80	450	·25
		60	15,677	8·90
		50	130	·07
		40	13,732	7·79
		32	80	·04
		30	532	·30
		25	160	·09
		20	173	·09
		15	132	·07
	Total lengths of roads in Published and Sanctioned Alignments.	....	83,738	47·50

Scheme No.	Scheme Name	Capital — Land. During year.	Capital — Land. To date.
		Rs.	Rs.
I	Surtibagan	32	30,15,151
I (Alt.)	,, ...	....	5,06,985
IA	,, (North)	....	8,710
IA (Alt.)	,, ...	....	2,31,124
IB	,, (South)	....	3,26,016
IC	Ismail Madan Lane	523	7,52,594
II	Shambazar Bridge Road	84	11,96,526
IIA	Cornwallis Street	....	1,09,378
III	Wards Institution Lane	4	1,33,628
IV	Russa Road Widening	24	17,54,843
IVA	,, ,, Extension	134	30,37,824
V	Bhowanipore	92	28,31,920
V (Alt.)	,, ...	....	19,374
VII	Chitpore Spur	72	21,64,915
VII	Chittaranjan Avenue—Machuabazar Street to Beadon Street	223	41,89,800
VIIA	,, ,, —Halliday Street Widening ..	36	16,98,625
VIIB	,, ,, —Kalutola Street to Bowbazar Street	137	22,26,434
VIIC	,, ,, —Maniktala Spur	397	50,57,728
VIID	,, ,, —Bowbazar Street to Prinsep Street	153	35,25,361
VIIE	,, ,, —Prinsep Street to Chowringhee ..	1,020	1,55,71,122
VIIF	,, ,, to Upper Chitpore Road ..	134	25,62,578
VIIG	Jaggannath Ghat Road—From Chitpore to Strand Road	2,512	46,71,013
VIIH	Central Avenue—Beadon Street to Grey Street ..	6,648	46,23,072
VIIJ	,, ,, —Grey Street to Shambazar Street ..	54,571	30,40,055
VIII	Park Street Extension	1,448	28,25,531
VIIIA	Outer Park Street	81	16,96,774
VIIIC	Syed Amir Ali Avenue	76	23,99,005
IX	Old Post Office Street Widening	....	2,60,639
X	Ripon Street Triangle	1,142	48,452
XI	St. James Square	24	5,77,317
XII	Park Street Widening	....	4,28,585
XIIA	,, ,, ,, from Wood Street to Loudon Street	....	2,32,818
XIII	Marcus Square Extension	....	4,38,807
XIV	Deshbandhu Park	....	9,67,285
XVA	Tolly's Nullah to Russa Road	28	7,34,805
XVB	Rashbehary Avenue	61	42,54,214
XVC	Gariahat Road to Ballygunge Station	28	11,47,115
XVD	Lansdowne Road Extension	28,436	7,95,742
XVI	Diamond Harbour Road Widening	347	18,09,468
XVIA	,, ,, ,, ,, —Sterndale Road to No. 42, Diamond Harbour Road	311	5,53,627
XVII	Chatawala Gullee	57	6,30,631
XIX	Gariahat Road Diversion	....	92,327
XX	Dharamtala Street to Corporation Street ..	52	5,18,493
XXI	Dalhousie Square Improvement	....	....
XXII	Sashi Bhusan Dey Street Widening—(St. James Square to Bowbazar Street)	811	4,99,765
XXV	Kapalitola Lane Widening	....	33,152
XXVI	Darpanarayan Tagore Street to Pathuriaghat Street	311	13,04,602
XXVII	Burrabazar-Maydapati Area	276	33,36,004
XXVIIIA	Howrah Bridge Approach to Woodmunt Street ..	....	5,79,638
XXIX	Belgachia Road to Cossipore-Chitpore Open Space ..	75	1,72,118
XXXI	Extension and Widening of Mati Sil Street ..	42	6,84,178
XXXII	Widening of a portion of Banstala Street ..	....	39,295
XXXIII	Southern Avenue—1st Section	4,71,623	38,24,205
XXXIV	Mission Row Widening	....	34,485
XXXV	Eastern Park to Gorachand Road	....	40
XXXVII	Central Avenue to Shambazar	20,32,057	32,83,546
XXXVIII	Mission Row to Chittaranjan Avenue	24,96,416	51,83,623
XLII	Kalakar Street, etc., Widening	18,10,997	18,10,997
XLIII	Darmahatta Street Widening—portion	1,54,172	1,54,172
I	(Maniktala) Maniktala Bridge Approaches ..	30,103	8,74,432
II	,, Belliaghata ,, ,, ...	35,424	7,50,971
III	,, Narkeldanga ,, ,, ...	4,47,096	7,48,955
	Total ..	75,78,290	10,69,80,589

Rehousing Schemes and Open Spaces (as per Statements F & G on page 46) .. Rs. 83,59,979

Other acquisitions including alignments .. Rs. 48,58,064

Total Land Acquisition Expenditure shown on page 33 .. Rs. 12,01,98,632

ment D.

Schemes on 31st March, 1935.

Expenditure. Engineering Works. During year.	Expenditure. Engineering Works. To date.	Land Disposed of. Area. B.	K.	Ch.	Sq. ft.	Actual Receipts for Sale of Land and Exemption fees up to 31-3-35	Scheme No.
Rs.	Rs.					Rs.	
263	2,08,480	22	19	3	9	43,91,538	I
....	....	2	9	2	38	5,78,135	I (Alt.)
....	31,326	..	3	2	10	2,35,860 (IA and IA (Alt.))	IA
....	....	..	9	7	..		IA (Alt.)
....	13,483	1	..	..	20	3,67,696	IB
....	57,110	3	11	14	17	6,95,746	IC
....	2,76,214	31	10	2	12	20,14,682	II
....	16,968	1	17	1	17	1,14,162	IIA
....	59,326	7	..	4	44	2,33,554	III
....	7,82,301	34	18	4	25	22,84,329	IV
14,358	27,60,205	164	14	15	31	45,34,709	IVA
43	20,10,522	126	8	12	16	34,81,383	V
....	....	..	..	..	2	....	V (Alt.)
....	3,15,166	10	9	11	20	17,48,310	VIICS
14	12,30,997	18	..	4	8½	42,17,769	VII
....	1,93,547	3	7	..	37	19,65,005	VIIA
....	2,23,412	14	12	13	1	23,01,678	VIIB
1,751	6,31,373	19	10	8	19	31,58,432	VIIC
515	4,85,172	11	2	..	..	19,67,966	VIID
2,260	6,48,553	30	1	5	4	60,90,343	VIIE
60,967	3,37,994	5	16	15	14	10,80,838	VIIF
12,012	3,32,167	7	..	9	22	24,08,324	VIIG
37,935	3,36,114	6	13	..	23	7,96,665	VIIH
52,826	2,02,318	3	19	15	23	6,00,565	VIIJ
22,003	16,22,345	63	2	..	9	23,05,648	VIII
7,889	6,07,061	36	..	7	33	14,09,352	VIIIA
8,504	5,22,988	46	9	..	9	12,91,335	VIIIC
....	2,575	..	19	7	22	2,53,093	IX
....	13,623	..	..	..	..	....	X
240	87,384	1	6	10	21	3,43,898	XI
....	2,27,779	1	17	3	23	3,33,537	XII
....	66,756	..	3	14	5	1,10,875	XIIA
....	79,356	..	9	..	23	57,143	XIII
....	2,03,601	..	3	6	3	....	XIV
1,771	3,50,845					4,78,418	XVA
37,956	21,53,257	217 (XVA to XVC)	19	13	31	48,29,258	XVB
4,577	5,40,152					6,52,880	XVC
8,245	1,51,805	15	14	7	39	5,77,977	XVD
333	5,47,253	13	5	5	43	8,91,946	XVI
1,301	1,67,457	5	5	12	34	1,78,909	XVIA
17	23,338	1	9	15	28	2,89,597	XVII
....	15,917	..	..	..	..	48,400	XIX
658	51,305	3	11	11	3½	3,34,433	XX
....	54,075	..	..	..	..	....	XXI
278	85,582	2	4	6	3	3,46,318	XXII
274	3,245	..	4	3	31	21,720	XXV
4,111	74,454	3	..	13	33	4,93,666	XXVI
1,558	97,936	2	13	5	11½	8,85,785	XXVII
1,493	81,218	..	..	..	..	....	XXVIIIA
71	47,001	4	..	3	25	1,30,623	XXIX
183	33,063	1	6	11	31	3,74,748	XXXI
....	953	..	..	..	..	17,500	XXXII
2,17,165	4,39,983	2	2	13	36	90,189	XXXIII
....	20,859	..	..	..	..	32,910	XXXIV
701	703	..	..	..	..	....	XXXV
7,160	11,702	..	..	..	..	97,855	XXXVII
6,550	6,550	..	..	..	..	27,925	XXXVIII
....	....	..	..	..	..	....	XLII
....	....	..	..	..	..	....	XLIII
20,639	1,91,972	2	9	9	41	2,08,405	IM
18,050	1,06,675	..	5	2	27	14,190	IIM
54	1,288	..	..	..	..	59,570	IIIM
5,54,725	1,98,44,804	954	2	6	32½	6,24,55,792	

Rehousing Schemes and Open Spaces (as per Statements F & G on p. 46)	22,57,305
Bridges ..	31,14,733
Excavation area and sundry works ..	9,73,730
Total Expenditure on Engineering Works shown on page 33 ..	Rs. 2,61,90,572

Receipts under Section 78 for Rehousing Scheme No. I (p. 52)..	500
Receipts under Section 122C for items 47 to 51, 54 and 55 (pp. 53 and 54)	8,42,790
Premia on Leases ..	1,99,384
Total Re[illegible]	[illegible]

[*Vide* Capital Receipt Totals (1) and (3) on page 33], *viz.*,

Rs. 5,84,63,183

Rs. 50,35,283

Statement E.

Statement showing the total lengths in yards of proposed new and widened Roads in the Sanctioned Schemes:—

WIDTHS IN FEET.

NEW.

Particulars.	10	12	16	20	25	30	40	45	50	56	60	80	84	100	140	150	Total
Scheme No. I (Surtibagan Modification)..	...	...	...	...	...	...	490	...	...	...	...	...	...	...	...	...	490
,, No. IA (Surtibagan North Modification)	...	...	...	...	50	...	...	...	...	...	...	...	70	...	...	...	120
,, No. IB (Surtibagan South)	...	...	...	...	...	...	110	...	...	...	...	...	...	...	...	...	110
,, No. IC (Ismail Madan Lane Area) ...	...	...	...	...	...	...	210	...	...	...	...	...	...	...	...	...	210
,, No. II (Shambazar Bridge Road) ...	...	...	...	...	...	120	886	...	...	...	...	...	...	...	...	...	1,006
,, No. IIA (Cornwallis Street)	...	...	...	...	...	140	...	...	...	...	...	...	...	...	...	...	140
,, No. III (Wards Institution Lane)	...	...	...	...	...	...	220	...	...	...	...	...	...	...	...	...	220
,, No. IV (Russa Road Widening) ...	33	...	...	...	78	...	...	...	...	...	...	...	...	...	...	...	111
,, No. IVA (Russa Road Extension) ...	...	...	...	173	...	...	3,093	...	506	...	160	506	126	...	...	286	4,850
,, No. V (Bhowanipore) ...	...	...	...	...	...	...	6,135	...	715	243	628	...	...	...	...	...	7,721
,, No. VII (Chittaranjan Avenue—Machuabazar Street to Beadon Street)	...	...	...	25	23	...	91	...	...	...	...	...	156	1,066	183	...	1,544
Carried over ...	33	...	...	198	151	260	11,235	...	1,221	243	788	506	352	1,066	183	286	16,522

WIDENED.

Particulars.	10	12	16	20	24	25	30	32	35	40	42	44	45	50	56	60	80	84	90	100	120	140	150	Total.	Grand Total.
Scheme No. I (Surtibagan Modification)..	53	...	...	...	...	...	133	...	...	...	...	...	930	...	300	...	...	170	...	...	...	...	...	1,586	2,076
,, No. IA (Surtibagan North Modification)	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	120
,, No. IB (Surtibagan South)	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	110
,, No. IC (Ismail Madan Lane Area) ...	...	...	...	...	...	...	...	...	...	140	...	...	...	...	...	...	...	...	...	...	...	...	...	140	350
,, No. II (Shambazar Bridge Road) ...	27	...	...	70	...	...	...	...	...	...	...	...	...	...	...	...	330	...	360	...	...	...	...	787	1,793
,, No. IIA (Cornwallis Street)	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	260	...	...	...	...	260	400
,, No. III (Wards Institution Lane)	...	...	...	...	...	...	...	...	...	345	...	...	...	...	...	...	...	...	...	...	...	...	...	345	565
,, No. IV (Russa Road Widening) ...	...	...	...	283	...	...	220	...	...	230	...	...	...	...	...	40	...	...	...	1,800	...	...	...	2,573	2,684
,, No. IVA (Russa Road Extension) ...	...	...	...	215	...	...	...	...	...	683	...	...	...	306	...	...	...	260	...	...	...	...	1,920	3,384	8,234
,, No. V (Bhowanipore) ...	103	...	...	626	...	45	244	...	...	3,626	...	...	...	67	...	258	33	...	...	...	...	...	...	5,002	12,723
,, No. VII (Chittaranjan Avenue—Machuabazar Street to Beadon Street)	172	...	...	51	...	27	237	...	...	289	...	...	...	94	...	...	...	...	...	...	...	...	...	870	2,414
Carried over ...	355	...	...	1,245	...	72	834	...	...	5,313	...	...	930	467	300	298	363	450	620	1,800	...	...	1.920	14.947	31,469

Statement E.—*(Continued.)*

NEW.

Particulars	10	12	16	20	25	30	40	45	50	56	60	80	84	100	140	150	Total.
Brought forward ...	33	...	...	198	151	260	11,235	...	1,221	243	788	506	352	1,066	183	286	16,522
Scheme No. VII (Chitpore Spur)	..	..	...	...	...	...	80	...	...	...	...	...	400	...	...	...	480
,, No. VIIA (Chittaranjan Avenue—Halliday St. Widening) ...	..	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...
,, No. VIIB (Chittaranjan Avenue—Bowbazar St to Kalutala St.)	59	...	...	92	...	...	...	..	...	...	57	...	...	604	...	...	812
,, No. VIIC (Maniktala Spur)	27	..	...	125	...	76	70	...	...	.	...	...	1,257	...	..	...	1,555
,, No. VIID (Chittaranjan Avenue—Bowbazar St. to Prinsep St.)	...	33	...	...	...	...	73	...	..	...	...	...	303	503	...	..	912
,, No. VIIE (Chittaranjan Avenue—Prinsep St. to Chowringhee) ...	...	...	...	...	...	...	67	...	...	..	283	..	...	400	..	..	750
,, No. VIIF (Chittaranjan Avenue to Upper Chitpore Road) ...	27		...	...		.	...	...	..	...	...	...	433	...	...	...	460
,, No. VIIG (Jaggannath Ghat Road)	...	...	...	52	...	32	20	..	...		90	...	740	...		.	934
,, No. VIIH (Central Avenue—Beadon St. to Grey St.)	...	..	53	27		133	447	..	...	...	...	...	...	667		..	1,327
,, No. VIIJ (Central Avenue—Grey St. to Shambazar St.)	...	...	...	35		73	295	...	..		..	...	187	328	...	..	918
,, No. VIII (Park Street Extension)	..	...	...	...	.	...	230	...	...	..	957	...	..	1,900	...	..	3,087
No. VIIIA (Outer Park Street) ...	...	..	...	...	...	.	800	..			840	...	...	800	...	...	2,440
Carried over ...	146	33	53	529	151	574	13,317	...	1,221	243	3,015	506	3.672	6,268	183	286	30,197

WIDENED.

Particulars	10	12	16	20	24	25	30	32	35	40	42	44	45	50	56	60	80	84	90	100	120	140	150	Total.	Grand Total.
Brought forward ...	355		...	1,245	..	72	834	..	...	5,313	...	...	930	467	300	298	363	430	620	1.800	..	..	1.920	14,947	31,469
Scheme No. VII (Chitpore Spur)	...		...	80	...	.	...	...	...	270	...	...	...	...	...	170	..	...		...	..	..	...	520	1,000
,, No. VIIA (Chittaranjan Avenue—Halliday St. Widening) ...	...	..	...	...	...	..	...	.	..	...	...	...	107		..	65	.	60	..	583	..	...	...	815	815
,, No. VIIB (Chittaranjan Avenue—Bowbazar St to Kalutala St.)	17	...	...	105	..	58	88	...	...	...	...		...	..		85		...	...	...	..		...	353	1,165
,, No. VIIC (Maniktala Spur)	...	...	...	228	...	..	413	.	..	52	...	..	...	.	..	..	..	...	..	..	...	...	...	693	2,248
,, No. VIID (Chittaranjan Avenue—Bowbazar St. to Prinsep St.)	...	...	...	160	...	323	113	120	..	87	...	..	...	...	...	..	..	...		...	...		...	803	1,715
,, No. VIIE (Chittaranjan Avenue—Prinsep St. to Chowringhee) ...	...		...	27	...	...	273	...	...	593	..	...	...	..	..	...	...	313	...	150	..	...	..	1,356	2,106
,, No. VIIF (Chittaranjan Avenue to Upper Chitpore Road) ...	...	...	...	97	..	...	83	...	...	73	...		...	...		..	...	...	..	...			...	253	713
,, No. VIIG (Jaggannath Ghat Road)	...	..	20	179			189	...	..	...	...	..	...	147		..	...	...	...	..	..	..	...	535	1,469
,, No. VIIH (Central Avenue—Beadon St. to Grey St.)	...	..	42	175		..	430		..	27	...	...	...	...	...	...	...	...	..		...	.	...	674	2,001
,, No. VIIJ (Central Avenue—Grey St. to Shambazar St.)	..	...	...	...		...	..	.	...	207	..		...			...	...	...	...	...	.	...	...	207	1,125
,, No. VIII (Park Street Extension)	...	..	..	...	..	...	...	.	...	667	...	..	...			...	...	...			..	...		667	3,754
No. VIIIA (Outer Park Street) ...	...	...		...	...	..	...	...	..	180	...	...	..	300	..	...	...	...	...	...			...	480	2,920
Carried over ...	372	..	62	2,296	...	453	2,423	120	...	7,469	...	...	1,037	914	300	618	363	803	620	2,533	...		1.920	22.303	52.500

Statement E.—*(Continued.)*

	NEW																	WIDENED.																								
Particulars.	10	12	16	20	25	30	40	45	50	56	60	80	84	100	140	150	Total.	10	12	16	20	24	25	30	32	35	40	42	44	45	50	56	60	80	84	90	100	120	140	150	Total.	Grand Total.
Brought forward ...	146	33	53	529	151	574	13,317	...	1,221	243	3,015	506	3,672	6,268	183	286	30,197	372	...	62	2,296	...	453	2,423	120	...	7,469	...	...	1,037	914	300	618	363	803	620	2,533	...	...	1,920	22,303	52,500
Scheme No. VIIIC Syed Amir Ali Avenue ...	...	...	...	323	...	280	709	...	...	...	337		...	567	...	...	2,216	...	...	...	...	...	...	253	...	...	597	...	...	...	...	...	...	...	217	...	...	...	...	...	1,067	3,283
,, No. IX (Old Post Office Street Widening) ...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	58	...	...	...	...	...	...	...	...	...	58	58
,, No. X (Ripon Street Triangle) ...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	70		...	...	...	...	...		...	...	...	...	...	...		...	70	70
,, No. XI (St. James Square)	...	60	...	...		...	...	...	...	...	...	...	...	...	...	...	60	...	...	...	...	530	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...		...	...	530	590
,, No. XII (Park Street Widening—from Chowringhee Road to Wellesley Street)	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	833	...	...	...	...	...	833	833
,, No. XIIA (Park Street Widening—from Wellesley Street to Loudon Street)	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	147	...	450	...	...	...	...	...	597	597
,, No. XIII (Marcus Square) ...	...	...	...	...	...	...	...	...	...		...		...	...	...	...	...	...	...	...	...	...	103	110	...	...	100		...	...	...	...		...	...	...	...	...	...	...	313	313
,, No. XIV (Desabandhu Park)..	...	...	...	...	...	...	707		...	...	...	...	...	...	...	...	707	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	707
,, No. XV (Tolly's Nallah to Russa Road, Rash Behary Avenue and Gariahat Road to Ballygunge Station		...	...	...	...		...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...
Carried over	146	93	53	852	151	854	14,733	...	1,221	243	3,352	506	3,672	6,835	183	286	33,180	372	...	62	2,296	530	556	2,786	190	...	8,166	...	...	1,037	972	300	765	363	2,303	620	2,533		-	1,920	25 771	58,951

Statement E.—*(Continued.)*

Particulars.	NEW.																	WIDENED.																								
	10	12	16	20	25	30	40	45	50	56	60	80	84	100	140	150	Total.	10	12	16	20	24	25	30	32	35	40	42	44	45	50	56	60	80	84	90	100	120	140	150	Total.	Grand Total.
Brought forward ..	146	93	53	852	151	854	14,733	...	1,221	243	3,352	506	3,672	6,835	183	286	33,180	372	...	62	2,296	530	556	2,786	190	...	8,166	...	...	1,037	972	300	765	363	2,303	620	2,533	...	...	1,920	25,771	58,951
Section A ...	...	...	...	130	...	...	235	...	...	...	103	...	...	345	...	...	813	...	...	...	...	...	...	105	...	...	...	...	...		112	...	...	...	...	...	...	...		...	217	1,030
,, B ...	...	...	...	570	...	105	3,385	...	...	...	336		407	2,177	...	...	6,980	...			...		...	...	...	...	1,401	...	...	...	167	...	536	...	...	...	...	...		...	2,104	9,084
,, C ...	...	...	...	...	167	...	356	...	...	...	363	...	...	480	...	...	1,366	...	...		...	...	...	303	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	303	1,669
heme No. XVD (Lansdowne Road Extension)	...	...	...	72	...	...	505	...	...	...	...		...	...	...	...	577	...	162	...	80	...	...	...	...	...	...	...	...	...	40	...	432	...	210	...	...	...	...	...	924	1,501
,, No. XVI (Diamond Harbour Road Widening)	...	...	...	138	...	...	676	...	...	...	...	...	220	...	...	...	1,034	...	115	...	...	60		...	...	...	127		...	...	...	...	...	...	1,433	...	...	...	...	...	1,735	2,769
,, No. XVII (Chatawala Gullee)	...	...	...	...	...	...	143		...	...	...	...	...	...	...	...	143	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...		...	...	...	143
,, No. XIX (Gariahat Road Diversion)	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...		...		...	...	...	200	...	...	...	...	...	...	...	...	...		...	200	200
,, No. XX (Dharamtala Street to Corporation Street)	...	...	...	...	...	...	93	...	...	...	...	...	130	...		...	223	...	...	...	...	...	...	...	...	...	...	...		...	...	...	210	...	...	...	...	...	...	...	210	433
,, No. XXI (Dalhousie Square, West, Widening) ...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	416	...	...	...	416	416
,, No. XXII (Sashi Bhusan Dey St. Widening)	...		...	...	...	...	...	...	...	...	...	—	...	...	...	...	...	...	...	...	107	...	...	...	—	...	68		...	...	...	...	250	...	...	...	...	...		...	425	425
Carried over	146	93	53	1,762	318	959	20,126	...	1,221	243	4,154	506	4,429	9,837	183	286	44,316	372	277	62	2,483	590	556	3,194	190	...	9,762	...	200	1,037	1,291	300	2,193	363	3,946	620	2.949	...	...	1,920	32,305	76,621

Statement E.—*(Continued.)*

NEW.

Particulars.	10	12	16	20	25	30	40	45	50	56	60	80	84	100	120	140	150	Total
Brought forward	146	93	53	1,762	318	959	20,126	...	1,221	243	4,154	506	4,429	9,837	...	183	286	44,316
Scheme No. XXV (Kapalitola Lane Widening—from Nalanda Square to Scheme No. VIII)	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...
,, No. XXVI (Darpanarayan Tagore Street to Pathuriaghat Street)	...	...	...	42	227	...	...	...	...	...	248	...	...	...	...	...	...	517
,, No. XXVII (Burrabazar-Maydapati area)	...	...	...	...	...	23	...	...	...	...	...	...	...	...	...	...	...	23
,, No. XXVIIIA (Strand Road Widening)	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...
,, No. XXIX (Approach Road—Cossipore-Chitpore Open Space)	...	...	13	...	...	...	...	...	...	...	207	...	...	...	...	...	...	220
,, No. XXXI (Chowringhee Place-Mati Sil Street Widening)	...	...	...	...	...	...	...	75	...	...	33	...	...	...	...	...	...	108
,, No. XXXII Burrabazar (Banstala St. Widening at No. 2, Banstala Street)	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...
,, No. XXXIII (Southern Avenue, 1st Section)	...	...	...	...	...	60	4,743	...	90	...	107	...	340	...	...	...	627	5,967
,, No. XXXIV (Mission Row Widening)	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...
,, No. XXXV Gora Chand Area	...	...	...	...	...	...	800	...	...	...	100	...	...	323	72	...	...	1,295
,, No. XXXV Rehousing Scheme	240	...	...	745	...	...	...	...	...	...	...	...	...	...	...	...	...	985
Carried over	386	93	66	2,549	545	1,042	25,669	75	1,311	243	4,849	506	4,769	10,160	72	183	913	53,431

WIDENED.

Particulars.	10	12	16	20	24	25	30	32	35	40	42	44	45	50	56	60	80	84	90	100	120	140	150	Total	Grand Total.
Brought forward	372	277	62	2,483	590	556	3,194	190	...	9,762	...	200	1,037	1,291	300	2,193	363	3,946	620	2,949	...	...	1,920	32,305	76,621
Scheme No. XXV (Kapalitola Lane Widening—from Nalanda Square to Scheme No. VIII)	...	...	...	...	...	...	...	...	...	22	...	...	...	...	...	...	...	...	...	...	...	...	...	22	22
,, No. XXVI (Darpanarayan Tagore Street to Pathuriaghat Street)	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	517
,, No. XXVII (Burrabazar-Maydapati area)	...	...	...	...	...	...	60	...	...	123	...	...	257	200	...	...	...	...	...	...	...	...	...	640	663
,, No. XXVIIIA (Strand Road Widening)	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	158	...	...	158	158
,, No. XXIX (Approach Road—Cossipore-Chitpore Open Space)	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	220
,, No. XXXI (Chowringhee Place-Mati Sil Street Widening)	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	103	...	...	...	...	...	...	...	103	211
,, No. XXXII Burrabazar (Banstala St. Widening at No. 2, Banstala Street)	...	...	...	...	...	...	...	...	...	24	...	...	...	...	...	...	...	...	...	...	...	...	...	24	24
,, No. XXXIII (Southern Avenue, 1st Section)	...	...	...	...	...	...	...	...	...	...	...	...	...	187	...	380	...	...	...	...	...	...	...	567	6,534
,, No. XXXIV (Mission Row Widening)	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	267	...	...	...	...	...	...	...	267	267
,, No. XXXV Gora Chand Area	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	1,295
,, No. XXXV Rehousing Scheme	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	...	985
Carried over	372	277	62	2,483	590	556	3,254	190	...	9,931	...	200	1,294	1,678	300	2,943	363	3,946	620	2,949	158	...	1,920	34,086	87,517

Statement E.—(*Concluded.*)

NEW.

Particulars.	10	12	16	20	25	30	40	45	50	56	60	80	84	100	120	140	150	Total.
Brought forward ...	386	93	66	2,549	545	1,042	25,669	75	1,311	243	4,849	506	4,769	10,160	72	183	913	53,431
Scheme																		
„ No. XXXVII Central Avenue to Shambazar	...	10	160	109	55	84	85	...	...	...	73	...	792	273	...	..	...	1,641
„ No. XXXVIII Mission Row to Chittaranjan Avenue ...		..	..	65	45	...	80	...	...	..	...	.	500	...	...	...	...	690
„ No. XL (Chittaranjan Avenue to Wellington Street) ...	...	..	..	71	...	...	103	..	...	...	..	..	333	...	...	...	...	507
„ No. XLII Kalakar Street etc. Widening		..	..	...	...	..	...	..	..	..	..	..	...	...	...	.	...	...
„ No. XLIII Darmahatta St. Widening ...	.	..	...	...	...	...	...	...	...	.	...	..	...	...		...	..	...
„ No. I Maniktala (Maniktala Bridge Approaches) ...	.	..	...	...	...	...	...	...	...	...		..	..	...		...	...	...
„ No. II Maniktala (Beliaghata Bridge Approaches) ...		..	...	720	...	...	...	..	..	...	...		...	...	.	...	...	720
„ No. III Maniktala (Narkeldanga Bridge Approaches) ...	..	..	...	...	..	...	...	...	...	...	...	...	...	...	..	..	...	...
Total ...	386	103	226	3,514	645	1,126	25,937	75	1,311	243	4,922	506	6,394	10,433	72	183	913	56,989 yds. or 32.38 miles.

WIDENED.

Particulars.	10	12	16	20	24	25	30	32	35	40	42	44	45	50	56	60	80	84	90	100	120	140	150	Total.	Grand Total.
Brought forward ...	372	277	62	2,483	590	556	3,254	190	...	9,931	...	200	1,294	1,678	300	2,943	363	3,946	620	2,949	158	...	1,920	34,086	87,517
Scheme																									
„ No. XXXVII Central Avenue to Shambazar	...		...	–	...	..	...	..	.	...	...	..	...	..	...	...	..	...	...	...	...	...	...	...	1,641
„ No. XXXVIII Mission Row to Chittaranjan Avenue ...	...		...	65	..	28	119	..	...	117	...	..	...	...	...	162	..	140	-	...	..		...	631	1,321
„ No. XL (Chittaranjan Avenue to Wellington Street) ...	...	30	56	178	...	...	...	..	...	173	...	...	...	...	..	...	..		.	...	...	...	...	437	944
„ No. XLII Kalakar Street etc. Widening	..	33	..	...	..	57	...	..		...		243	..	...		716	..	...		...	...	..	...	1,049	1,049
„ No. XLIII Darmahatta St. Widening ...	...		..	...	..		...	...	...	...	...	..	...	104	...	..	..	...		...	...	.	...	104	104
„ No. I Maniktala (Maniktala Bridge Approaches) ...		..	...	...	...		..	...	.	...	.	..	...	..		–	..	326	..	420	...	...	...	740	740
„ No. II Maniktala (Beliaghata Bridge Approaches) ...				200	..	..	73	...		...	...	..	...	..	358	...	..	...	..		...		...	631	1,351
„ No. III Maniktala (Narkeldanga Bridge Approaches) ...	...	..	..	100	..	30	...		...	...	363		...	...		...	..	410	..	220	.	...	...	1,123	1,123
Total ...	372	340	118	3,026	590	671	3,446	190	...	10,221	363	443	1,294	1,782	658	3,821	363	4,816	620	3,589	158	...	1,920	38,801 yds. or 22.05 miles.	95,790 yds. or 54.43 miles.

Statement F.
List of Rehousing Schemes framed by the Board.

Names of Rehousing Schemes.	Dates of			Estimated Cost.		Expenditure.				Remarks.
	Board's Sanction.	Government Sanction.	Land Acquisition Notification.	Land.	Engineering Works	Land.		Engineering Works.		
						During year.	To date.	During year.	To date.	
				Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	
Workmen's Dwellings in Wards Institution Street (Rehousing Scheme No. I)	d. 20-10-14	726-T.M. d. 12-8-12	1824-T.R. d. 29-9-12 and 244-M.R. d. 14-1-13	58,000	1,68,612	....	72,371	....	1,72,072	
Site No. I Maniktala	d. 9-6-19	191-M. d. 24-1-20	6194-L.A. d. 24-7-20	1,12,400	76,600	....	2,46,460	....	28,325	
,, ,, II ,, ...	,,	,,	6195-L.A. d. 24-7-20	46,000	57,550	....	2,82,273	....	40	
,, at No. 20, Kerbala Tank Lane ..	d. 19-8-19	3899-M. d. 18-11-19	1856-L.A. d. 17-2-20	2,61,000	3,68,000	....	2,47,233	....	5,78,817	
,, on the East Side of Bow Street ..	d. 23-6-19	456-M. d. 21-2-20	7120-L.A. d. 20-8-20	8,03,000	4,75,000	69	7,67,082	....	6,34,052	
,, ,, ,, Paikpara Road in the Cossipore-Chitpore Municipality ..	d. 10-3-19	229-M. d. 3-2-20	6884-L.A. d. 4-8-20	5,00,000	1,20,000	32	7,31,916	....	1,12,961	
Rehousing Scheme at Christopher Road for Bustee Population to be displaced by Scheme No. XXXV.	d. 23-7-32	785-T.M. d. 21-10-32	....	2,70,000	1,97,000	1,60,707	3,15,743	8,365	8,365	
			Totals ..	20,50,400	14,62,762	1,60,808	26,63,078	8,365	15,34,632	

Statement G.
List of Open Spaces (not included in Schemes).

Site No. I Maniktala	d. 9-6-19	456-T.M. d. 17-9-19	....	3,75,000	....	....	....	....	....	Postponed.
,, ,, II ,, ...	,,	,,	....	9,75,000	7,00,000	....	....	....	....	Abandoned.
Ratan Sarkar Garden Street ..	d. 19-8-19	409-T.M. d. 3-12-19	....	3,22,786	....	....	3,23,778	....	30,611	
Cossipore-Chitpore	d. 17-11-19	99-T.M. d. 24-5-20	....	47,50,000	9,50,000	249	49,54,317	7,452	6,34,495	
Almshouse Site	d. 24-11-19	383-64-2 d. 16-4-20	....	2,88,000	20,000	....	2,88,800	....	31,507	
Ram Kissen Dass Square	d. 12-8-19	1914-M. d. 14-7-19	....	1,30,000	34,402	....	1,30,006	....	26,060	
			Totals ..	68,40,786	17,04,402	249	56,96,901	7,452	7,22,673	

Statement H.
List of Parks laid out by the Trust in Calcutta and Suburbs.

LARGE PARKS.

NORTHERN CALCUTTA.	Area.	REMARKS.
1. Cossipore-Chitpore	156 bighas.	Completed and taken over by the Corporation except for the area round the reservoir.
2. Desabandhu Park (Scheme No. XIV) ..	53 „	Handed over to the Corporation.
SOUTHERN CALCUTTA.		
3. Dhakuria Lake Area	572 „	Completed with the exception of Block C.
4. Extension of Dhakuria Lake Area (Scheme No. XXXIII)	213 „	In progress.
5. Eastern Park (Scheme No. VIII)	65 „	Handed over to the Corporation.

SMALL PARKS.

NORTHERN CALCUTTA.	Area.	REMARKS.
6. Jorapooker Square (Scheme No. VII) ..	2.45 bighas.	Handed over to the Corporation.
7. Marcus Square Extension („ „ XIII) ..	3.1 „	
8. Chitpore Park (Triangle) („ „ VII) ..	.65 „	
9. Park (Scheme No. VIIC)	2.0 „	
10. St. James Square (Scheme No. XI)	7.7 „	
11. Amherst St. Open Space (Scheme No. XXX) ..	3.4 „	
12. Nalanda Square (Bow Street Rehousing Scheme)	1.45 „	
13. Ratan Sarkar Garden Square (Scheme No. VIIG)	1.2 „	
14. Ram Kissen Dass Lane Square	1.9 „	
15. Park (Scheme No. VIIF)	.2 „	
16. Park („ „ XXVII)	.4 „	
17. Park („ „ VIIH)	2.30 „	Completed but not taken over by the Corporation.
SOUTHERN CALCUTTA.		
18. Hazra Square (Scheme No. IV)	8.1 „	Handed over to the Corporation.
19. Dwarka Nath Mitter Square (Scheme No. IV) ..	2.2 „	
20. Dhobi Tank Square (Scheme No. IVA) ..	7.0 „	
21. South Park (Scheme No. V)	5.5 „	
22. North Park („ „ „)	12.5 „	
23. Ripon Street Triangle (Scheme No. X) ..	.69 „	
24. Lansdowne Road Extension Park (Scheme No. XVB)	20.0 „	
25. Monoharpukur Road Park (Scheme No. XVB) ..	4.0 „	
26. Park (Scheme No. XVA)	3.0 „	
27. Park („ „ XVI)	.55 „	
28. Children's Playground (Scheme No. VIII) ..	1.88 „	
29. Park (Scheme No. VIIJ) (Northern Calcutta)	1.23 „	Completed but not made over to the Corporation.

Statement I.

Statement of Roads taken over by the Corporation during the year 1934-35.

Schemes Nos.	Names of Roads.	Width in Ft.	Length. Rft.	Length. Mile.	Area in Sq. Yds.	Date of Transfer.
VIIF	Chitpore Road widening	50	240	·05	1,333	7-4-34
	8 ft. Passage ..	8	60	·01	53	
	17 ft. Road ..	17	60	·01	113	
XXVII & XXXII ..	Darmahatta Street ..	50	610	·12	3,389	4-8-34
	Maydapati Lane ..	45	490	·09	2,450	
	Mayrahata Street ..	45	120	·02	600	
	Banstala Street ..	40	270	·05	1,200	
	Sovaram Bysack Street	40	160	·03	711	
	Bysack Street ..	30	240	·05	800	
XXVI	Road No. 1 ..	60	760	·14	5,067	
	Road No. 2 ..	20	135	·03	300	4-8-34
	12 ft. Road ..	12	120	·02	160	
	Road No. 3 ..	30	475	·09	1,583	
	Road No. 4 ..	30	210	·04	700	
	Road No. 4 ..	30	50	·01	167	
	8 ft. Passage from Ganganarayan Dutt Lane to Road No. 1	8	45	·01	40	
XVIA	Diamond Harbour Road	84	2,980	·56	27,813	17-8-34
	Alipore Lane ..	84	55	·01	513	
	Braunfeld Row (Mominpore Lane) ..	30	205	·04	683	
	30 ft. Approach road to Braunfeld Park ..	30	120	·02	400	
XXVI	Ganganarayan Dutt Lane	10	750	·14	833	27-3-35
	Total	..	..	1.54	48,908	

Statement J.

Applications under Section 78.

Names of Schemes	Pending at 1st April, 1934	Received during the year	Rejected	Admitted	Withdrawn from Collector for negotiation	Pending at the end of the year
Scheme No. XXXIII	9	3	1	1	10	..
" " XXXV	..	3	..	..	..	3
" " XXXVII	72	7	14	16	24	25
" " XXXVIII	8	..	2	3	3	..
" " XLII	..	15	7	..	..	8
" " XLIII	..	2	..	..	..	2
" " III (Maniktala)	3	..	..	2	1	..
TOTALS ..	92	30	24	22	38	38

Admitted Applications under Section 78.

Names of Schemes	Pending at 1st April, 1934	Admitted during the year	Fee Fixed		Fee Paid		Agreement Registered	Land acquired or otherwise disposed of	Pending at the end of the year
			Cases	Amount Rs.	Cases	Amount Rs.			
Scheme No. XXXIII	6	1	1	22,225	1	250	..	1	5
" " XXXVII	..	16	16	28,231	4	4,587	..	..	12
" " XXXVIII	..	3	2	3,700	2	3,000	..	..	1
" " III (Maniktala)	..	2	2	24,410	..	..	..	1	1
TOTALS ..	6	22	21	78,566	7	7,837	..	2	19

Cases withdrawn from the Collector.

Names of Schemes	Pending at 1st April, 1934	Withdrawn during the year	Disposed of during the year	Pending at the end of the year
Scheme No. VIID ..	2	..	..	2
" " VIIG ..	1	..	..	1
" " VIIH ..	14	..	10	4
" " VIIJ ..	10	..	8	2
" " VIIIA ..	1	..	1	..
" " XVD ..	4	..	4	..
" " XVI ..	1	..	..	1
" " XXII ..	4	..	4	..
" " XXVII ..	1	..	1	..
" " XXXI ..	8	..	8	..
" " XXXIII ..	16	10	12	14
" " XXXVII ..	..	24	..	24
" " XXXVIII ..	1	3	..	4
" " III—(Maniktala) ..	..	1	..	1
TOTALS ..	63	38	48	53

ANNUAL ACCOUNTS

for the year ended

31st March, 1935.

CALCUTTA IMPROVEMENT TRUST.

BALANCE SHEET AS AT 31st MARCH, 1935.

LIABILITIES.	Rs.	A.	P.	Rs.	A.	P.
Deposits of Contractors—						
On Contract	9,677	0	0			
,, Tender	6,655	0	0			
Retention Money	33,234	10	3			
				49,566	10	3
Sundry Creditors				99,768	11	10
Provident Fund Depositors' Account ...	7,04,694	2	7			
,, ,, ,, ,, (Tribunal)	11,096	12	5			
				7,15,790	15	0
Surplus on Revenue Account				5,12,90,976	5	0
Total Rs. ...				5,21,56,102	10	1
6% Debenture Loan of £350,000 of 1922-23				52,50,000	0	0
5½% ,, ,, ,, £700,000 of 1923-24				1,05,00,000	0	0
6% ,, ,, ,, Rs. 50 Lakhs of 1925-26 ...				50,00,000	0	0
5½% ,, ,, ,, ,, 25 ,, of 1929-30 ...				25,00,000	0	0
4% ,, ,, ,, ,, 50 ,, of 1934-35 ...				50,00,000	0	0
Total Rs. ...				2,82,50,000	0	0
Grand Total Rs. ...				8,04,06,102	10	1

ASSETS.	Rs.	A.	P.	Rs.	A.	P.
Securities—						
3½% Government Promissory Notes ...	29,69,800	0	0	26,43,122	0	0
4% Calcutta Port Trust Debentures	3,95,800	0	0	4,03,716	4	0
4% ,, Municipal ,, ...	6,56,700	0	0	4,67,261	3	0
5% War Loan of 1945-55 ...	1,400	0	0	1,603	0	0
5% Loan of 1939-44	18,700	0	0	20,009	0	0
				35,35,711	7	0
On Fixed Deposit and at Call				4,00,000	0	0
Sundry Advances				3,30,877	3	8
Cash in hand	4,823	9	9			
,, ,, Transit	999	4	0			
On Current Account with Imperial Bank of India	1,50,768	13	8			
				1,56,591	11	5
Advance from Revenue for Capital Expenditure ...				4,77,32,922	4	0
Total Rs. ...				5,21,56,102	10	1
Proportion of total loans expended on Capital Works to 31st March, 1934				2,82,50,000	0	0
Total Rs. ...				2,82,50,000	0	0
Grand Total Rs. ...				8,04,06,102	10	1

T. K. ROY CHAUDHURI,
Officiating Chief Accountant.

C. W. GURNER,
Chairman.

ACCOUNTS, 1934-35.

CAPITAL ACCOUNT—STATEMENT OF INCOME AND EXPENDITURE, 1934-35.

INCOME.

RECEIPTS.	Budget for 1934-35.	Actuals for 1934-35.	Actuals to 31st March, 1934.	Actuals to 31st March, 1935.
	Rs.	Rs. A. P.	Rs. A. P.	Rs. A. P.
A. Under Section 122 (a)—				
Receipts under Section 78—				
1* Scheme No. I ...			82,768 13 9	82,768 13 9
2. ,, ,, I Alt. ...			24,100 0 0	24,100 0 0
3. ,, ,, IA ...			1,15,500 0 0	1,15,500 0 0
4. ,, ,, IB ...			13,747 0 0	13,747 0 0
5. ,, ,, IC ...			1,28,999 13 2	1,28,999 13 2
6. ,, ,, II ...			32,129 0 0	32,129 0 0
7. ,, ,, IIA ...			580 0 0	580 0 0
8. ,, ,, III ...			29,087 0 0	29,087 0 0
9. ,, ,, IV ...			93,981 3 6	93,981 3 6
10. ,, ,, IVA ...			2,95,228 12 0	2,95,228 12 0
11. ,, ,, V ...		125 0 0	3,49,345 0 6	3,49,470 0 6
12. ,, ,, VII ...		56,700 0 0	7,91,878 6 8	8,48,578 6 8
13. ,, ,, VIIA ...			2,49,760 0 0	2,49,760 0 0
14. ,, ,, VIIB ...			1,53,184 0 0	1,53,184 0 0
15. ,, ,, VIIC ...			4,19,641 15 8	4,19,641 15 8
16. ,, ,, VIID ...			42,935 0 0	42,935 0 0
17. ,, ,, VIIE ...			88,670 0 0	88,670 0 0
18. ,, ,, VIIF ...			44,270 0 0	44,270 0 0
19. ,, ,, VIICS ...			2,09,346 14 0	2,09,346 14 0
20. ,, ,, VIIG ...			4,56,893 13 4	4,56,893 13 4
21. ,, ,, VIIH ...		1,900 0 0	82,974 8 1	84,874 8 1
22. ,, ,, VIIJ ...			19,586 0 0	19,586 0 0
23. ,, ,, VIII ...		300 0 0	1,44,854 2 0	1,45,154 2 0
24. ,, ,, VIIIA ...			1,63,011 8 8	1,63,011 8 8
25. ,, ,, VIIIC ...			17,169 15 0	17,169 15 0
26. ,, ,, XI ...			38,850 0 0	38,850 0 0
27. ,, ,, XII ...	1,00,000		2,12,415 9 4	2,12,415 9 4
28. ,, ,, XIIA ...			1,10,875 1 1	1,10,875 1 1
29. ,, ,, XIII ...			39,091 10 8	39,091 10 8
30. ,, ,, XVA ...			9,395 0 0	9,395 0 0
31. ,, ,, XVB ...		760 0 0	26,728 5 4	27,488 5 4
32. ,, ,, XVC ...			39,460 0 0	39,460 0 0
33. ,, ,, XVD ...		560 0 0	8,295 0 0	8,855 0 0
34. ,, ,, XVI ...			38,856 0 0	38,856 0 0
35. ,, ,, XVIA ...			20 0 0	20 0 0
36. ,, ,, XVII ...			40 0 0	40 0 0
37. ,, ,, XIX ...			48,400 0 0	48,400 0 0
38. ,, ,, XX ...			40 0 0	40 0 0
39. ,, ,, XXII ...		10 0 0	1,03,685 0 0	1,03,695 0 0
40. ,, ,, XXV ...			20 0 0	20 0 0
41. ,, ,, XXVI ...			58,050 0 0	58,050 0 0
42. ,, ,, XXVII ...			8,620 0 0	8,620 0 0
43. ,, ,, XXIX ...			520 0 0	520 0 0
44. ,, ,, XXXI ...		10 0 0	48,435 0 0	48,445 0 0
45. ,, ,, XXXII ...		17,500 0 0	......	17,500 0 0
46. ,, ,, XXXIII ...		*Dr.* 14,643 0 0	32,995 0 0	18,352 0 0
47. ,, ,, XXXIV ...			32,910 0 0	32,910 0 0
48. ,, ,, XXXVII ...		16,280 8 0	......	16,280 8 0
49. ,, ,, XXXVIII ...		15,400 0 0	......	15,400 0 0
50. Rehousing Sch. No. I ...			500 0 0	500 0 0
51. ,, ,, IM ...			28,892 8 0	28,892 8 0
52. ,, ,, IIM ...			3,635 0 0	3,635 0 0
53. ,, ,, IIIM ...		10 0 0	......	10 0 0
Carried over ...	1,00,000	94,912 8 0	49,40,372 0 9	50,35,284 8 9

* For nomenclature of the Schemes see Schemes in Capital Expenditure.

CAPITAL ACCOUNT—(INCOME—*Continued.*)

RECEIPTS.	Budget for 1934-35.	Actuals for 1934-35.			Actuals to 31st March, 1934.			Actuals to 31st March, 1935.		
	Rs.	Rs.	As.	P.	Rs.	As.	P.	Rs.	As.	P.
Brought forward ...	1,00,000	94,912	8	0	49,40,372	0	9	50,35,284	8	9
B. Under Section 122 (c)—										
Sale of Land—										
1. Scheme No. I ...	......	4,394	15	0	43,04,374	6	4	43,08,769	5	4
2. ,, ,, I Alt. ...	......	......			5,54,035	0	0	5,54,035	0	0
3. ,, ,, IA ...	......	......			1,20,360	0	0	1,20,360	0	0
4. ,, ,, IB ...	......	......			3,53,948	8	7	3,53,948	8	7
5. ,, ,, IC ...	......	......			5,66,745	15	6	5,66,745	15	6
6. ,, ,, II ...	......	......			19,82,552	11	6	19,82,552	11	6
7. ,, ,, IIA ...	......	......			1,13,581	14	10	1,13,581	14	10
8. ,, ,, III ...	......	......			2,04,466	13	5	2,04,466	13	5
9. ,, ,, IV ...	......	......			21,90,348	5	11	21,90,348	5	11
10. ,, ,, IVA ...	......	1,24,256	15	5	41,15,223	3	11	42,39,480	3	4
11. ,, ,, V ...	......	19,685	1	5	31,12,227	8	10	31,31,912	10	3
12. ,, ,, VIICS ...	......	......			15,38,963	4	9	15,38,963	4	9
13. ,, ,, VII ...	......	35,000	0	0	33,34,190	1	0	33,69,190	1	0
14. ,, ,, VIIA ...	......	......			17,15,245	0	9	17,15,245	0	9
15. ,, ,, VIIB ...	......	64	0	0	21,48,430	4	2	21,48,494	4	2
16. ,, ,, VIIC ...	1,00,000	2,55,324	8	0	24,83,465	10	7	27,38,790	2	7
17. ,, ,, VIID ...	1,50,000	1,44,969	0	0	17,80,062	13	9	19,25,031	13	9
18. ,, ,, VIIE ...	3,00,000	2,60,365	10	8	57,41,307	11	3	60,01,673	5	11
19. ,, ,, VIIF ...	1,00,000	1,58,651	0	0	8,77,916	14	0	10,36,567	14	0
20. ,, ,, VIIG ...	2,00,000	2,35,020	5	9	17,16,409	15	6	19,51,430	5	3
21. ,, ,, VIIH ...	2,50,000	2,48,780	8	11	4,63,009	4	10	7,11,789	13	9
22. ,, ,, VIIJ ...	2,00,000	4,40,178	12	0	1,40,800	8	0	5,80,979	4	0
23. ,, ,, VIII ...	75,000	1,21,814	8	0	20,38,679	9	6	21,60,494	1	6
24. ,, ,, VIIIA ...	75,000	87,438	0	0	11,58,902	9	9	12,46,340	9	9
25. ,, ,, VIIIC ...	2,00,000	1,71,001	8	0	11,03,163	0	0	12,74,164	8	0
26. ,, ,, IX ...	......	......			2,53,093	0	0	2,53,093	0	0
27. ,, ,, XI ...	......	5,000	0	0	3,00,048	8	0	3,05,048	8	0
28. ,, ,, XII ...	......	......			1,21,121	0	0	1,21,121	0	0
29. ,, ,, XIII ...	......	......			18,051	7	2	18,051	7	2
30. ,, ,, XVA ...	50,000	1,49,409	12	0	3,19,612	4	5	4,69,022	0	5
31. ,, ,, XVB ...	3,00,000	5,06,436	9	0	42,95,333	5	2	48,01,769	14	2
32. ,, ,, XVC ...	50,000	57,997	12	0	5,55,422	2	0	6,13,419	14	0
33. ,, ,, XVD ...	50,000	82,882	5	11	4,86,239	13	9	5,69,122	3	8
34. ,, ,, XVI ...	25,000	28,702	8	0	8,24,386	14	3	8,53,089	6	3
35. ,, ,, XVIA ...	50,000	34,024	0	0	1,44,865	0	0	1,78,889	0	0
36. ,, ,, XVII ...	......	......			2,89,557	0	0	2,89,557	0	0
37. ,, ,, XX ...	25,000	3,300	0	0	3,31,092	12	3	3,34,392	12	3
38. ,, ,, XXII ...	50,000	62,918	0	0	1,79,704	8	0	2,42,622	8	0
39. ,, ,, XXV ...	......	......			21,700	0	0	21,700	0	0
40. ,, ,, XXVI ...	2,00,000	56,397	0	0	3,79,219	3	1	4,35,616	3	1
41. ,, ,, XXVII ...	2,00,000	1,54,897	0	0	7,22,268	7	5	8,77,165	7	5
42. ,, ,, XXIX ...	......	14,439	0	0	1,15,664	0	0	1,30,103	0	0
43. ,, ,, XXXI ...	......	......			3,26,302	14	6	3,26,302	14	6
44. ,, ,, XXXIII ...	50,000	49,325	5	4	22,512	0	0	71,837	5	4
45. ,, ,, XXXVII ...	50,000	81,574	0	0	......			81,574	0	0
46. ,, ,, XXXVIII ...	50,000	12,525	0	0	......			12,525	0	0
47. Cossipore-Chitpore Open Space	......	......			1,78,608	0	0	1,78,608	0	0
48. Rehousing at Bow Street	......	......			17,250	0	0	17,250	0	0
49. ,, M. B. S. No. I.	......	......			550	0	0	550	0	0
Carried over ...	*28,00,000*	*36,06,773*	*1*	*5*	*5,37,61,013*	*8*	*8*	*5,73,67,786*	*10*	*1*
Carried over ...	1,00,000	94,912	8	0	49,40,372	0	9	50,35,284	8	9

CAPITAL ACCOUNT—(INCOME—*Continued.*)

RECEIPTS.	Budget for 1934-35.	Actuals for 1934-35.	Actuals to 31st March, 1934.	Actuals to 31st March, 1935.
	Rs.	Rs. As. P.	Rs. As. P.	Rs. As. P.
Brought forward ...	1,00,000	94,912 8 0	49,40,372 0 9	50,35,284 8 9
B. *Under Section 122 (c)—contd.*				
Sale of Land—contd.				
Brought forward ...	*28,00,000*	*36,06,773 1 5*	*5,37,61,013 8 8*	*5,73,67,786 10 1*
50. Rehousing at Kerbala Tank Lane	......	8,506 0 0	3,88,146 0 0	3,96,652 0 0
51. ,, ,, Paikpara	......	34,431 8 0	1,25,025 15 2	1,59,457 7 2
52. Maniktala Scheme No. I	1,00,000	49,516 12 0	1,29,995 0 0	1,79,511 12 0
53. ,, ,, ,, II	1,00,000	8,615 8 0	1,940 0 0	10,555 8 0
,, ,, ,, III	......	59,560 0 0	......	59,560 0 0
54. Alignment No. X ...	......	......	90,000 0 0	90,000 0 0
55. Bustee Rehousing—Christopher Road	......	272 0 0	......	272 0 0
	30,00,000	37,67,674 13 5	5,44,96,120 7 10	5,82,63,795 5 3
Sale Proceeds of Buildings—				
1. Scheme No. I ...		......	1,96,930 2 0	1,96,930 2 0
2. ,, ,, I Alt. ...		......	32,120 0 0	32,120 0 0
3. ,, ,, IA ...		......	1,450 0 0	1,450 0 0
4. ,, ,, IA Alt. ...		......	13,250 0 0	13,250 0 0
5. ,, ,, IB ...		......	26,035 0 0	26,035 0 0
6. ,, ,, IC ...		......	56,347 0 0	56,347 0 0
7. ,, ,, II ...		......	62,662 0 0	62,662 0 0
8. ,, ,, IIA ...		......	2,997 0 0	2,997 0 0
9. ,, ,, III ...		......	3,516 0 0	3,516 0 0
10. ,, ,, IV ...		......	1,07,500 0 0	1,07,500 0 0
11. ,, ,, IVA ...		......	1,39,950 1 0	1,39,950 1 0
12. ,, ,, V ...		......	1,72,779 2 8	1,72,779 2 8
13. ,, ,, V Alt. ...		......	50 0 0	50 0 0
14. ,, ,, VII ...		......	4,32,608 6 0	4,32,608 6 0
15. ,, ,, VIIA ...		......	79,314 0 0	79,314 0 0
16. ,, ,, VIIB ...		......	1,69,998 6 0	1,69,998 6 0
17. ,, ,, VIIC ...		......	2,98,886 0 0	2,98,886 0 0
18. ,, ,, VIID ...		......	1,76,050 0 0	1,76,050 0 0
19. ,, ,, VIIE ...		......		
20. ,, ,, VIIF ...		6,100 0 0	4,87,699 2 0	4,93,799 2 0
21. ,, ,, VIIG ...		......	98,923 12 9	98,923 12 9
22. ,, ,, VIIH ...		......	1,66,995 0 0	1,66,995 0 0
23. ,, ,, VIIJ ...		......	1,47,101 0 0	1,47,101 0 0
24. ,, ,, VIICS ...		850 0 0	88,833 0 0	89,683 0 0
25. ,, ,, VIII ...		......	77,373 9 9	77,373 9 9
26. ,, ,, VIIIA ...		......	1,52,940 11 6	1,52,940 11 6
27. ,, ,, VIIIC ...		......	1,00,851 8 0	1,00,851 8 0
28. ,, ,, IX ...		......	78,220 0 0	78,220 0 0
29. ,, ,, X ...		......	16,000 0 0	16,000 0 0
30. ,, ,, XI ...		......	2,250 0 0	2,250 0 0
31. ,, ,, XII ...		......	17,170 0 0	17,170 0 0
32. ,, ,, XIIA ...		......	845 0 0	845 0 0
33. ,, ,, XIII ...		......	2,715 0 0	2,715 0 0
34. ,, ,, XIV ...		......	17,810 0 0	17,810 0 0
35. ,, ,, XVA ...		......	46,085 0 0	46,085 0 0
36. ,, ,, XVB ...		......	18,385 0 0	18,385 0 0
37. ,, ,, XVC ...		......	31,884 0 0	31,884 0 0
38. ,, ,, XVD ...		......	22,369 8 0	22,369 8 0
39. ,, ,, XVI ...		......	18,170 0 0	18,170 0 0
40. ,, ,, XVIA ...		2,350 0 0	55,899 8 6	58,249 8 6
		......	12,400 0 0	12,400 0 0
Carried over ...	......	*9,300 0 0*	*36,33,363 14 2*	*36,42,663 14 2*
Carried over ...	31,00,000	38,62,587 5 5	5,94,36,492 8 7	6,32,99,079 14 0

CAPITAL ACCOUNT—(INCOME—*Continued.*)

Receipts.	Budget for 1934-35.	Actuals for 1934-35.	Actuals to 31st March, 1934.	Actuals to 31st March, 1935.
	Rs.	Rs. As. P.	Rs. As. P.	Rs. As. P.
Brought forward ...	31,00,000	38,62,587 5 5	5,94,36,492 8 7	6,32,99,079 14 0
B. Under Section 122 (c)—contd.				
Sale Proceeds of Buildings—concld.				
Brought forward ...		*9,300 0 0*	*36,33,363 14 2*	*36,42,663 14 2*
41. Scheme No. XVII ...		......	1,565 0 0	1,565 0 0
42. ,, ,, XX ...		......	22,327 0 0	22,327 0 0
43. ,, ,, XXI ...		......	110 0 0	110 0 0
44. ,, ,, XXII ...		......	13,525 0 0	13,525 0 0
45. ,, ,, XXV ...		......	2,095 0 0	2,095 0 0
46. ,, ,, XXVI ...		......	45,633 0 0	45,633 0 0
47. ,, ,, XXVIIIA ...		......	12,755 0 0	12,755 0 0
48. ,, ,, XXVII ...		......	51,968 0 0	51,968 0 0
49. ,, ,, XXIX ...		625 0 0	5,165 0 0	5,790 0 0
50. ,, ,, XXXI ...		......	15,784 0 0	15,784 0 0
51. ,, ,, XXXIII ...		29,440 0 0	31,889 0 0	61,329 0 0
52. ,, ,, XXXIV ...		......	70 0 0	70 0 0
53. ,, ,, XXXVII ...		63,640 0 0	......	63,640 0 0
54. ,, ,, XXXVIII ...		1,43,330 8 0	......	1,43,330 8 0
55. Rehousing at Kerbala Tank Lane	50,000	......	9,625 0 0	9,625 0 0
56. ,, ,, Bow Street		......	38,124 2 8	38,124 2 8
57. Bustee Rehousing at Christopher Road		5,761 2 0	......	5,761 2 0
58. Rehousing M.B.S. No. I.		......	1,600 0 0	1,600 0 0
59. ,, ,, Paikpara		......	4,056 0 0	4,056 0 0
60. Excavation Area ...		......	11,347 0 0	11,347 0 0
61. Open Space at Ratan Sircar Garden Street		......	4,208 0 0	4,208 0 0
62. Storeyard ...		......	415 0 0	415 0 0
63. Cossipore-Chitpore Open Space		......	58,470 0 0	58,470 0 0
64. Street Alignment No. XLV		......	1,850 0 0	1,850 0 0
65. ,, ,, ,, I		......	275 0 0	275 0 0
66. ,, ,, ,, II		1,000 0 0	13,770 0 0	14,770 0 0
67. ,, ,, ,, V		......	160 0 0	160 0 0
68. ,, ,, ,, VI		......	1,638 0 0	1,638 0 0
69. ,, ,, ,, VII		......	500 0 0	500 0 0
70. ,, ,, ,, IX		1,650 0 0	1,858 0 0	3,508 0 0
71. ,, ,, ,, X		......	17,500 0 0	17,500 0 0
72. ,, ,, ,, XI		......	1,525 0 0	1,525 0 0
73. ,, ,, ,, XII		......	750 0 0	750 0 0
74. ,, ,, ,, XIII		......	525 0 0	525 0 0
75. ,, ,, ,, XVI		......	6,290 0 0	6,290 0 0
76. ,, ,, ,, XX		......	186 0 0	186 0 0
77. ,, ,, XXVI		825 0 0	......	825 0 0
78. ,, ,, XXVII		4,700 0 0	......	4,700 0 0
79. ,, ,, XXXIV		......	27 0 0	27 0 0
80. Bridges, Alipore ...		......	35 0 0	35 0 0
81. ,, Dum-Dum ...		......	500 0 0	500 0 0
82. Maniktala Scheme No. I		......	31,195 0 0	31,195 0 0
83. ,, ,, ,, II		......	23,570 0 0	23,570 0 0
84. ,, ,, ,, III		14,510 0 0	200 0 0	14,710 0 0
85. ,, Alignment No. II		......	1,104 0 0	1,104 0 0
	50,000	2,74,781 10 0	40,67,553 0 10	43,42,334 10 10
Carried over ...	31,50,000	41,37,368 15 5	6,35,04,045 9 5	6,76,41,414 8 10

CAPITAL ACCOUNT—(INCOME—*Continued.*)

RECEIPTS.	Budget for 1934-35.	Actuals for 1934-35.	Actuals to 31st March, 1934.	Actuals to 31st March, 1935.
	Rs.	Rs. As. P.	Rs. As. P.	Rs. As. P.
Brought forward ...	31,50,000	41,37,368 15 5	6,35,04,045 9 5	6,76,41,414 8 10
C. Under Section 122 (g)—				
Premia on Leases—	......	......	1,99,384 5 5	1,99,384 5 5
Fees for Footings	......	......	9,142 0 1	9,142 0 1
D. Under Section 122 (e)—				
Sale of Old Materials ...	1,000	777 6 3	36,364 12 7	37,142 2 10
,, ,, Earth—				
Excavation Area ...	5,000	582 0 0	53,245 9 9	53,827 9 9
C. C. O. S. ...	......	......	116 4 9	116 4 9
	6,000	1,359 6 3	89,726 11 1	91,086 1 4
Contribution for Engineering Works—(Corporation.)				
Scheme No. VIIC ...	42,290	42,289 4 8	......	42,289 4 8
Scheme No. VIIF ...	1,310	1,312 11 6	......	1,312 11 6
Scheme No. VIIG ...	10,240	8,359 5 7	......	8,359 5 7
Scheme No. VIIH ...	25,000	......	......	......
	78,840	51,961 5 9	......	51,961 5 9
Contribution for Bridges—(Government.)				
Dum-Dum ...	......	......	4,55,221 1 7	4,55,221 1 7
Maniktala ...	500	......	3,01,753 0 10	3,01,753 0 10
Beliaghata ...	1,000	183 4 6	2,68,616 5 3	2,68,799 9 9
Narkeldanga ...	1,000	2,118 3 9	2,61,869 13 5	2,63,988 1 2
Alipore ...	10,500	17,341 1 7	1,49,118 15 8	1.66,460 1 3
Chitpore ...	45,000	40,048 5 7	58,044 5 10	98,092 11 5
Tollygunge ...	17,500	6,598 3 1	......	6,598 3 1
	75,500	66,289 2 6	14,94,623 10 7	15,60,912 13 1
Contribution for Bridges—(Corporation.)				
Dum-Dum ...	......	......	1,18,700 0 0	1,18,700 0 0
Maniktala ...		......	54,552 0 0	54,552 0 0
Beliaghata ...		......	50,000 0 0	50,000 0 0
Narkeldanga ...		......	......	......
Alipore ...	3,00,000	......	......	......
Chitpore ...		......	......	......
Tollygunge ...		......	......	......
	3,00,000	......	2,23,252 0 0	2,23,252 0 0
	36,10,340	42,56,978 13 11	7,05,20,174 4 7	7,47,77,153 2 6
E. Under Section 122 (f)—				
Government Grant	......	......	50,00,000 0 0	50,00,000 0 0
F. Under Section 125 (a)—				
6% Sterling Debenture Loan of 1922-23	......	......	52,50,000 0 0	52,50,000 0 0
5½% ,, ,, ,, 1923-24	......	......	1,05,00,000 0 0	1,05,00,000 0 0
6% Debenture Loan of 1924-25*	......	*Dr.* 16,00,000 0 0	16,00,000 0 0	......
6% ,, ,, ,, 1925-26 ...	......	......	50,00,000 0 0	50,00,000 0 0
5½% ,, ,, ,, 1929-30 ...	......	......	25,00,000 0 0	25,00,000 0 0
4% ,, ,, ,, 1934-35 ...	50,00,000	50,00,000 0 0	......	50,00,000 0 0
	50,00,000	34,00,000 0 0	2,48,50,000 0 0	2,82,50,000 0 0
TOTAL Rs. ...	86,10,340	76,56,978 13 11	9,53,70,174 4 7	10,30,27,153 2 6
Transferred from Revenue Account	......	10,34,193 6 5	4,66,98,728 13 7	4,77,32,922 4 0
GRAND TOTAL Rs. ...	......	86,91,172 4 4	14,20,68,903 2 2	15,07,60,075 6 6

*Budget shown in Capital Expenditure.

CAPITAL ACCOUNT—STATEMENT OF INCOME AND EXPENDITURE.
(EXPENDITURE.)

Expenditure.	Budget for 1934-35.	Actuals for 1934-35.	Actuals to 31st March, 1934.	Actuals to 31st March, 1935.
Under Section 123 (a)—	Rs.	Rs. A. P.	Rs. A. P.	Rs. As. P.
Scheme No. I—(Surtibagan)—				
Engineering Works ...	......	263 5 0	2,08,216 9 0	2,08,479 14 0
Cost of Acquiring Land ...	......	32 0 0	30,15,118 12 0	30,15,150 12 0
Other Charges	......	......	43,046 9 11	43,046 9 11
	......	295 5 0	32,66,381 14 11	32,66,677 3 11
Scheme No. I—(Alteration)—				
Cost of Acquiring Land ...	......	......	5,06,985 7 9	5,06,985 7 9
Other Charges	......	......	3,897 0 3	3,897 0 3
	......	......	5,10,882 8 0	5,10,882 8 0
Scheme No. IA—(Surtibagan)—				
Engineering Works ...	......	......	31,326 11 2	31,326 11 2
Cost of Acquiring Land ...	......	......	8,710 2 7	8,710 2 7
Other Charges	......	......	3,307 7 7	3,307 7 7
	......	......	43,344 5 4	43,344 5 4
Scheme No. IA—(Alteration)—				
Cost of Acquiring Land ...	......	......	2,31,124 7 8	2,31,124 7 8
Other Charges	......	......	1,208 5 10	1,208 5 10
	......	......	2,32,332 13 6	2,32,332 13 6
Scheme No. IB—(Surtibagan)—				
Engineering Works ...	......	......	13,483 6 7	13,483 6 7
Cost of Acquiring Land ...	......	......	3,26,016 8 5	3,26,016 8 5
Other Charges	......	......	2,379 8 6	2,379 8 6
	......	......	3,41,879 7 6	3,41,879 7 6
Scheme No. IC—(Ismail Madan Lane)—				
Engineering Works ...	......	......	57,110 3 10	57,110 3 10
Cost of Acquiring Land ...	......	522 8 0	7,52,071 6 5	7,52,593 14 5
Other Charges	......	......	4,958 7 10	4,958 7 10
	......	522 8 0	8,14,140 2 1	8,14,662 10 1
Scheme No. II—(Shambazar Bridge Road)—				
Engineering Works ...	......	......	2,76,214 5 0	2,76,214 5 0
Cost of Acquiring Land ...	......	84 0 0	11,96,442 7 4	11,96,526 7 4
Other Charges	......	......	16,692 12 0	16,692 12 0
	......	84 0 0	14,89,349 8 4	14,89,433 8 4
Scheme No. IIA—(Cornwallis Street)—				
Engineering Works ...	......	......	16,968 8 5	16,968 8 5
Cost of Acquiring Land ...	......	......	1,09,378 6 6	1,09,378 6 6
Other Charges	......	......	752 4 0	752 4 0
	......	......	1,27,099 2 11	1,27,099 2 11
Scheme No. III—(Wards Institution Lane)—				
Engineering Works ...	......	......	59,326 5 6	59,326 5 6
Cost of Acquiring Land ...	......	4 0 0	1,33,623 13 1	1,33,627 13 1
Other Charges	......	......	2,089 1 11	2,089 1 11
	......	4 0 0	1,95,039 4 6	1,95,043 4 6
Carried over ...	......	905 13 0	70,20,449 3 1	70,21,355 0 1

CAPITAL ACCOUNT—(EXPENDITURE—*Continued.*)

EXPENDITURE.	Budget for 1934-35.	Actuals for 1934-35.	Actuals to 31st March, 1934.	Actuals to 31st March, 1935.
	Rs.	Rs. As. P.	Rs. As. P.	Rs. As. P.
Brought forward ...	......	905 13 0	70,20,449 3 1	70,21,355 0 1
Scheme No. IV—(Russa Road Widening)—				
Engineering Works ...	......	......	7,82,301 11 3	7,82,301 11 3
Cost of Acquiring Land ...	......	24 0 0	17,54,819 4 10	17,54,843 4 10
Other Charges	......	......	45,522 12 10	45,522 12 10
	......	24 0 0	25,82,643 12 11	25,82,667 12 11
Scheme No. IVA—(Russa Road Extension)—				
Other Charges	......	64 5 4	1,82,114 6 3	1,82,178 11 7
Advertisement, etc. ...	100	......	......	......
Auctioneer's Fees ...	100	......	......	......
Cost of Acquiring Land ...	......	134 0 0	30,37,690 9 1	30,37,824 9 1
Engineering Works ...	12,316	14,357 11 0	27,45,847 13 10	27,60,205 8 10
	12,516	14,556 0 4	59,65,652 13 2	59,80,208 13 6
Scheme No. V—(Bhowanipore)—				
Engineering Works ...	......	42 11 3	20,10,479 3 11	20,10,521 15 2
Cost of Acquiring Land ...	......	92 0 0	28,31,828 4 3	28,31,920 4 3
Other Charges	......	......	81,191 12 6	81,191 12 6
	......	134 11 3	49,23,499 4 8	49,23,633 15 11
Scheme No. V—(Alteration)—				
Cost of Land	......	......	19,374 7 6	19,374 7 6
Other Charges	......	......	80 0 0	80 0 0
	......	......	19,454 7 6	19,454 7 6
Scheme No. VI—(China Bazar)—				
Other Charges	......	......	1,798 12 6	1,798 12 6
Scheme No. VII—(Chitpore Spur)—				
Cost of Acquiring Land ...	......	72 3 0	21,64,843 14 11	21,64,916 1 11
Engineering Works ...	......	......	3,15,166 10 2	3,15,166 10 2
Other Charges	......	......	27,488 9 3	27,488 9 3
	......	72 3 0	25,07,499 2 4	25,07,571 5 4
Scheme No. VII—(Chittaranjan Avenue—Machuabazar Street to Beadon Street)—				
Cost of Acquiring Land ...	......	223 7 2	41,89,577 0 7	41,89,800 7 9
Engineering Works ...	5,000	14 0 0	12,30,983 0 3	12,30,997 0 3
Other Charges	......	47 4 0	1,17,770 0 11	1,17,817 4 11
	5,000	284 11 2	55,38,330 1 9	55,38,614 12 11
Carried over ...	17,516	15,977 6 9	2,85,59,327 9 11	2,85,75,305 0 8

CAPITAL ACCOUNT—(EXPENDITURE—*Continued.*)

Expenditure.	Budget for 1934-35.	Actuals for 1934-35.	Actuals to 31st March, 1934.	Actuals to 31st March, 1935.
	Rs.	Rs. As. P.	Rs. As. P.	Rs. As. P.
Brought forward ...	17,516	15,977 6 9	2,85,59,327 9 11	2,85,75,305 0 8
Scheme No. VIIA—(Chittaranjan Avenue—Colootola Street to Bowbazar Street)—				
Cost of Acquiring Land ...	......	36 0 0	16,98,588 15 11	16,98,624 15 11
Engineering Works ...	......	......	1,93,546 13 0	1,93,546 13 0
Other Charges	......	......	18,077 4 3	18,077 4 3
	......	36 0 0	19,10,213 1 2	19,10,249 1 2
Scheme No. VIIB—(Chittaranjan Avenue—Maniktala Spur)—				
Cost of Acquiring Land ...	......	137 0 0	22,26,296 15 2	22,26,433 15 2
Engineering Works ...	......	......	2,23,412 13 6	2,23,412 13 6
Other Charges	......	......	24,904 4 3	24,904 4 3
	......	137 0 0	24,74,614 0 11	24,74,751 0 11
Scheme No. VIIC—(Chittaranjan Avenue—Maniktala Spur)—				
Other Charges	......	1,345 5 9	82,620 12 10	83,966 2 7
Advertisement, etc. ...	100	......	......	......
Auctioneer's Fees ...	600	......	......	......
Cost of Acquiring Land ...	......	397 0 0	50,57,331 3 10	50,57,728 3 10
Engineering Works ...	5,000	1,751 5 9	6,29,622 4 4	6,31,373 10 1
	5,700	3,493 11 6	57,69,574 5 0	57,73,068 0 6
Scheme No. VIID—(Chittaranjan Avenue—Bowbazar Street to Prinsep Street)—				
Advertisement, etc. ...	100	315 7 6	1,569 13 10	1,885 5 4
Auctioneer's Fees ...	800	415 10 8	9,938 12 1	10,354 6 9
Conservancy	......	......	8,048 5 9	8,048 5 9
Street Lighting	......	105 11 5	27,649 6 2	27,755 1 7
,, Watering ...	......	......	3,377 1 5	3,377 1 5
Telephone	......	......	1,718 11 2	1,718 11 2
Cost of Survey ...	......	......	970 14 4	970 14 4
,, ,, Acquiring Land ...	......	153 0 0	35,25,208 7 6	35,25,361 7 6
Engineering Works ...	5,000	......	......	......
Road Construction, Drainage and Sewerage	......	497 15 9	3,61,817 10 2	3,62,315 9 11
Earth Removal ...	......	......	28,070 12 3	28,070 12 3
Contingencies ...	......	......	10,037 1 3	10,037 1 3
Taking Up and Relaying Electric Cables ...	......	......	7,317 3 3	7,317 3 3
Water Supply	......	5 8 4	57,545 0 4	57,550 8 8
Miscellaneous	......	11 15 0	1,123 3 10	1,135 2 10
Tree Planting ...	......	......	148 1 4	148 1 4
Lighting—Gas and Electric	......	......	16,226 7 3	16,226 7 3
Laying out of Open Space	......	......	2,128 4 3	2,128 4 3
Tank-filling	......	......	243 6 0	243 6 0
	5,900	1,505 4 8	40,63,138 10 2	40,64,643 14 10
Carried over ...	29,116	21,149 6 11	4,27,76,867 11 2	4,27,98,017 2 1

CAPITAL ACCOUNT—(EXPENDITURE—*Continued.*)

EXPENDITURE.	Budget for 1934-35.	Actuals for 1934-35.	Actuals to 31st March, 1934.	Actuals to 31st March, 1935.
	Rs.	Rs. As. P.	Rs. As. P.	Rs. As. P.
Brought forward ...	29,116	21,149 6 11	4,27,76,867 11 2	4,27,98,017 2 1
Scheme No. VIIE—(Chittaranjan Avenue—Prinsep Street to Chowringhee)—				
Street Lighting	......	305 13 9	33,426 2 11	33,732 0 8
,, Watering ...	......	......	5,212 15 0	5,212 15 0
Advertisement, etc. ...	100	70 13 9	3,263 3 2	3,334 0 11
Maintenance	......	......	143 7 0	143 7 0
Conservancy	......	......	12,637 1 11	12,637 1 11
Cost of Survey	......	......	1,346 5 11	1,346 5 11
Auctioneer's Fees ...	1,600	1,867 10 5	35,514 14 7	37,382 9 0
Cost of Acquiring Land ...	......	1,019 8 0	1,55,70,102 11 9	1,55,71,122 3 9
Telephone	......	......	496 14 6	496 14 6
Engineering Works ...	5,000	......	......	......
Miscellaneous	......	......	1,030 4 3	1,030 4 3
Earth Removal ...	......	......	51,239 9 0	51,239 9 0
Road Construction, Drainage and Sewerage	......	2,259 10 6	4,09,256 13 3	4,11,516 7 9
Water Supply ...	......	......	81,203 13 6	81,203 13 6
Lighting—Gas and Electric	......	......	16,936 2 3	16,936 2 3
Taking Up and Relaying Telephone Lines ...	......	......	4,639 7 5	4,639 7 5
Taking Up and Relaying Electric Cables ...	......	......	4,436 12 9	4,436 12 9
Contingencies	......	......	19,832 6 6	19,832 6 6
Tramway	......	......	49,140 5 8	49,140 5 8
Tree Planting	......	......	157 11 1	157 11 1
Park Construction ...	......	......	7,441 1 6	7,441 1 6
Petty Work, etc. ...	......	......	222 3 2	222 3 2
Tank Filling, etc. ...	......	......	757 4 0	757 4 0
	6,700	5,523 8 5	1,63,08,437 11 1	1,63,13,961 3 6
Scheme No. VIIF—(Chittaranjan Avenue to Upper Chitpore Road)—				
Street Lighting	......	2,478 1 8	9,909 9 1	12,387 10 9
Advertisement, etc. ...	100	70 13 9	3,398 0 8	3,468 14 5
Cost of Survey	......	24 14 6	519 4 7	544 3 1
,, ,, Acquiring Land ...	......	134 4 0	25,62,444 6 6	25,62,578 10 6
Telephone	......	......	348 12 5	348 12 5
Conservancy	......	......	12,810 10 0	12,810 10 0
Auctioneer's Fees ...	600	491 3 11	4,805 8 8	5,296 12 7
Maintenance	......	......	72 4 2	72 4 2
Engineering Works ..	50,000	......	......	......
Road Construction, etc. ...	......	60,231 7 10	1,96,142 15 3	2,56,374 7 1
Water Works	......	15 5 3	24,842 5 9	24,857 11 0
Taking Up and Relaying Electric Supply Cables ...	......	30 0 0	328 0 6	358 0 6
Taking Up and Relaying Telephone Lines ...	......	......	813 1 9	813 1 9
Contingencies	......	......	7,050 15 8	7,050 15 8
Earth Removal ...	......	......	37,525 4 4	37,525 4 4
Miscellaneous	......	552 2 9	1,853 8 2	2,405 10 11
Lighting—Gas and Electric	......	12 0 0	7,738 12 5	7,750 12 5
Park Construction ...	......	126 6 9	305 7 9	431 14 6
Tramway	......	......	409 4 4	409 4 4
Petty Works, etc. ...	......	......	17 8 0	17 8 0
	50.700	64,166 12 5	28,71,335 12 0	29,35,502 8 5
Carried over ...	86,516	90.839 11 9	6,19,56,641 2 3	6,20,47,480 14 0

CAPITAL ACCOUNT—(EXPENDITURE—*Continued.*)

EXPENDITURE.	Budget for 1934-35.	Actuals for 1934-35.	Actuals to 31st March, 1934.	Actuals to 31st March, 1935.
	Rs.	Rs. As. P.	Rs. As. P.	Rs. As. P.
Brought forward ...	86,516	90,839 11 9	6,19,56,641 2 3	6,20,47,480 14 0
Scheme No. VIIG—(Jagannath Ghat Road from Chitpore to Strand Road)—				
Maintenance	......	......	14 4 0	14 4 0
Street Lighting	......	6,887 0 4	10,395 10 2	17,282 10 6
Conservancy	......	4,741 4 0	12,711 13 0	17,453 1 0
Telephone	......	226 2 11	766 1 9	992 4 8
Advertisement	100	70 13 9	1,374 4 9	1,445 2 6
Cost of Survey	......	39 2 0	1,019 11 0	1,058 13 0
,, ,, Acquiring Land ...	......	2,511 14 0	46,68,501 2 9	46,71,013 0 9
Auctioneer's Fees ...	1,200	1,262 12 9	10,688 11 7	11,951 8 4
Engineering Works ...	10,000	......	......	......
Road Construction, etc. ...	......	8,096 11 11	2,48,012 0 9	2,56,108 12 8
Earth Removal ...	......	77 3 3	5,947 2 5	6,024 5 8
Contingencies	......	......	4,655 15 7	4,655 15 7
Water Works	......	267 5 2	31,854 8 5	32,121 13 7
Electric Cables, etc. ...	......	7 0 0	3,169 15 11	3,176 15 11
Miscellaneous	......	83 9 4	3,819 8 2	3,903 1 6
Lighting—Gas and Electric	......	135 9 1	8,250 2 8	8,385 11 9
Sewer Construction ...	......	......	9,798 14 3	9,798 14 3
Petty Works, etc. ...	......	325 12 3	149 6 4	485 2 7
Tree Planting	......	......	20 8 0	20 8 0
Taking Up and Relaying Telephone Cables ...	......	......	1,027 8 10	1,027 8 10
Tramways	......	3,008 9 6	3,450 6 6	6,459 0 0
	11,300	27,750 14 3	50,25,627 12 10	50,53,378 11 1
Scheme No. VIIH—(Chittaranjan Avenue—Beadon Street to Grey Street)—				
Conservancy	......	5,100 1 0	2,985 14 6	8,085 15 6
Advertisement, etc. ...	100	70 13 9	732 3 3	803 1 0
Auctioneer's Fees ...	1,500	1,985 15 1	6,032 4 3	8,018 3 4
Cost of Survey	......	141 6 4	1,022 10 4	1,164 0 8
Telephone	......	280 11 6	433 0 6	713 12 0
Cost of Acquiring Land ...	......	6,647 8 5	46,16,424 11 7	46,23,072 4 0
Street Watering	......	1,120 6 0	734 1 0	1,854 7 0
,, Lighting	......	3,244 4 10	312 11 5	3,557 0 3
Maintenance	......	652 3 0	151 4 0	803 7 0
Engineering Works ...	75,000	......	......	
Road Construction, etc. ...	......	22,059 6 11	2,18,946 7 0	2,41,005 13 11
Water Supply ...	......	9,625 15 5	69,144 4 4	78,770 3 9
Miscellaneous	......	918 11 5	973 11 1	1,892 6 6
Earth Removal ...	......	76 6 6	3,518 10 6	3,595 1 0
Lighting	......	4,414 5 10	377 15 6	4,792 5 4
Contingencies	......	270 6 6	579 2 9	849 9 3
Park Construction ...	......	345 8 0	2,994 4 6	3,339 12 6
Alteration of Electric Cables ...	......	......	1,214 3 0	1,214 3 0
Alteration Telephone Cables	......	......	11 4 9	11 4 9
Tree Planting	......	223 10 6	419 8 6	643 3 0
	76,600	57,177 13 0	49,27,008 4 9	49,84,186 1 9
Carried over ...	1,74,416	1,75,768 7 0	7,19,09,277 3 10	7,20,85,045 10 10

CAPITAL ACCOUNT—(EXPENDITURE—*Continued.*)

Expenditure.	Budget for 1934-35.	Actuals for 1934-35.	Actuals to 31st March, 1934.	Actuals to 31st March, 1935.
	Rs.	Rs. As. P.	Rs. As. P.	Rs. As. P.
Brought forward ...	1,74,416	1,75,768 7 0	7,19,09,277 3 10	7,20,85,045 10 10
Scheme No. VIIJ—(Chittaranjan Avenue—Grey Street to Shambazar Street)—				
Telephone	......	119 9 6	380 11 9	500 5 3
Cost of Survey	......	310 4 0	738 5 9	1,048 9 9
Advertisement, etc. ...	100	40 2 0	517 15 4	558 1 4
Auctioneer's Fees ...	1,500	2,430 8 3	3,325 8 8	5,756 0 11
Conservancy ...	......	1,365 0 0	1,786 4 0	3,151 4 0
Street Lighting	......	2,019 15 11	97 13 7	2,117 13 6
Cost of Acquiring Land ...	......	54,571 6 2	29,85,484 3 1	30,40,055 9 3
Engineering Works ...	1,75,000	....	....	....
Road Construction, etc. ...	......	19,896 14 0	1,10,559 4 1	1,30,456 2 1
Water Supply	......	19,976 10 4	26,063 4 0	46,039 14 4
Lighting	......	6,095 9 6	3,141 8 2	9,237 1 8
Alteration of Electric Cables, etc.	......	....	57 0 0	57 0 0
Petty Works Establishment	......	192 14 0	405 0 0	597 14 0
Miscellaneous	......	550 6 9	229 4 1	779 10 10
Contingencies	......	....	106 0 0	106 0 0
Earth Cutting	......	....	443 4 3	443 4 3
Earth Removal ...	......	....	8,109 13 0	8,109 13 0
Alteration to Telephone Cables	......	96 9 4	39 11 3	136 4 7
Tree Planting	......	212 8 6	337 14 9	550 7 3
Park Construction ...	....	5,804 10 9	....	5,804 10 9
	1,76,600	1,13,683 1 0	31,41,822 13 9	32,55,505 14 9
Scheme No. VIII—(Park Street Extension)—				
Other Charges	......	309 7 11	82,396 7 2	82,705 15 1
Advertisement, etc. ...	100	....	....	......
Auctioneer's Fees ...	500	....	....	......
Cost of Acquiring Land ...	......	1,448 0 0	28,24,083 8 9	28,25,531 8 9
Engineering Works ...	5,000	22,002 13 10	16,00,341 12 9	16,22,344 10 7
	5,600	23,760 5 9	45,06,821 12 8	45,30,582 2 5
Scheme No. VIIIA—(Outer Park Street)—				
Other Charges	......	689 11 6	45,274 4 7	45,964 0 1
Advertisement, etc. ...	100	....	....	......
Auctioneer's Fees ...	500	....	....	......
Cost of Acquiring Land ...	......	80 8 0	16,96,693 3 7	16,96,773 11 7
Engineering Works ...	5,000	7,888 10 11	5,99,171 11 7	6,07,060 6 6
	5,600	8,658 14 5	23,41,139 3 9	23,49,798 2 2
Scheme No. VIIIB—(Gorachand Area)—				
Preliminary Expenses ...	......	....	380 14 0	380 14 0
Cost of Survey	......	....	4 3 11	4 3 11
	......	......	385 1 11	385 1 11
Carried over ...	3,62,216	3,21,870 12 2	8,18,99,446 3 11	8,22,21,317 0 1

CAPITAL ACCOUNT—(EXPENDITURE—*Continued.*)

EXPENDITURE.	Budget for 1934-35.	Actuals for 1934-35.	Actuals to 31st March, 1934.	Actuals to 31st March, 1935.
	Rs.	Rs. As. P.	Rs. As. P.	Rs. As. P.
Brought forward ...	3,62,216	3,21,870 12 2	8,18,99,446 3 11	8,22,21,317 0 1
Scheme No. VIIIC—(New Park Street to Ballygunge Main Road)—				
Cost of Survey	......	6 0 0	1,787 14 9	1,793 14 9
Advertisement, etc. ...	100	70 13 6	1,026 12 9	1,097 10 3
Auctioneer's Fees ...	1,200	927 4 5	5,130 10 6	6,057 14 11
Cost of Acquiring Land ...	......	76 0 0	23,98,928 15 10	23,99,004 15 10
Street Lighting	......	199 12 4	17,703 5 10	17,903 2 2
Telephone	......	......	824 10 3	824 10 3
Street Watering	......	......	2,712 9 8	2,712 9 8
Conservancy	......	......	14,019 4 10	14,019 4 10
Maintenance	......	......	8,573 0 0	8,573 0 0
Engineering Works ...	10,000	......	......	......
Road Construction, etc. ...	......	7,760 14 9	3,41,064 11 9	3,48,825 10 6
Water Works	......	82 0 0	58,538 4 3	58,620 4 3
Tank-filling and Land Raising	......	......	74,192 7 0	74,192 7 0
Lighting—Gas and Electric	......	......	14,897 8 2	14,897 8 2
Miscellaneous	......	......	2,227 1 1	2,227 1 1
Contingencies	......	20 0 0	14,037 14 11	14,057 14 11
Taking Up and Relaying Telegraph Poles ...	....	......	14 0 0	14 0 0
Taking Up and Relaying Electric Poles ...	......	......	3,259 13 7	3,259 13 7
Tree Planting	......	......	2,432 14 0	2,432 14 0
Miscellaneous and Petty Items	......	2 1 8	934 8 0	936 9 8
Earth Removal ...	......	......	2,850 9 9	2,850 9 9
Petty Works Establishment	......	......	35 0 0	35 0 0
Public Convenience ...	......	639 0 0	......	639 0 0
	11,300	9,783 14 8	29,65,192 0 11	29,74,975 15 7
Scheme No. IX—(Old Post Office Street Widening)—				
Cost of Acquiring Land ...	......	......	2,60,639 11 1	2,60,639 11 1
Engineering Works ...	......	......	2,575 6 9	2,575 6 9
Other Charges	......	......	2,285 1 1	2,285 1 1
	......	......	2,65,500 2 11	2,65,500 2 11
Scheme No. X—(Ripon Street Triangle)—				
Cost of Acquiring Land ...	......	1,142 0 0	47,310 5 6	48,452 5 6
Engineering Works ...	......	......	13,623 8 5	13,623 8 5
Other Charges	......	......	431 9 4	431 9 4
	......	1,142 0 0	61,365 7 3	62,507 7 3
Scheme No. XI—(St. James Square)—				
Cost of Acquiring Land ...	......	24 0 0	5,77,293 14 7	5,77,317 14 7
Engineering Works ...	......	239 12 9	87,143 12 5	87,383 9 2
Other Charges	......	6 0 0	8,914 8 8	8,920 8 8
	......	269 12 9	6,73,352 3 8	6,73,622 0 5
Carried over ...	3,73,516	3,33,066 7 7	8,58,64,856 2 8	8,61,97,922 10 3

CAPITAL ACCOUNT—(EXPENDITURE—*Continued.*)

EXPENDITURE.	Budget for 1934-35.	Actuals for 1934-35.	Actuals to 1st March, 1934.	Actuals to 1st March, 1935.
	Rs.	Rs. As. P.	Rs. As. P.	Rs. As. P.
Brought forward ...	3,73,516	3,33,066 7 7	8,58,64,856 2 8	8,61,97,922 10 3
Scheme No. XII—(Park Street Widening)—				
Cost of Acquiring Land ...	......	......	4,28,585 5 6	4,28,585 5 6
Engineering Works ...	......	......	2,27,779 3 2	2,27,779 3 2
Other Charges	......	......	17,406 0 9	17,406 0 9
	......	......	6,73,770 9 5	6,73,770 9 5
Scheme No. XIIA—(Park Street Widening from Wood Street to Loudon Street)—				
Other Charges	......	263 15 9	4,882 4 3	5,146 4 0
Cost of Acquiring Land ...	......	......	2,32,818 7 7	2,32,818 7 7
Engineering Works ...	5,000	......	66,756 6 10	66,756 6 10
	5,000	263 15 9	3,04,457 2 8	3,04,721 2 5
Scheme No. XIII—(Marcus Square Extension)—				
Cost of Acquiring Land ...	......	......	4,38,807 12 9	4,38,807 12 9
Engineering Works ...	......	......	79,355 12 5	79,355 12 5
Other Charges	......	......	3,346 15 7	3,346 15 7
	......		5,21,510 8 9	5,21,510 8 9
Scheme No. XIV—(Deshbandhu Park)—				
Cost of Acquiring Land ...	......	......	9,67,284 15 3	9,67,284 15 3
Engineering Works ...	......	......	2,03,601 7 2	2,03,601 7 2
Other Items	......	......	10,320 14 5	10,320 14 5
	......	......	11,81,207 4 10	11,81,207 4 10
Scheme No. XIVA—				
Preliminary Expenses ...	......	......	259 14 0	259 14 0
Scheme No. XVA—(Tolly's Nullah to Russa Road)—				
Other Charges	......	846 15 0	16,571 5 7	17,418 4 7
Advertisement, etc. ...	100	......	......	......
Auctioner's Fees ...	300	......	......	......
Cost of Acquiring Land ...	......	28 0 0	7,34,777 12 4	7,34,805 12 4
Engineering Works ...	1,000	1,771 3 3	3,49,074 9 4	3,50,845 12 7
	1,400	2,646 2 3	11,00,423 11 3	11,03,069 13 6
Carried over ...	3,79,916	3,35,976 9 7	8,96,46,485 5 7	8,99,82,461 15 2

CAPITAL ACCOUNT—(EXPENDITURE—*Continued.*)

EXPENDITURE.	Budget for 1934-35.	Actuals for 31st March, 1935.	Actuals to 31st March, 1934.	Actuals to 31st March, 1935.
	Rs.	Rs. As. P.	Rs. As. P.	Rs. As. P.
Brought forward ...	3,79,916	3,35,976 9 7	8,96,46,485 5 7	8,99,82,461 15 2
Scheme No. XVB—(Rashbehari Avenue)—				
Street Watering ...	......	......	10,151 2 0	10,151 2 0
Advertisement, etc. ...	100	70 13 6	2,558 0 6	2,628 14 0
Auctioneer's Fees ...	1,700	2,808 8 5	17,815 15 5	20,624 7 10
Cost of Survey ...	......	131 10 2	5,138 2 0	5,269 12 2
,, ,, Acquiring Land ...	......	61 0 0	42,54,153 4 7	42,54,214 4 7
Street Lighting ...	......	212 0 0	43,755 4 7	43,967 4 7
Maintenance	......	......	6,122 12 0	6,122 12 0
Conservancy	......	224 1 0	20,951 2 0	21,175 3 0
Telephone	......	......	1,874 1 10	1,874 1 10
Engineering Works ...	20,000	......	......	......
Road Construction, Drainage and Sewerage ...	......	37,010 11 1	12,16,290 9 7	12,53,301 4 8
Earth Removal ...	......	......	2,270 14 3	2,270 14 3
Contingencies ...	......	207 8 0	28,993 8 8	29,201 0 8
Water Supply ...	......	111 7 4	3,48,367 10 9	3,48,479 2 1
Lighting—Gas and Electric	......	281 14 0	62,013 5 1	62,295 3 1
Tank-filling, etc. ...	......	......	3,81,390 2 0	3,81,390 2 0
Miscellaneous ...	......	292 13 11	8,962 11 6	9,255 9 5
Park Construction ...	......	......	61,401 11 3	61,401 11 3
Shifting Electric Poles ...	......	......	105 9 3	105 9 3
Tree Planting ...	......	......	......	5,505 11 5
Petty Works Establishment	......	51 15 0	5,505 11 5	51 15 0
	21,800	41,464 6 5	64,77,821 10 8	65,19,286 1 1
Scheme No. XVC—(Gariahat Road to Ballygunge Station)—				
Other Charges ...	......	326 8 0	20,257 8 4	20,584 0 4
Advertisement, etc. ...	100	......	......	......
Auctioneer's Fees ...	300	......	......	......
Cost of Acquiring Land ...	......	28 0 0	11,47,087 11 2	11,47,115 11 2
Engineering Works ...	5,000	4,577 3 1	5,35,575 4 10	5,40,152 7 11
	5,400	4,931 11 1	17,02,920 8 4	17,07,852 3 5
Scheme No. XVD—(Lansdowne Road Extension)—				
Maintenance ...	......	26 8 6	165 1 0	191 9 6
Street Watering ...	......	842 8 0	1,520 5 0	2,362 13 0
,, Lighting ...	......	1,971 1 0	1,415 6 6	3,386 7 6
Cost of Survey ...	......	42 15 0	970 9 0	1,013 8 0
Conservancy ...	......	3,005 5 0	4,982 14 0	7,988 3 0
Auctioneer's Fees ...	300	408 8 8	2,878 8 10	3,287 1 6
Advertisement, etc. ...	100	70 13 6	562 15 5	633 12 11
Cost of Acquiring Land ...	......	28,436 1 2	7,67,306 5 0	7,95,742 6 2
Engineering Works ...	20,000	......	......	......
Tank-filling ...	......	......	11,386 7 9	11,386 7 9
Road Construction, etc. ...	......	4,918 5 11	98,960 1 10	1,03,878 7 9
Contingency ...	......	30 0 0	314 8 0	344 8 0
Earth Removal ...	......	......	5,949 12 9	5,949 12 9
Petty Works ...	......	......	105 0 0	105 0 0
Lighting—Gas and Electric	......	2,378 13 9	2,661 4 11	5,040 2 8
Water Supply ...	......	376 14 11	21,886 5 8	22,263 4 7
Miscellaneous ...	......	49 15 8	682 5 6	732 5 2
Tree Planting ...	......	490 7 6	1,614 4 3	2,104 11 9
	20,400	43,048 6 7	9,23,362 3 5	9,66,410 10 0
Carried over ...	4,27,516	4,25,421 1 8	9,87,50,589 12 0	9,91,76,010 13 8

CAPITAL ACCOUNT—(EXPENDITURE—*Continued.*)

EXPENDITURE.	Budget for 1934-35.	Actuals for 1934-35.	Actuals to 31st March, 1934.	Actuals to 31st March, 1935.
	Rs.	Rs. As. P.	Rs. As. P.	Rs. As. P.
Brought forward ...	4,27,516	4,25,421 1 8	9,87,50,589 12 0	9,91,76,010 13 8
Scheme No. XVI—(Diamond Harbour Road Widening)—				
Other Charges	......	378 11 8	43,923 10 8	44,302 6 4
Advertisement, etc. ...	100	......	......	......
Auctioneer's Fees ...	200	......	......	......
Cost of Acquiring Land ...	......	347 0 0	18,09,121 15 10	18,09,468 15 10
Engineering Works ...	1,000	333 2 6	5,46,920 7 2	5,47,253 9 8
	1,300	1,058 14 2	23,99,966 1 8	24,01,024 15 10
Scheme No. XVIA—(Diamond Harbour Road Widening)—				
Other Charges	......	7,542 5 8	28,779 1 8	36,321 7 4
Auctioneer's Fees ...	300	......	......	......
Advertisement, etc. ...	100	......	......	......
Cost of Acquiring Land ...	......	311 4 0	5,53,316 9 6	5,53,627 13 6
Engineering Works ...	5,000	1,300 12 9	1,66,156 6 8	1,67,457 3 5
	5,400	9,154 6 5	7,48,252 1 10	7,57,406 8 3
Scheme No. XVII—(Chatawalla Gullee)—				
Advertisement, etc. ...	100	......	......	......
Other Charges	......	79 15 2	3,317 8 6	3,397 7 8
Cost of Acquiring Land ...	......	57 0 0	6,30,574 0 1	6,30,631 0 1
Engineering Works ...	222	16 13 6	23,321 12 5	23,338 9 11
	322	153 12 8	6,57,213 5 0	6,57,367 1 8
Scheme No. XVIIA—(Eden Hospital Road)—				
Preliminary Expenses ...	......	......	505 10 0	505 10 0
Cost of Survey ...	......	......	20 0 0	20 0 0
	......	......	525 10 0	525 10 0
Scheme No. XVIII—				
Preliminary Expenses ...	......	......	257 15 6	257 15 6
Scheme No. XVIIIA—				
Preliminary Expenses ...	......	......	7 0 0	7 0 0
Scheme No. XIX—(Gariahat Road Diversion)—				
Cost of Acquiring Land ...	......	......	92,327 0 0	92,327 0 0
Engineering Works ...	......	......	15,917 5 6	15,917 5 6
Other Charges	......	......	1,667 7 7	1,667 7 7
	......	......	1,09,911 13 1	1,09,911 13 1
Carried over ...	4,34,538	4,35,788 2 11	10,26,66,723 11 1	10,31,02,511 14 0

CAPITAL ACCOUNT—(EXPENDITURE—*Continued.*)

EXPENDITURE.	Budget for 1934-35.	Actuals for 1934-35.	Actuals to 31st March, 1934.	Actuals to 31st March, 1935.
	Rs.	Rs. As. P.	Rs. As. P.	Rs. As. P.
Brought forward ...	4,34,538	4,35,788 2 11	10,26,66,723 11 1	10,31,02,511 14 0
Scheme No. XX—(Dharamtala Street to Corporation Street)—				
Other Charges	200	368 0 10	6,816 10 2	7,184 11 0
Cost of Acquiring Land ...	......	52 0 0	5,18,441 8 0	5,18,493 8 0
Engineering Works	500	658 5 2	50,648 2 6	51,306 7 8
	700	1,078 6 0	5,75,906 4 8	5,76,984 10 8
Scheme No. XXI—(Dalhousie Square)—				
Engineering Works ...	......	......	54,075 2 10	54,075 2 10
Other Charges	......	......	2,408 3 10	2,408 3 10
	......	......	56,483 6 8	56,483 6 8
Scheme No. XXII—(Nebutala Lane Widening)—				
Maintenance	......	......	688 3 0	688 3 0
Street Watering ...	......	......	545 8 4	545 8 4
Conservancy	......	......	3,811 5 0	3,811 5 0
Advertisement, etc. ...	100	70 13 5	900 4 2	971 1 7
Auctioneer's Fees ...	300	......	609 8 4	609 8 4
Cost of Survey ...	......	......	297 3 0	297 3 0
,, ,, Acquiring Land ...	......	811 0 0	4,98,954 10 3	4,99,765 10 3
Street Lighting ...	......	290 0 10	1,903 9 3	2,193 10 1
Engineering Works ...	2,000	......	......	......
Contingencies ...	......	18 0 0	717 8 6	735 8 6
Road Construction, etc. ...	......	259 8 7	67,469 8 2	67,729 0 9
Water Supply ...	......	......	9,108 7 0	9,108 7 0
Miscellaneous ...	......	......	32 4 4	32 4 4
Lighting—Gas and Electric	......	......	2,503 2 11	2,503 2 11
Shifting Electric Cables ...	......	......	2,271 3 0	2,271 3 0
,, Telephone Lines	......	......	793 11 11	793 11 11
Petty Works, etc. ...	......	......	282 3 6	282 3 6
Tree Planting ...	......	......	11 7 0	11 7 0
Earth Removal ...	......	......	2,115 6 9	2,115 6 9
	2,400	1,449 6 10	5,93,015 2 5	5,94,464 9 3
Scheme No. XXIII—(20 feet Road from Kerbala Tank Lane Rehousing Scheme to Upper Circular Road)—				
Preliminary Expenses ...	......	......	282 1 0	282 1 0
Scheme No. XXIV—(Lindsay Street Extension)—				
Preliminary Expenses ...	......	......	412 12 0	412 12 0
Scheme No. XXV—(Kapalitola Lane Widening)—				
Cost of Acquiring Land ...	......	......	33,152 0 0	33,152 0 0
Engineering Works ...	......	273 14 0	2,971 0 1	3,244 14 1
Other Charges	......	......	711 7 2	711 7 2
	......	273 14 0	36,834 7 3	37,108 5 3
Carried over ...	4,37,638	4,38,589 13 9	10,39,29,657 13 1	10,43,68,247 10 10

CAPITAL ACCOUNT—(EXPENDITURE—*Continued.*)

EXPENDITURE.	Budget for 1934-35.	Actuals for 1934-35.	Actuals to 31st March, 1934.	Actuals to 31st March, 1935.
	Rs.	Rs. As. P.	Rs. As. P.	Rs. As. P.
Brought forward ...	4,37,638	4,38,589 13 9	10,39,29,657 13 1	10,43,68,247 10 10
Scheme No. XXVI—(Darmahatta Street to Pathuriaghatta Street)—				
Street Lighting ...	......	718 7 4	910 10 7	1,629 1 11
Conservancy	......	345 0 0	1,967 8 0	2,312 8 0
Auctioneer's Fees ...	1,200	757 0 3	2,834 13 2	3,591 13 5
Advertisement, etc. ...	100	70 12 5	886 11 6	957 7 11
Cost of Survey ...	......	30 14 6	479 7 8	510 6 2
,, ,, Acquiring Land ...	......	311 0 0	13,04,291 9 4	13,04,602 9 4
Engineering Works ...	10,000	......	......	......
Road Construction, etc. ...	......	3,275 14 9	54,603 1 0	57,878 15 9
Water Supply ...	......	77 11 6	9,029 2 11	9,106 14 5
Lighting	......	577 15 5	1,300 7 3	1,878 6 8
Petty Works Establishment	......	......	250 0 0	250 0 0
Miscellaneous, Petty Items	......	179 7 9	1,295 13 0	1,475 4 9
Contingencies ...	......	......	20 0 0	20 0 0
Earth Removal ...	......	......	3,038 6 9	3,038 6 9
Relaying Electric Cables ...	......	......	806 0 0	806 0 0
	11,300	6,344 3 11	13,81,713 11 2	13,88,057 15 1
Scheme No. XXVII—(Burrabazar-Maidapati Area)—				
Street Lighting ...	......	1,386 0 0	3,150 9 2	4,536 9 2
Auctioneer's Fees ...	1,200	826 15 8	4,722 3 10	5,549 3 6
Advertisement, etc. ...	100	70 12 5	433 4 10	504 1 3
Cost of Acquiring Land ...	......	276 0 0	33,35,728 0 2	33,36,004 0 2
Conservancy	......	960 4 0	6,652 15 0	7,613 3 0
Cost of Survey ...	......	......	381 14 10	381 14 10
Engineering Works ...	10,000	......	......	......
Road Construction, etc. ...	......	720 5 0	66,562 5 7	67,282 10 7
Contingencies ...	......	109 0 6	1,306 2 0	1,415 2 6
Water Supply ...	......	89 3 4	8,506 3 6	8,595 6 10
Miscellaneous ...	......	0 12 0	472 3 9	472 15 9
Lighting	......	......	3,495 2 9	3,495 2 9
Earth Removal ...	......	......	9,719 11 0	9,719 11 0
Park Construction ...	......	......	3,093 10 3	3,093 10 3
Alteration in Telephone Lines and Poles ...	......	......	126 4 4	126 4 4
Alteration in Electric Cables and Poles ...	......	......	3,096 4 6	3,096 4 6
Public Convenience ...	......	639 0 0	......	639 0 0
	11,300	5,078 4 11	34,47,446 15 6	34,52,525 4 5
Scheme No. XXVIIIA—(Strand Road Widening from Raja Woodmunt Street to Howrah Bridge Approach)—				
Other Charges	......	910 9 2	9,491 4 2	10,401 13 4
Cost of Acquiring Land ...	......	......	5,79,638 0 0	5,79,638 0 0
Engineering Works ...	5,000	1,492 9 10	79,725 10 6	81,218 4 4
	5,000	2,403 3 0	6,68,854 14 8	6,71,258 1 8
Carried over ...	4,60,238	4,52,415 9 7	10,94,27,673 6 5	10,98,80,089 0 0

CAPITAL ACCOUNT—(EXPENDITURE—*Continued.*)

EXPENDITURE.	Budget for 1934-35.	Actuals for 1934-35.	Actuals to 31st March, 1934.	Actuals to 31st March, 1935.
	Rs.	Rs. As. P.	Rs. As. P.	Rs. As. P.
Brought forward ...	4,65,238	4,52,415 9 7	10,94,27,673 6 5	10,98,80,089 0 0
Scheme No. XXIX—(Connecting Rd., C.C.O.S.)—				
Other Charges	200	250 4 4	1,976 8 10	2,226 13 2
Cost of Acquiring Land ...	......	75 0 0	1,72,043 13 8	1,72,118 13 8
Engineering Works ...	500	71 1 10	46,930 5 4	47,001 7 2
	700	396 6 2	2,20,950 11 10	2,21,347 2 0
Scheme No. XXX—				
Street Lighting ...	......	......	228 6 2	228 6 2
,, Watering ...	......	......	24 1 5	24 1 5
	......	......	252 7 7	252 7 7
Scheme No. XXXA—				
Preliminary Expenses ...	......	......	44 0 0	44 0 0
Scheme No. XXXI—(Chowringhee Place, Mati Seal Street Widening)—				
Other Charges	200	......	6,395 3 9	6,395 3 9
Cost of Acquiring Land ...	......	42 0 0	6,84,136 3 4	6,84,178 3 4
Engineering Works ...	2,000	183 6 11	32,880 2 7	33,063 9 6
	2,200	225 6 11	7,23,411 9 8	7,23,637 0 7
Scheme No. XXXII—(Banstola Street Widening)—				
Advertisement, etc. ...	100	......	265 14 0	265 14 0
Auctioneer's Fees ...	100	......	......	......
Cost of Acquiring Land ...	......	......	39,294 12 0	39,294 12 0
Engineering Works ...	1,000	......	......	......
Road Construction, etc. ...	......	......	953 0 0	953 0 0
	1,200	......	40,513 10 0	40,513 10 0
Scheme No. XXXIII—(Southern Avenue)—1st Sec.				
Auctioneer's Fees ...	600	419 0 0	1,205 5 8	1,624 5 8
Advertisement, etc. ...	100	......	667 8 6	667 8 6
Cost of Acquiring Land ...	3,00,000	4,71,622 7 8	33,52,581 12 1	38,24,204 3 9
,, ,, Survey ...	......	563 6 3	393 0 9	956 7 0
Conservancy	......	411 14 0	105 0 0	516 14 0
Street Watering ...	......	18 10 0	......	18 10 0
,, Lighting ...	......	256 15 3	......	256 15 3
Telephone	......	233 13 9	229 3 9	463 1 6
Engineering Works ...	2,00,000	......	......	
Road Construction, etc. ...	......	1,49,700 0 5	40,430 8 8	1,90,130 9 1
Tank-filling, etc. ...	......	40,966 5 7	1,62,034 2 5	2,03,000 8 0
Miscellaneous ...	......	364 12 9	211 9 9	576 6 6
Contingencies ...	......	2,446 1 3	1,161 13 3	3,607 14 6
Earth Removal ...	......	2 12 0	3,337 10 9	3,340 6 9
Water Supply ...	......	10,809 14 7	1,958 0 2	12,767 14 9
Lighting	......	852 13 11	20 6 3	873 4 2
Alteration to Electric Poles	......	355 13 1	65 4 0	421 1 1
Earth Excavation ...	......	8,246 7 3	13,599 0 0	21,845 7 3
Tree Planting ...	......	3,420 3 3	......	3,420 3 3
	5,00,700	6,90,691 7 0	35,78,000 6 0	42,68,691 13 0
Scheme No. XXXIV—(Mission Row)—				
Other Charges	600	......	2,846 5 6	2,846 5 6
Cost of Land	......	......	34,485 0 3	34,485 0 3
Engineering Works ...	......	......	20,859 12 11	20,859 12 11
	600	......	58,191 2 8	58,191 2 8
Carried over ...	9,70,638	11,43,728 13 8	11,40,49,037 6 2	11,51,92,766 3 10

CAPITAL ACCOUNT—(EXPENDITURE—*Continued.*)

Expenditure.	Budget for 1934-35.	Actuals for 1934-35.	Actuals to 31st March, 1934.	Actuals to 31st March, 1935.
	Rs.	Rs. As. P.	Rs. As. P.	Rs. As. P.
Brought forward ...	9,70,638	11,43,728 13 8	11,40,49,037 6 2	11,51,92,766 3 10
Scheme No. XXXV—(Gorachand Road Area)—				
Preliminary Expenses ...	......	......	502 9 11	502 9 11
Cost of Survey ...	......	86 10 0	......	86 10 0
Cost of Acquiring Land ...	2,00,000	......	40 0 0	40 0 0
Engineering Works ...	1,000	......	......	......
Miscellaneous	......	10 11 8	2 0 0	12 11 8
Road Construction, etc. ...	......	492 10 0	......	492 10 0
Lighting	......	12 8 0	......	12 8 0
Earth Removal ...	......	185 6 0	......	185 6 0
	2,01,000	787 13 8	544 9 11	1,332 7 7
Scheme No. XXXVII—(Chittaranjan Avenue-Shambazar)—				
Cost of Survey	......	51 6 5	......	51 6 5
Advertisement, etc. ...	500	......	794 11 6	794 11 6
Auctioneer's Fees ...	500	3,301 0 3	......	3,301 0 3
Cost of Acquiring Land ...	25,00,000	20,32,056 13 6	12,51,488 14 6	32,83,545 12 0
Telephone	......	178 12 11	......	178 12 11
Engineering Works ...	30,000	......	......	......
Road Construction, etc. ...	......	6,902 11 3	4,542 4 3	11,444 15 6
Water Supply ...	......	237 15 3	......	237 15 3
Lighting	......	10 10 6	......	10 10 6
Miscellaneous Petty Items	......	8 12 5	......	8 12 5
	25,31,000	20,42,748 2 6	12,56,825 14 3	32,99,574 0 9
Scheme No. XXXVIII—(Mission Row to Chittaranjan Avenue)—				
Advertisement, etc. ...	100	......	542 3 0	542 3 0
Auctioneer's Fees ...	500	5,718 15 0	......	5,718 15 0
Cost of Acquiring Land ...	20,00,000	24,96,416 1 5	26,87,207 8 5	51,83,623 9 10
,, ,, Survey	......	34 8 2	12 0 0	46 8 2
Engineering Works ...	20,000	......	......	......
Road Construction, etc. ...	......	6,493 5 7	......	6,493 5 7
Water Supply ...	......	8 2 0	......	8 2 0
Miscellaneous	......	48 5 3	......	48 5 3
	20,20,600	25,08,719 5 5	26,87,761 11 5	51,96,481 0 10
Scheme No. XXXIX—				
Preliminary Expenses ...	......	......	171 4 0	171 4 0
Scheme No. XL—				
Advertisement, etc. ...	......	124 9 0	344 13 0	469 6 0
Scheme No. XLI—				
Advertisement, etc. ...	......	452 0 6	70 6 3	522 6 9
Scheme No. XLII—(Widening and Extension of Kalakar Street)—				
Advertisement, etc. ...	500	......	600 2 3	600 2 3
Auctioneer's Fees ...	1,500	......	......	......
Cost of Acquiring Land ...	10,00,000	18,10,997 3 5	......	18,10,997 3 5
Engineering Works ...	1,000	......	......	......
	10,03,000	18,10,997 3 5	600 2 3	18,11,597 5 8
Scheme No. XLIII—(Darmahatta Street Widening)—				
Advertisement, etc. ...	500	......	409 8 9	409 8 9
Auctioneer's Fees ...	1,500	......	......	......
Cost of Acquiring Land ...	3,00,000	1,54,171 15 5	......	1,54,171 15 5
Engineering Works ...	10,000	......	......	......
	3,12,000	1,54,171 15 5	409 8 9	1,54,581 8 2
Carried over ...	70,38,238	76,61,729 15 7	11,79,95,765 12 0	12,56,57,495 11 7

CAPITAL ACCOUNT—(EXPENDITURE—*Continued*.)

Expenditure.	Budget for 1934-35.	Actuals for 1934-35.	Actuals to 31st March, 1934.	Actuals to 31st March, 1935.
	Rs.	Rs. As. P.	Rs. As. P.	Rs. As. P.
Brought forward ...	70,38,238	76,61,729 15 7	11,79,95,765 12 0	12,56,57,495 11 7
Scheme No. XLIV—				
Advertisement, etc. ...	......	578 7 3	......	578 7 3
Scheme No. XLV—				
Advertisement, etc. ...	......	592 6 4	......	592 6 4
Rehousing Scheme No. 1—				
Cost of Acquiring Land ...	......	......	72,371 4 3	72,371 4 3
Engineering Works ...	......	......	1,72,072 1 10	1,72,072 1 10
Other Charges	......	......	10,007 12 6	10,007 12 6
	......	......	2,54,451 2 7	2,54,451 2 7
Excavation Area—				
Street Lighting ...	......	12,209 7 2	8,531 5 10	20,740 13 0
Maintenance	......	......	8,461 1 9	8,461 1 9
Auctioneer's Fees ...	......	......	337 15 2	337 15 2
Street Watering ...	......	38 4 6	2,172 2 9	2,210 7 3
Cost of Survey ...	......	22 8 0	1,232 9 10	1,255 1 10
,, ,, Acquiring Land ...	......	......	5,82,627 1 9	5,82,627 1 9
Conservancy	......	......	4,505 3 6	4,505 3 6
Engineering Works ...	10,000	......	......	......
Tank-filling and Land Raising ...				
Earth Removal, etc. ...	......	110 5 9	1,24,482 7 6	1,24,592 13 3
Water Works ...	......	685 0 6	3,79,116 13 0	3,79,801 13 6
Road Construction, Drainage and Sewerage ...	......	......	7,372 10 8	7,372 10 8
Contingencies	......	5,067 1 0	97,939 6 0	1,03,006 7 0
Electric Fittings ...	......	100 8 0	60,220 12 5	60,321 4 5
Lay-out of the Park ...	......	3 6 10	7 8 0	10 14 10
Lighting—Gas and Electric	......	......	13,072 6 3	13,072 6 3
Miscellaneous Petty Works	......	......	23,270 4 5	23,270 4 5
Foot Bridge	......	2,037 2 5	14,831 7 10	16,868 10 3
Tree Planting	......	9 0 0	11,220 3 6	11,229 3 6
Temporary Establishment	......	1,159 6 6	2,317 0 10	3,476 7 4
	......	......	5,236 14 3	5,236 14 3
	10,000	21,442 2 8	13,46,955 7 3	13,68,397 9 11
Bow Street Rehousing—				
Cost of Acquiring Land ...	......	69 0 0	7,67,013 8 9	7,67,082 8 9
Engineering Works ...	......	......	6,34,052 13 3	6,34,052 13 3
Other Charges	......	33 2 6	15,476 2 1	15,509 4 7
	......	102 2 6	14,16,542 8 1	14,16,644 10 7
Rehousing at Paikpara—				
Cost of Acquiring Land ...	......	32 0 0	7,31,884 7 4	7,31,916 7 4
Engineering Works ...	......	......	1,12,961 6 9	1,12,961 6 9
Other Charges	......	59 3 8	4,318 1 4	4,377 5 0
	......	91 3 8	8,49,163 15 5	8,49,255 3 1
Rehousing Kerbala Tank Lane—				
Cost of Acquiring Land ...	......	......	2,47,233 3 4	2,47,233 3 4
Engineering Works ...	......	......	5,78,817 10 3	5,78,817 10 3
Other Charges	......	......	3,787 12 8	3,787 12 8
	......	......	8,29,838 10 3	8,29,838 10 3
Rehousing at Maniktala Bustee, Site No. 1—				
Cost of Acquiring Land ...	......	......	2,46,459 15 6	2,46,459 15 6
Engineering Works ...	......	......	28,325 6 1	28,325 6 1
Other Charges	......	344 10 4	3,413 7 9	3,758 2 1
	......	344 10 4	2,78,198 13 4	2,78,543 7 8
Carried over ...	70,48,238	76,84,881 0 4	12,29,70,916 4 11	13,06,55,797 5 3

CAPITAL ACCOUNT—(EXPENDITURE—*Continued.*)

EXPENDITURE.	Budget for 1934-35.	Actuals for 1934-35.	Actuals to 31st March, 1934.	Actuals to 31st March, 1935.
	Rs.	Rs. As. P.	Rs. As. P.	Rs. As. P.
Brought forward ...	70,48,238	76,84,881 0 4	12,29,70,916 4 11	13,06,55,797 5 3
Rehousing at Maniktala Bustee, Site No. II—				
Other Charges	......	......	668 9 9	668 9 9
Cost of Acquiring Land ...	......	......	2,82,273 4 5	2,82,273 4 5
Engineering Works ...	......	......	40 0 0	40 0 0
	......	......	2,82,981 14 2	2,82,981 14 2
Busti Rehousing—Christopher Road—				
Cost of Survey	......	66 8 0	......	66 8 0
Cost of Acquiring Land ...	......	1,60,707 3 4	1,55,035 10 10	3,15,742 14 2
Auctioneer's Fees ...	......	227 11 9	......	227 11 9
Engineering Works ...	75,000	......	......	......
Road Construction, etc ...	......	80 7 6	......	80 7 6
Tank-filling ...	......	8,192 6 3	......	8,192 6 3
Contingencies ...	......	91 15 0	......	91 15 0
	75,000	1,69,366 3 10	1,55,035 10 10	3,24,401 14 8
Bridges—Hastings—				
Engineering Works ...	......	......	165 8 0	165 8 0
Bridges—Dum-Dum—				
Other Charges	......	......	1,373 15 1	1,373 15 1
Engineering Works ...	4,768	......	6,56,182 3 10	6,56,182 3 10
Cost of Land	......	......	12,616 1 4	12,616 1 4
	4,768	......	6,70,172 4 3	6,70,172 4 3
Bridges—Kidderpore—				
Engineering Works ...	......	......	2,38,590 12 6	2,38,590 12 6
Bridges—Chitpore—				
Cost of Survey	......	......	20 1 1	20 1 1
Engineering Works ...	90,000	36,735 8 5	1,55,119 4 9	1,91,854 13 2
	90,000	36,735 8 5	1,55,139 5 10	1,91,874 14 3
Bridges—Maniktala—				
Engineering Works ...	1,000	......	5,92,318 11 0	5,92,318 11 0
Bridges—Alipore—				
Engineering Works ...	20,800	6,592 1 5	3,33,206 1 11	3,39,798 3 4
Cost of Survey	......	......	27 13 1	27 13 1
Auctioneer's Fees ...	......	......	1 6 3	1 6 3
	20,800	6,592 1 5	3,33,235 5 3	3,39,827 6 8
Bridges—Beliaghata—				
Cost of Survey	......	......	16 4 0	16 4 0
Engineering Works ...	2,000	......	5,27,304 13 10	5,27,304 13 10
Cost of Land	......	......	218 12 0	218 12 0
	2,000	......	5,27,539 13 10	5,27,539 13 10
Bridges—Narkeldanga—				
Cost of Survey	......	......	10 14 0	10 14 0
Cost of Land	......	......	1,685 0 0	1,685 0 0
Engineering Works ...	2,000	4,236 7 6	5,18,668 11 2	5,22,905 2 8
	2,000	4,236 7 6	5,20,364 9 2	5,24,601 0 8
Carried over ...	72,43,806	79,01,811 5 6	12,64,46,460 3 9	13,43,48,271 9 3

CAPITAL ACCOUNT—(EXPENDITURE—*Continued.*)

EXPENDITURE.	Budget for 1934-35.	Actuals for 1934-35.	Actuals to 31st March, 1934.	Actuals to 31st March, 1935.
	Rs.	Rs. As. P.	Rs. As. P.	Rs. As. P.
Brought forward ...	72,43,806	79,01,811 5 6	12,64,46,460 3 9	13,43,48,271 9 3
Bridges—Tollygunge—				
Engineering Works ...	35,000	45,602 15 10	10 0 0	45,612 15 10
Widening Chowringhee Road between Elgin Road and Circular Road—				
Cost of Acquiring Land ...	......	......	92,000 0 0	92,000 0 0
Other Items	......	......	445 14 10	445 14 10
Engineering Works ...	......	......	42,259 3 5	42,259 3 5
	......	......	1,34,705 2 3	1,34,705 2 3
Burrabazar Improvement Scheme No. I—(S.-W. Section)—				
Preliminary Expenses ...	......	......	812 12 0	812 12 0
Maniktala Improvement Scheme No. I—(Maniktala Bridge Approaches)—				
Street Watering ...	......	456 4 0	2,138 0 0	2,594 4 0
Conservancy	......	2,337 8 0	5,231 9 0	7,569 1 0
Street Lighting	......	4,237 6 3	3,326 7 7	7,563 13 10
Auctioneer's Fees ...	1,200	447 6 9	1,141 5 0	1,588 11 9
Telephone	......	164 8 11	583 4 11	747 13 10
Advertisement, etc. ...	100	70 12 5	799 3 8	870 0 1
Cost of Survey	......	......	632 9 7	632 9 7
,, ,, Acquiring Land ...	......	30,103 3 9	8,44,329 5 10	8,74,432 9 7
Engineering Works ...	22,918	......	......	......
Road Construction, etc. ...	......	13,807 0 4	1,32,723 5 5	1,46,530 5 9
Water Works	......	109 5 10	24,241 6 6	24,350 12 4
Miscellaneous ...	......	269 4 5	3,983 14 10	4,253 3 3
Contingencies	......	246 0 0	643 1 7	889 1 7
Lighting	......	6,015 6 6	5,746 8 3	11,761 14 9
Earth Removal ...	......	......	876 11 0	876 11 0
Shifting Electric Cables ...	......	......	2,975 8 0	2,975 8 0
Tree Planting	......	192 0 0	143 12 0	335 12 0
	24,218	58,456 3 2	10,29,516 1 2	10,87,972 4 4
Maniktala Improvement Scheme No. II—(Beliaghata Bridge Approaches)—				
Street Watering ...	......	460 10 0	534 6 3	995 0 3
Telephone	......	......	237 15 0	237 15 0
Maintenance	......	......	177 8 0	177 8 0
Auctioneer's Fees ...	1,200	......	748 6 6	748 6 6
Cost of Survey	......	112 9 0	258 6 4	370 15 4
Advertisement, etc. ...	100	67 8 8	517 5 0	584 13 8
Cost of Acquiring Land ...	......	35,424 6 7	7,15,546 13 8	7,50,971 4 3
Conservancy	......	1,280 0 0	717 8 0	1,997 8 0
Street Lighting ...	......	458 3 5	880 6 10	1,338 10 3
Engineering Works ...	25,000	......	......	......
Lighting	......	2,054 0 0	785 2 0	2,839 2 0
Road Construction, etc. ...	......	15,431 3 10	70,063 15 8	85,495 3 6
Contingencies	......	280 8 0	643 14 0	924 6 0
Water Works	......	228 8 4	10,681 12 2	10,910 4 6
Miscellaneous ...	......	40 15 4	1,334 3 4	1,375 2 8
Earth Removal ...	......	......	4,407 3 0	4,407 3 0
Shifting Electric Cables ...	......	15 0 0	580 13 3	595 13 3
Tank-filling	......	......	111 1 0	111 1 0
Tree Planting ...	......	......	17 13 0	17 13 0
	26,300	55,853 9 2	8,08,244 9 0	8,64,098 2 2
Carried over ...	73,29,324	80,61,724 1 8	12,84,19,748 12 2	13,64,81,472 13 10

CAPITAL ACCOUNT—(EXPENDITURE—*Continued.*)

Expenditure.	Budget for 1934-35.	Actuals for 1934-35.	Actuals to 31st March, 1934.	Actuals to 31st March, 1935.
	Rs.	Rs. As. P.	Rs. As. P.	Rs. As. P.
Brought forward ...	73,29,324	80,61,724 1 8	12,84,19,748 12 2	13,64,81,472 13 10
Maniktala Improvement Scheme No. III (Narkeldanga Bridge Approaches)—				
Street Lighting ...	......	......	264 0 0	264 0 0
Advertisement, etc. ...	100	......	477 1 0	477 1 0
Auctioneer's Fees ...	500	571 3 3	8 0 0	579 3 3
Conservancy	......	684 6 0	225 0 0	909 6 0
Street Watering ...	......	19 3 0	16 15 0	36 2 0
Cost of Survey	......	38 4 0	......	38 4 0
,, Acquiring Land ...	10,00,000	4,47,095 9 1	3,01,858 15 8	7,48,954 8 9
Engineering Works ...	75,000	......	......	......
Shifting Fire Alarm ...	......	......	125 0 6	125 0 6
Road Construction, etc. ...	......	3 12 9	788 12 0	792 8 9
Miscellaneous Petty Establishment ...	......	24 15 4	294 9 3	319 8 7
Lighting	......	......	15 0 0	15 0 0
Water Works	......	......	10 12 6	10 12 6
Contingencies ...	......	25 8 0	......	25 8 0
	10,75,600	4,48,462 13 5	3,04,084 1 11	7,52,546 15 4
Works in Completed Schemes and Sanctioned Alignments	3,000	......	......	......
Store-yard, Entally—				
Auctioneer's Fees ...	......	......	3 4 0	3 4 0
Cost of Acquiring Land ...	......	......	81,246 15 4	81,246 15 4
Engineering Works ...	500	711 7 11	24,600 8 10	25,312 0 9
	500	711 7 11	1,05,850 12 2	1,06,562 4 1
Store-yard in South Calcutta—				
Engineering Works ...	500	503 14 3	5,977 1 4	6,480 15 7
Cossipore-Chitpore Open Space—				
Street Watering	......	......	244 13 8	244 13 8
,, Lighting	......	242 0 0	5,060 12 11	5,302 12 11
Auctioneer's Fees ...	100	......	1,589 1 6	1,589 1 6
Advertisement, etc. ...	100	......	573 0 11	573 0 11
Cost of Survey	......	0 8 0	1,131 13 10	1,132 5 10
Conservancy	......	......	17,297 6 0	17,297 6 0
Cost of Acquiring Land ...	......	249 5 6	49,54,068 11 1	49,54,318 0 7
Maintenance	......	22 0 6	6,015 12 4	6,037 12 10
Engineering Works ...	26,995	......	......	......
Tank-filling	......	......	3,53,616 4 11	3,53,616 4 11
Contingencies ...	......	......	20,711 8 8	20,711 8 8
Arboriculture	......	267 3 0	4,823 10 9	5,090 13 9
Road Construction, Drainage and Sewerage	......	6,202 13 1	1,35,652 2 8	1,41,854 15 9
Fencing Gates ...	......	......	30,866 1 3	30,866 1 3
Public Convenience ...	......	......	4,632 13 0	4,632 13 0
Lighting—Gas and Electric	......	......	946 10 6	946 10 6
Earth Removal ...	......	169 0 6	3,595 15 9	3,765 0 3
Park Construction ...	......	764 0 0	59,916 8 3	60,680 8 3
Miscellaneous ...	......	48 8 3	3,831 14 9	3,880 7 0
Water Works	......	......	4,192 15 10	4,192 15 10
Shelter	......	......	3,235 10 6	3,235 10 6
Electric Main ...	......	......	696 3 3	696 3 3
Maintenance	......	......	324 14 0	324 14 0
	27,195	7,965 6 10	56,13,024 14 4	56,20,990 5 2
Carried over ...	84,36,119	85,19,367 12 1	13,44,48,685 9 11	14,29,68,053 6 0

CAPITAL ACCOUNT— (EXPENDITURE—*Continued.*)

EXPENDITURE.	Budget for 1934-35.	Actuals for 1934-35.	Actuals to 31st March, 1934.	Actuals to 31st March, 1935.
	Rs.	Rs. As. P.	Rs. As. P.	Rs. As. P.
Brought forward ...	84,36,119	85,19,367 12 1	13,44,48,685 9 11	14,29,68,053 6 0
Ram Kissen Das Square—				
Other Charges	......	......	711 1 9	711 1 9
Cost of Acquiring Land ...	......	......	1,30,006 6 6	1,30,006 6 6
Engineering Works ...	......	......	26,060 2 5	26,060 2 5
	......	......	1,56,777 10 8	1,56,777 10 8
Open Space—Amherst Street—				
Other Items	......	......	494 7 0	494 7 0
Acquisition of Almshouse ...	......	......	2,88,800 0 0	2,88,800 0 0
Engineering Works ...	......	......	31,507 1 4	31,507 1 4
	......	......	3,20,801 8 4	3,20,801 8 4
Open Space at Ratan Sarkar Garden Street—				
Other Items	......	......	1,701 7 5	1,701 7 5
Cost of Acquiring Land ...	......	......	3,23,778 9 8	3,23,778 9 8
Engineering Works ...	......	......	30,611 6 8	30,611 6 8
	......	......	3,56,091 7 9	3,56,091 7 9
Gariahat Road Sewer—				
Engineering Works ...	......	......	9,124 9 3	9,124 9 3
Bhowanipore Storm Water Relief Sewer—				
Engineering Works ...	......	......	1,41,811 9 5	1,41,811 9 5
Cost of Land Acquisition Office	1,19,320	1,19,331 2 5	17,97,311 5 8	19,16,642 8 1
Tools and Plant	10,000	*Cr.* 2,798 11 3	3,91,063 13 5	3,88,265 2 2
Government Surveys ...	3,000	......	3,39,922 12 8	3,39,922 12 8
Stores Appropriated for Workshop	3,000	*Cr.* 1,001 4 4	22,801 2 5	21,799 14 1
Tree Planting	......	......	237 5 0	237 5 0
Nursery for Plant ...	100	93 0 4	3,843 7 5	3,936 7 9
	16,100	*Cr.* 3,706 15 3	7,57,868 8 11	7,54,161 9 8
Tribunal Awards on older Schemes	2,00,000	......	......	......
New Schemes for Sanction during the year—				
Preliminary Expenses ...	2,000	......	......	......
For all Schemes—				
Street Lighting ...	30,000	......	......	......
,, Watering ...	5,000	......	......	......
Conservancy	20,000	......	......	......
Maintenance	5,000	......	......	......
Telephone	1,500	......	......	......
Survey	1,500	......	......	......
	63,000	......	......	......
Repayment of 6 per cent. Debenture Loan of 1924-25	16,00,000	......	......	......
Carried over ...	1,04,36,539	86,34,991 15 3	13,79,88,472 5 11	14,66,23,464 5 2

CAPITAL ACCOUNT—(EXPENDITURE—*Continued.*)

EXPENDITURE.	Budget for 1934-35.	Actuals for 1934-35.	Actuals to 31st March, 1934.	Actuals to 31st March, 1935.
	Rs.	Rs. As. P.	Rs. As. P.	Rs. As. P.
Brought forward ...	1,04,36,539	86,34,991 15 3	13,79,88,472 5 11	14,66,23,464 5 2
Set Backs in Published Alignments—	3,00,000	......	......	......
Street Alignment No. I—				
Auctioneer's Fees ...	......	......	11 0 0	11 0 0
Cost of Acquiring Land ...	......	......	67,984 11 4	67,984 11 4
	......	......	67,995 11 4	67,995 11 4
Street Alignment No. II—				
Improvement of Land ...	......	......	2,600 0 0	2,600 0 0
Cost of Acquiring Land ...	......	28,103 13 1	3,94,258 3 2	4,22,362 0 3
Auctioneer's Fees ...	......	40 0 0	550 12 9	590 12 9
Engineering Works ...	......	......	259 3 3	259 3 3
	......	28,143 13 1	3,97,668 3 2	4,25,812 0 3
Street Alignment No. III—				
Kamardanga Bridge ...	......	......	33,399 0 0	33,399 0 0
Cost of Acquiring Land ...	......	......	3,795 8 10	3,795 8 10
	......	......	37,194 8 10	37,194 8 10
Street Alignment No. V—				
Cost of Acquiring Land ...	......	......	1,10,152 0 5	1,10,152 0 5
Street Alignment No. VI—				
Cost of Acquiring Land ...	......	......	3,64,870 2 5	3,64,870 2 5
Auctioneer's Fees ...	......	......	22 8 5	22 8 5
	......	......	3,64,892 10 10	3,64,892 10 10
Street Alignment No. VII—				
Cost of Acquiring Land ...	......	2 7 7	21,914 1 2	21,916 8 9
Street Alignment No. VIII—				
Cost of Acquiring Land ...	......	595 7 6	12,876 0 7	13,471 8 1
Auctioneer's Fees ...	......	......	20 0 0	20 0 0
	......	595 7 6	12,896 0 7	13,491 8 1
Street Alignment No. IX—				
Cost of Acquiring Land ...	......	49 6 2	4,05,466 7 7	4,05,515 13 9
Auctioneer's Fees ...	......	66 0 0	17 9 7	83 9 7
	......	115 6 2	4,05,484 1 2	4,05,599 7 4
Street Alignment No. X—				
Cost of Acquiring Land ...	......	5 6 3	1,66,498 0 10	1,66,503 7 1
Auctioneer's Fees ...	......	......	700 0 0	700 0 0
	......	5 6 3	1,67,198 0 10	1,67,203 7 1
Street Alignment No. XI—				
Cost of Acquiring Land ...	......	......	1,68,795 5 9	1,68,795 5 9
Auctioneer's Fees ...	......	......	61 0 0	61 0 0
	......	......	1,68,856 5 9	1,68,856 5 9
Street Alignment No. XII—				
Cost of Acquiring Land ...	......	......	2,20,561 8 11	2,20,561 8 11
Auctioneer's Fees ...	......	......	18 0 0	18 0 0
	......	......	2,20,579 8 11	2,20,579 8 11
Street Alignment No. XIII—				
Cost of Acquiring Land ...	......	8 0 0	1,77,030 10 10	1,77,038 10 10
Auctioneer's Fees ...	......	......	21 0 0	21 0 0
	......	8 0 0	1,77,051 10 10	1,77,059 10 10
Street Alignment No. XIV—				
Cost of Acquiring Land ...	......	......	34,607 5 10	34,607 5 10
Carried over ...	1,07,36,539	86,63,862 7 10	14,01,74,962 11 7	14,88,38,825 3 5

CAPITAL ACCOUNT—(EXPENDITURE—*Concluded.*)

EXPENDITURE.	Budget for 1934-35.	Actuals for 1934-35.	Actuals to 31st March, 1934.	Actuals to 31st March, 1935.
	Rs.	Rs. As. P.	Rs. As. P.	Rs. As. P.
Brought forward ...	1,07,36,539	86,63,862 7 10	14,01,74,962 11 7	14,88,38,825 3 5
Street Alignment No. XVI—				
Cost of Acquiring Land ...	......	......	5,90,968 10 4	5,90,968 10 4
Auctioneer's Fees ...	......	......	39 9 6	39 9 6
	......	......	5,91,008 3 10	5,91,008 3 10
Street Alignment No. XVIII—				
Cost of Acquiring Land ...	......	......	13,000 0 0	13,000 0 0
Street Alignment No. XIX—				
Engineering Works ...	......	......	369 11 6	369 11 6
Cost of Acquiring Land ...	......	......	2,825 0 0	2,825 0 0
	......	......	3,194 11 6	3,194 11 6
Street Alignment No. XX—				
Auctioneer's Fees ...	......	......	7 0 9	7 0 9
Cost of Acquiring Land ...	......	......	3,64,634 6 7	3,64,634 6 7
	......	......	3,64,641 7 4	3,64,641 7 4
Street Alignment No. XXI—				
Cost of Acquiring Land ...	......	......	12,231 7 2	12,231 7 2
Street Alignment No. XXIII—				
Cost of Acquiring Land ...	......	......	5,000 0 0	5,000 0 0
Street Alignment No. XXVI—				
Cost of Acquiring Land ...	......	8 0 0	35,972 7 0	35,980 7 0
Auctioneer's Fees ...	......	33 0 0	......	33 0 0
	......	41 0 0	35,972 7 0	36,013 7 0
Street Alignment No. XXVII—				
Cost of Acquiring Land ...	......	......	1,628 7 0	1,628 7 0
Auctioneer's Fees ...	......	188 0 0	......	188 0 0
	......	188 0 0	1,628 7 0	1,816 7 0
Street Alignment No. XXVIII—				
Cost of Acquiring Land ...	......	....	2,77,007 12 10	2,77,007 12 10
Street Alignment No. XXXIV—				
Cost of Acquiring Land ...	......	......	1,278 8 0	1,278 8 0
Auctioneer's Fees ...	......	......	1 1 3	1 1 3
	......	......	1,279 9 3	1,279 9 3
Street Alignment No. XL—				
Cost of Land	......	......	2,59,821 12 4	2,59,821 12 4
Street Alignment No. XLI—				
Cost of Land	......	27,080 12 6	1,14,923 7 7	1,42,004 4 1
Street Alignment No. XLV—				
Cost of Acquiring Land ...	......	......	20,548 0 0	20,548 0 0
Auctioneer's Fees ...	......	......	74 0 0	74 0 0
	......	......	20,622 0 0	20,622 0 0
Street Alignment No. XLVII—				
Cost of Acquiring Land ...	......	......	4,607 10 10	4,607 10 10
Barrabazar Alignment No. I—				
Cost of Land	......	......	29,250 0 0	29,250 0 0
Barrabazar Alignment No. II—				
Cost of Land	......	......	73,743 12 0	73,743 12 0
Street Alignment IIM—				
Cost of Land	......	......	21,581 9 10	21,581 9 10
Auctioneer's Fees ...	......	......	44 2 6	44 2 6
	......	......	21,625 12 4	21,625 12 4
Street Alignment No. VM—				
Cost of Acquiring Land ...	......	......	64,381 13 7	64,381 13 7
GRAND TOTAL ...	1,07,36,539	86,91,172 4 4	14,20,68,903 2 2	15,07,60,075 6 6

REVENUE ACCOUNT—STATEMENT OF INCOME AND EXPENDITURE.

INCOME.

RECEIPTS.	Budget for 1934-35.	Actuals for 1934-35.		
	Rs.	Rs.	As.	P.
Opening Balance	......	4,95,17,398	3	2
A. Under Section 124 (a)—				
Interest under Section 78.				
Interest on Exemption Fees—				
1. Scheme No. I		598	0	0
2. ,, ,, IC		5,096	0	0
3. ,, ,, II		46	0	0
4. ,, ,, IIA		722	8	0
5. ,, ,, IV		2,498	2	2
6. ,, ,, IVA		1,253	2	0
7. ,, ,, V		9,394	8	0
8. ,, ,, VIICS		316	0	0
9. ,, ,, VII		10,416	8	6
10. ,, ,, VIIA		3,239	8	0
11. ,, ,, VIIB	60,000	651	0	0
12. ,, ,, VIIC		1,999	0	0
13. ,, ,, VIID		6,200	0	0
14. ,, ,, VIIF		144	0	0
15. ,, ,, VIII		4,819	6	1
16. ,, ,, VIIIA		11,026	12	3
17. ,, ,, XI		1,660	0	0
18. ,, ,, XVA		74	6	5
19. ,, ,, XVB		260	10	7
20. ,, ,, XVD		63	8	3
21. ,, ,, XXXVII		7	11	9
	60,000	60,486	12	0
B. Under Section 124 (b)—				
(*a*) Duty on Transfer of Property	4,50,000	6,85,693	10	0
(*b*) Terminal Tax	2,00,000	2,20,031	3	0
(*c*) Duty on Jute	10,50,000	9,98,114	0	0
	17,00,000	19,03,838	13	0
C. Under Section 124 (c)—				
Municipal Contribution	20,17,000	20,10,864	7	1
D. Under Section 124 (e)—				
Government Grant	1,50,000	1,50,000	0	0
E. Under Section 124 (g)—				
Rent 1. Scheme No. VIIC		1,507	11	9
,, 2. ,, ,, VIID		7,000	0	0
,, 3. ,, ,, VIIE		10,098	14	0
,, 4. ,, ,, VIIG		1,591	13	6
,, 5. ,, ,, VIIH		5,026	0	9
,, 6. ,, ,, VIIJ		2,340	8	0
,, 7. ,, ,, VIII		6	8	0
,, 8. ,, ,, VIIIA		25	0	0
,, 9. ,, ,, VIIIC		23	12	0
,, 10. ,, ,, XVA	60,000	803	12	0
,, 11. ,, ,, XVB		136	4	6
,, 12. ,, ,, XVD		891	10	6
,, 13. ,, ,, XVI		7,862	5	7
,, 14. ,, ,, XVIA		32	12	0
,, 15. ,, ,, XXVI		587	13	0
,, 16. ,, ,, XXVII		1,594	1	0
,, 17. ,, ,, XXXIII		7,333	13	7
,, 18. ,, ,, XXXVII		2,336	4	9
,, 19. ,, ,, XXXVIII		10,471	10	9
Carried over ...	*60,000*	*59,670*	*11*	*8*
Carried over ...	39,27,000	41,25,190	0	1

REVENUE ACCOUNT—(INCOME—*Continued.*)

Receipts.	Budget for 1934-35.	Actuals for 1934-35.
	Rs.	Rs. As. P.
Brought forward	39,27,000	41,25,190 0 1
Under Section 124 (g)—(Contd.)		
Brought forward	*60,000*	*59,670 11 8*
Rent 20. Scheme No. IM		588 6 0
,, 21. ,, ,, IIM		122 0 0
,, 22. ,, ,, IIIM		2,941 5 3
,, 23. Excavation Area		96 0 0
,, 24. Cossipore-Chitpore O. S.		3,000 0 0
,, 25. Bow St. Rehousing	28,000	28,838 4 9
,, 26. Rehousing Scheme I	13,500	14,061 0 0
Rent Street, Alignment No. IBB		203 3 9
,, ,, ,, ,, II		431 0 0
,, ,, ,, ,, V		3,150 0 0
,, ,, ,, ,, VI		1,250 0 0
,, ,, ,, ,, VII		735 0 0
,, ,, ,, ,, IX		3,369 5 6
,, ,, ,, ,, XI		5,293 0 0
,, ,, ,, ,, XVI		1,608 0 0
,, ,, ,, ,, XX		1,026 12 9
,, ,, ,, ,, XXVIII		2,179 0 0
,, ,, ,, ,, IM		122 0 0
,, ,, ,, ,, VM		1,128 0 0
,, Rehousing at M. B. S. No. I		270 0 0
	1,01,500	1,30,083 1 8
Rent on Leasehold—		
1. Scheme No. I		1,315 0 0
2. ,, ,, II		2,631 0 0
3. ,, ,, IV		81 9 9
4. ,, ,, IVA		148 0 0
5. ,, ,, V		239 1 6
6. ,, ,, VIICS		12 0 0
7. ,, ,, VIIC	25,000	50 0 0
8. ,, ,, VIID		4,416 6 0
9. ,, ,, VIII		8,109 0 0
10. ,, ,, VIIIC		8,250 0 0
11. ,, ,, XVB		3,550 0 0
12. ,, ,, XVI		382 13 9
13. Excavation Area		60 0 0
	25,000	29,244 15 0
Rent Charges—		
1. Scheme No. I		10,987 5 6
2. ,, ,, I Alt.		2,726 8 0
3. ,, ,, IC		2,972 0 0
4. ,, ,, IIA		285 8 0
5. ,, ,, IV		2,531 0 4
6. ,, ,, IVA		35,566 2 3
7. ,, ,, V		14,433 1 3
8. ,, ,, VII		12,340 6 0
9. ,, ,, VIIA		740 0 0
10. ,, ,, VIIB		3,363 12 0
11. ,, ,, VIIC		21,544 8 9
12. ,, ,, VIID		55,149 7 2
13. ,, ,, VIIE		31,023 2 0
14. ,, ,, VIIF		8,247 4 7
15. ,, ,, VIIG		3,458 2 7
16. ,, ,, VIIH		3,824 6 6
Carried over ...	......	*2,09,192 10 11*
Carried over ...	40,53,500	42,84,518 0 9

REVENUE ACCOUNT—(INCOME—*Concluded.*)

RECEIPTS.	Budget for 1934-35.	Actuals for 1934-35.
	Rs.	Rs. As. P.
Brought forward	40,53,500	42,84,518 0 9
Rent Charges—(*Concld.*)		
Brought forward	......	*2,09,192 10 11*
17. Scheme No. VIICS		5,552 7 4
18. ,, ,, VIII		18,996 5 4
19. ,, ,, VIIIA		17,080 5 1
20. ,, ,, VIIIC		12,566 15 8
21. ,, ,, XI		1,263 0 9
22. ,, ,, XVA		6,534 15 11
23. ,, ,, XVB		73,566 15 10
24. ,, ,, XVC		7,795 8 5
25. ,, ,, XVD		9,248 0 1
26. ,, ,, XVI	3,75,000	14,230 6 3
27. ,, ,, XVIA		1,291 11 7
28. ,, ,, XVII		1,646 6 6
29. ,, ,, XX		1,616 13 10
30. ,, ,, XXII		2,379 2 6
31. ,, ,, XXVI		3,617 7 0
32. ,, ,, XXVII		8,088 10 6
33. ,, ,, XXIX		1,756 7 9
34. ,, ,, XXXI		9,513 9 8
35. ,, ,, XXXIII		234 3 3
36. ,, ,, IM		591 1 9
37. ,, ,, Kerbala Tank Rehousing Scheme		3,016 12 9
38. ,, ,, Paikpara Rehousing Scheme		1,499 11 0
	3,75,000	4,11,279 13 8
Interest on Sale of Land—		
1. Scheme No. IVA		449 9 0
2. ,, ,, VIIC		2,332 13 9
3. ,, ,, VIIE		2,329 13 0
4. ,, ,, VIIF		343 12 9
5. ,, ,, VIIG		1,014 7 6
6. ,, ,, VIIH		441 13 6
7. ,, ,, VIIJ		191 12 9
8. ,, ,, VIII		10 8 9
9. ,, ,, VIIIA		681 5 3
10. ,, ,, VIIIC	15,000	2,126 5 8
11. ,, ,, XVA		447 15 0
12. ,, ,, XVB		1,580 1 3
13. ,, ,, XVC		32 0 3
14. ,, ,, XVD		607 11 9
15. ,, ,, XVI		41 6 0
16. ,, ,, XVIA		12 1 3
17. ,, ,, XXII		15 5 6
18. ,, ,, XXVI		237 2 3
19. ,, ,, IM		186 14 3
	15,000	13,082 15 5
F. *Under Section 124 (h)*—		
1. Interest	1,50,000	1,73,202 12 3
2. Fees under Section 43 (3)	400	680 4 0
3. Fees under Section 63 (4)	50	36 8 0
4. Sale of Tender Forms	1,000	772 0 0
5. Miscellaneous	1,000	493 6 0
6. Recovery of Law Cost—		
(*a*) Land Acquisition	1,000	560 8 0
(*b*) Civil Suits	1,000	7,276 6 9
7. Hire of Road Rollers, etc.	10,000	16,347 5 0
8. Appreciation on Securities	1,000	25,348 12 0
9. Premium on 4 per cent. debenture loan of 1934-35 ...	......	1,16,578 8 0
	1,65,450	3,41,296 6 0
10. Recovery of Bridge Establishment (Government) ...	3,000	792 15 6
TOTAL RECEIPTS ...	46,11,950	50,50,970 3 4
GRAND TOTAL ...	......	5,45,68,368 6 6

REVENUE ACCOUNT—STATEMENT OF INCOME AND EXPENDITURE, 1934-35.
EXPENDITURE.

Expenditure.	Budget for 1934-35.	Actuals for 1934-35.
	Rs.	Rs. As. P.
A. Under Section 125 (a)—		
1. 6% Sterling Debenture Loan of 1922-23 for £350,000.		
1. Interest	2,82,000	2,79,757 5 10
2. Cost of Management	800	734 6 3
3. Sinking Fund	92,000	81,769 1 3
	3,74,800	3,62,260 13 4
2. 5½% Sterling Debenture Loan of 1923-24 for £700,000.		
1. Interest	5,14,000	5,12,000 6 1
2. Cost of Management	1,350	1,315 0 0
3. Sinking Fund	1,84,000	1,63,254 15 7
	6,99,350	6,76,570 5 8
3. 6% Debenture Loan of 1924-25 for Rs. 16 lakhs.		
1. Interest	96,000	88,000 0 0
2. Cost of Management	600	576 0 0
	96,600	88,576 0 0
4. 6% Debenture Loan of 1925-26 for Rs. 50 lakhs.		
1. Interest	3,00,000	3,00,000 0 0
2. Cost of Management	1,800	1,800 0 0
3. Sinking Fund	87,680	87,680 0 0
	3,89,480	3,89,480 0 0
5. 5½% Debenture Loan of 1929-30 for Rs. 25 lakhs.		
1. Interest	1,37,500	1,37,500 0 0
2. Cost of Management	900	900 0 0
3. Sinking Fund	43,840	43,840 0 0
	1,82,240	1,82,240 0 0
6. 4% Debenture Loan of 1934-35 for Rs. 50 lakhs.		
1. Brokerage	12,500	6,515 4 0
2. Preliminary Expenses	10,000	14,250 6 0
3. Stamp Duty	50,000	50,000 0 0
4. Interest	1,12,500	1,00,000 0 0
5. Cost of Management	1,000	900 0 0
6. Sinking Fund	43,840	43,840 0 0
	2,29,840	2,15,505 10 0
7. Interest on Loan against Securities	40,000	23,358 13 11
B. Under Section 125 (b)—		
1. Rates and Taxes	1,00,000	3,55,202 10 11
C. Under Section 125 (c)—		
1. Salary and Allowances of Estates Manager	16,830	16,830 0 0
2. Clerical Establishment of Estates Manager	16,326	16,272 6 3
3. Collection Establishment of Estates Manager	4,908	3,717 0 6
4. Menial Establishment of Estates Manager	1,262	1,257 15 2
	39,326	38,077 5 11
D. Under Section 125 (f) 120 (1) (a)—		
1. Salary and Allowance of the Chairman	48,000	40,150 1 5
Under Section 120 (1) (b)—		
2. Fees for Attendance at Meetings	10,000	7,740 0 0
Carried over ...	22,09,636	23,79,161 13 2

REVENUE ACCOUNT—(EXPENDITURE—*Continued.*)

Expenditure.	Budget for 1934-35.	Actuals for 1934-35.
	Rs.	Rs. As. P.
Brought forward ...	22,09,636	23,79,161 13 2
Under Section 120 (1) (d)—		
3. Clerical Establishment of the Chairman	16,896	16,795 7 6
4. Menial Establishment of the Chairman	3,163	2,853 2 0
5. Salary and Allowance of the Secretary and Chief Accountant	14,400	13,987 1 6
6. Clerical Establishment of Secretary	12,503	12,018 5 0
7. Menial Establishment of Secretary	1,529	1,469 3 4
8. Clerical Establishment of Accounts Department ...	24,259	23,248 13 9
9. Menial Establishment of Accounts Department ...	840	840 0 0
10. Salary and Allowance of Chief Valuer	31,800	10,172 5 0
11. Salary and Allowance of Deputy Valuer	15,000	15,000 0 0
12. Valuation Establishment of Chief Valuer	69,825	67,884 5 9
13. Clerical Establishment of Chief Valuer	14,752	14,724 15 11
14. Government Pleader's Establishment	5,947	5,901 5 4
15. Menial Establishment of Chief Valuer	5,696	5,137 9 2
16. Salary and Allowance of Chief Engineer	31,800	23,463 11 1
17. Salary and Allowance of Deputy Engineer	22,800	22,800 0 0
18. Salary and Allowance of Assistant Engineers	20,400	21,275 0 0
19. Clerical Establishment of Chief Engineer	31,937	30,995 6 6
20. Drawing Establishment of Chief Engineer	52,678	51,276 1 6
21. Workshop and Stores Establishment of Chief Engineer ...	59,524	56,892 3 3
22. Outdoor Establishment of Chief Engineer	64,470	63,424 13 2
23. Temporary Establishment of Chief Engineer	4,200	5,180 0 0
24. Menial Establishment of Chief Engineer	18,731	18,635 12 8
25. Maintenance Staff for Open Spaces, etc.	9,527	9,225 10 0
26. Pipe Laying Establishment of Chief Engineer	18,879	18,007 4 6
27. Leave and Acting Allowances	10,000	20,838 9 2
28. Trust's Contribution to Provident Fund	10,000	26,308 10 8
29. Gratuity	10,000	14,636 8 0
	5,81,556	5,72,992 4 9
E. Under Section 120 (d)—		
1. Salary to Corporation Engineer	17,000	14,727 4 0
F. Under Section 120 (1) (e)—		
1. Cost of Tribunal	96,184	91,861 7 6
G. Under Section 120 (1) (f)—		
1. Rent of Offices	38,760	38,759 4 0
2. Office Fixtures	500	1,126 5 9
3. Office Furniture	1,500	2,089 0 0
4. Electric Fittings	2,000	1,588 8 0
5. Electric Current	3,000	3,026 2 3
6. Telephone	4,400	3,899 3 6
7. Printing	8,000	7,940 4 6
8. Photography	700	743 14 0
9. Magazines and Newspapers	300	221 2 0
10. Books	250	176 12 0
11. Bookbinding	200	163 2 6
12. Stationery	6,000	5,088 9 6
13. Office Contingencies	3,000	3,101 13 11
14. Postage and Telegrams	500	722 13 6
15. Peons' Badges and Uniforms	5,000	4,291 8 0
16. Receipt Stamps	350	366 13 0
17. Drawing Requisites	3,000	2,322 4 0
	77,460	75,627 8 5
H. Under Section 125 (1) (e)—		
Tramway Subsidy	1,500	1,891 7 3
Carried over ...	29,83,336	31,36,261 13 1

REVENUE ACCOUNT—(EXPENDITURE—*Concluded.*)

EXPENDITURE.	Budget for 1934-35.	Actuals for 1934-35.
	Rs.	Rs. As. P.
Brought forward ...	29,83,336	31,36,261 13 1
I. Under Section 125 (1) (g)—		
1. Mathematical and other Instruments	1,600	1,082 10 0
2. Advertisements	4,000	4,560 10 0
3. Travelling Allowances outside Calcutta	300	301 11 0
4. Travelling Allowances in Calcutta	800	624 13 3
5. Maps	2,000	2,007 1 0
6. Insurance	3,500	2,389 7 0
7. Stamp Duty	25,000	14,719 4 0
8. Interest to Provident Fund	52,000	37,098 3 2
9. Lawyer's Fees—		
(a) Legal Advice	2,000	2,270 8 0
(b) Litigation	30,000	16,229 5 3
(c) Land Acquisition	20,000	15,108 0 0
(d) Legal Expenses of the Tribunal	1,000	892 11 6
10. Fees to Experts	600	350 0 0
11. Royal Exchange Membership	200	180 0 0
12. Stores for Motor Lorries and Road Rollers	20,000	17,225 2 3
13. Bank Commission	800	240 5 6
14. Repairs to Office Buildings	1,000	510 14 0
15. Repairs to Tools and Plant	8,000	11,424 7 4
16. Damage done to Stores	500	3,696 10 10
17. Miscellaneous Expenditure	1,000	536 0 0
	1,74,300	1,31,447 12 1
J. Expenses of Management of Property—		
1. Minor Repairs	2,000	2,540 13 3
2. Repairs to Model Dwellings	6,000	697 11 10
3. Temporary Durwans on Schemes	1,680	1,194 11 10
4. Menial Staff of Model Dwellings	2,941	2,953 13 6
5. Contingencies, Model Dwellings	400	198 9 0
6. Electric Current, Model Dwellings	1,700	1,223 6 3
7. Fencing for Open Spaces	1,000	490 5 1
8. Compensation for Damages	500	......
9. Conservancy for Building Plots	500	48 8 0
10. Calcutta Health Exhibition	200	73 13 0
	16,921	9,421 11 9
Proposed Public Street	1,000	......
Preliminary Expenses:—		
Street Alignment No. I	......	3 14 9
Street Alignment No. II	......	176 14 4
Street Alignment No. VI	......	56 14 0
Street Alignment No. VIM	......	21 1 6
Street Alignment No. XXVIII	......	2 0 0
	1,000	260 12 7
TOTAL ...	31,75,557	32,77,392 1 6
Surplus on Revenue Account	......	5,12,90,976 5 0
GRAND TOTAL ...	......	5,45,68,368 6 6

MISCELLANEOUS AND SUSPENSE ITEMS ON 31st MARCH, 1935.

Sundry Debtors.	Balance on 31st March, 1934.		During the year 1934-35.		Total to 31st March, 1935.		Balance on 31st March, 1935.	
	Credits.	Debits.	Credits.	Debits.	Credits.	Debits.	Credits.	Debits.
	Rs. As. P.	Rs. As. P.	Rs. As. P.	Rs. As. P.	Rs. As. P.	Rs. As. P.	Rs. As. P.	Rs. As. P.
Advance to Land Acquisition Collector ...	......	1,657 5 1	78,31,087 11 0	78,38,662 2 0	78,31,087 11 0	78,40,319 7 1	......	9,231 12 1
Advance to Corporation ...	......	23,024 5 6	3,939 2 6	155 8 2	3,939 2 6	23,179 13 8	......	19,240 11 2
Advance to Contractors ...	......	12,562 5 4	39,384 6 0	36,123 3 0	39,384 6 0	48,685 8 4	......	9,301 2 4
Advance for Counsel Fees	......	10,074 6 0	7,949 0 0	14,685 8 0	7,949 0 0	24,759 14 0	......	16,810 14 0
Advance for Motor Cars ...	......	112 0 0	167 0 0	110 0 0	167 0 0	222 0 0	......	55 0 0
Advance for House Buildings	......	4,535 6 8	2,355 0 0	3,480 0 0	2,355 0 0	8,015 6 8	......	5,660 6 8
Advance to Divisional Engineer, Telegraphs ...	......	1,475 11 0	1,453 10 0	......	1,453 10 0	1,475 11 0	......	22 1 0
Advance to Agricultural and Horticultural Society	......	78 10 0	......	......	......	78 10 0	......	78 10 0
Advance to Postal Insurance Premium ...	......	2 3 11	......	......	......	2 3 11	......	2 3 11
Advance to Executive Engineer, P. W. D., Calcutta, 1st Division ...	......	37 8 0	......	......	......	37 8 0	......	37 8 0
Stamp Duty Suspense ...	......	......	......	10 6 6	......	10 6 6	......	10 6 6
Contract Stamp Suspense	......	23 4 0	34 8 0	45 0 0	34 8 0	68 4 0	......	33 12 0
Misappropriation of Trust Funds	......	25,096 2 4	......	......	......	25,096 2 4	......	25,096 2 4
Petty Cash Imprests ...	......	600 0 0	......	......	......	600 0 0	......	600 0 0
Outstanding Dues ...	......	17,766 15 6	17,766 15 6	1,36,098 10 3	17,766 15 6	1,53,865 9 9	......	1,36,098 10 3
Supply of Stores ...	......	1,16,477 10 10	1,90,572 1 6	1,72,190 10 1	1,90,572 1 6	2,88,668 4 11	......	98,096 3 5
Cost of Land Suspense ...	......	171 1 9	......	......	......	171 1 9	......	171 1 9
Payment on Account Contractors ...	......	8,650 0 0	21,050 0 0	20,900 0 0	21,050 0 0	29,550 0 0		8,500 0 0
Advertisement Suspense ...	......	517 12 0	274 4 0	479 4 0	274 4 0	997 0 0	......	722 12 0
Agreement Stamp Suspense	......	......	69 12 0	90 0 0	69 12 0	90 0 0	......	20 4 0
Advance for Stationery ...	......	1,011 1 0	1,011 1 0	......	1,011 1 0	1,011 1 0	......	......
Salary Suspense A/c ...	......	......	......	1,087 10 3	......	1,087 10 3	......	1,087 10 3
Total ...	......	2,23,873 12 11	81,17,114 7 6	82,24,117 14 3	81,17,114 7 6	84,47,991 11 2	......	3,30,877 3 8

MISCELLANEOUS AND SUSPENSE ITEMS ON 31st MARCH, 1935.

Sundry Creditors.	Balance on 31st March, 1934. Debits.	Balance on 31st March, 1934. Credits.	During the year 1934-35. Debits.	During the year 1934-35. Credits.	Total to 31st March, 1935. Debits.	Total to 31st March, 1935. Credits.	Balance on 31st March, 1935. Debits.	Balance on 31st March, 1935. Credits.
	Rs. As. P.	Rs. As. P.	Rs. As. P.	Rs. As. P.	Rs. As. P.	Rs. As. P.	Rs. As. P.	Rs. As. P.
I. Deposits of Contractors—								
(a) On Contracts ...	......	10,801 8 0	14,850 8 0	13,726 0 0	14,850 8 0	24,527 8 0	......	9,677 0 0
(b) ,, Tenders ...	......	14,480 0 0	77,678 0 0	69,853 0 0	77,678 0 0	84,333 0 0	......	6,655 0 0
(c) Retention Money ...	......	47,734 6 3	47,312 15 3	32,813 3 3	47,312 15 3	80,547 9 6	......	33,234 10 3
	......	73,015 14 3	1,39,841 7 3	1,16,392 3 3	1,39,841 7 3	1,89,408 1 6	......	49,566 10 3
II. Provident Fund Depositors' Account	......	6,45,771 8 0	37,390 3 6	96,312 14 1	37,390 3 6	7,42,084 6 1	......	7,04,694 2 7
III. Tribunal Provident Fund ...	......	10,235 12 7	420 0 0	1,280 15 10	420 0 0	11,516 12 5	......	11,096 12 5
IV. Income Tax	......	143 10 4	37,541 14 10	37,537 5 0	37,541 14 10	37,680 15 4	......	139 0 6
V. (a) Interest on Employees' Securities ...	......	......	1,060 12 0	1,060 12 0	1,060 12 0	1,060 12 0	......	......
(b) Deposit for Calcutta Corporation ...	......	1,473 13 5	420 2 6	729 9 6	420 2 6	2,203 6 11	......	1,783 4 5
(c) Miscellaneous Creditors' Account ...	......	1,206 6 11	219 4 0	1,036 3 4	219 4 0	2,242 10 3	......	2,023 6 3
(d) Postal Insurance Premium	......	......	1,330 8 3	1,330 8 3	1,330 8 3	1,330 8 3	......	......
(e) Deposit against Court Attachment ...	......	28 0 0	553 9 9	553 9 9	553 9 9	581 9 9	......	28 0 0
Unpaid Bills	......	9,098 8 0	10,377 5 0	14,950 14 4	10,377 5 0	24,049 6 4	......	13,672 1 4
Undisbursed Salaries ...	......	846 1 3	937 12 10	945 6 2	937 12 10	1,791 7 5	......	853 10 7
Works Suspense	......	3,468 10 11	600 7 11	551 0 0	600 7 11	4,019 10 11	......	3,419 3 0
Fees for Footing-Suspense ...	......	43,564 6 9	48 2 0	8,748 1 0	48 2 0	52,312 7 9	......	52,264 5 9
C. I. T. Co-operative Credit Society	......	36 2 0	37,475 3 6	37,439 4 6	37,475 3 6	37,475 6 6	......	0 3 0
Rent Charge—Suspense ...	......	4,400 0 0	55,497 4 9	59,402 4 9	55,497 4 9	63,802 4 9	......	8,305 0 0
Sale of Land—Suspense ...	......	1,345 0 0	......	......	......	1,345 0 0	......	1,345 0 0
Miscellaneous—Suspense ...	......	772 2 0	......	......	......	772 2 0	......	772 2 0
Chairman's Salary Deduction ...	......	5,421 12 0	......	631 2 0	......	6,052 14 0	......	6,052 14 0
Employees' Securities ...	......	7,460 0 0	......	640 0 0	......	8,100 0 0	......	8,100 0 0
Sinking Fund—Suspense ...	......	......	15 6 0	15 6 0	15 6 0	15 6 0	......	......
Bank Commission—Suspense ...	......	5 9 0	26 4 0	31 4 0	26 4 0	36 13 0	......	10 9 0
Interest on Exemption Fees Suspense	......	......	......	1,000 0 0	......	1,000 0 0	......	1,000 0 0
	......	79,270 2 7	1,46,104 1 4	1,66,602 10 7	1,46,104 1 4	2,45,872 13 2	......	99,768 11 10
Overdraft against Securities ...	......	6,00,000 0 0	27,00,000 0 0	21,00,000 0 0	27,00,000 0 0	27,00,000 0 0	......	......
Grand Total ...	......	14,08,293 5 5	30,23,755 12 1	24,80,588 11 9	30,23,755 12 1	38,88,882 1 2	......	8,65,126 5 1

THE EDINBURGH PRESS, CALCUTTA.

Calcutta Improvement Trust.

5, Clive Street,

Calcutta, the 23rd Sept. *193*5.

No. XII-7 / 2089

From

THE SECRETARY,

CALCUTTA IMPROVEMENT TRUST.

To

The Hon'ble Minister,
Local Self-Government,
Punjab.

Dear Sir/~~Sirs~~,

I beg to forward herewith a copy/~~copies~~ of the Annual Report on the operations of the Calcutta Improvement Trust for the year 1934-35.

Kindly acknowledge receipt.

Yours faithfully,

[signature]

Offg. *Secretary.*

Enclo :— One Copy/~~copies~~ of Annual Report.